

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated January 16 for activities through January 20 with upcoming work anticipated for January / February 2012.

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

For the latest freeway ramp and lane closures, go to [Updates](#).

NORTHBOUND/SOUTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- PCC Grinding: NB is completed, SB continues. Nighttime closures will be required.
- Installation of Type 60R Barrier is ongoing. Night time closures will be required.
- Remove trees - CCO work (Bollinger Canyon Road off-ramp).
- Relocate K-Rail for CHP Zone Barrier – CCO work.
 - Upcoming work (January-February): Grinding PCC surfacing and median barrier installation. Saw-cutting and placement of joint seals. Installation of Weigh-in-Motion. Installation of loop detectors on mainline. Placement of permanent delineation, signs, and markers. Permanent erosion control. Electrical and drainage work for Bollinger Canyon Road off-ramp (NB) – CCO work.

NORTHBOUND/SOUTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- There is no work scheduled for next week.
 - Upcoming work (January - February): Metal Beam Guardrail installation.

BRIDGE WORK AT RUDGEAR ROAD (NORTHBOUND AND SOUTHBOUND)

- There is no work scheduled for next week.
 - Upcoming work (January - May): Bridge deck methacrylate treatment – weather permitting.