

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated February 13 for activities through February 17 with upcoming work anticipated for February / May 2012.

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

For the latest freeway ramp and lane closures, go to [Updates](#).

NORTHBOUND/SOUTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Saw cut and seal existing joints continues. Night time closures will be required.
- Temporary Striping. Night time closures will be required.
- Earth Work (NB) – CCO.
 - Upcoming work (February-May): Saw-cutting and placement of joint seals. Installation of Weigh-in-Motion. Installation of loop detectors on mainline. Placement of permanent delineation, signs, and markers. Permanent erosion control. Electrical and drainage work for Bollinger Canyon Road off-ramp (NB) – CCO work. Earth Work (NB) – CCO work.

NORTHBOUND/SOUTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- CCO Work 1,000 Feet of Barrier 60C – SB Rudgear Road. Night time closures will be required.
- 360' of 60 Barrier (Tie into 736 Barrier) – SB Rudgear Road. Night time closures will be required.
- Punch List (Diablo to Rudgear). Night time closures will be required.

BRIDGE WORK AT RUDGEAR ROAD (NORTHBOUND AND SOUTHBOUND)

- There is no work scheduled for next week.
 - Upcoming work (March - May): Bridge deck methacrylate treatment – weather permitting.