



# CARQUINEZ BRIDGE

## RETROFIT AND REPLACEMENT PROJECTS

*Status of Construction*  
Week Ending June 20, 2003

Caltrans Public Information Office  
985 Loring Ave.  
Crockett, CA 94525

---

### NEW CARQUINEZ SUSPENSION BRIDGE (04-013014)

Resident Engineer: Bill Bornman

Time Elapsed: 77%

Complete: 89%

Est. Date of Completion: October 2003

---

#### WORK IN PROGRESS THIS WEEK:

*Begin removing all temporary work not currently in use*

##### DECK

- Continue welding and bolting the deck sections
- Complete final deck trimming at Tower 2 and 3. (cut approx. 100mm)

##### NORTH APPROACH

- Begin installing expansion joint grate

##### CABLES

- Continue cleaning main cable for painting
- Begin painting main cable and suspenders on the east side

##### TOWER 2

- Continue installing stairs and landings in the east leg
- Continue installing electrical system

---

### NEW CROCKETT INTERCHANGE (04-013054)

Resident Engineer: Philip Huynh

Time Elapsed: 87%

Complete: 71%

Est. Date of Completion: **Mainline I-80 & Westbound Onramp** October 2003, **Crockett Ramps** Spring 2004

---

#### WORK IN PROGRESS THIS WEEK:

##### EASTBOUND OFFRAMP

- Strip falsework off frame 4
- Install strand/stress on Frame 4
- Install hinge on G1

##### WESTBOUND ONRAMP

- Construct top deck-frame 3

##### WESTBOUND OFFRAMP

- Build falsework
- Form soffit and exteriors

##### VIADUCT

- Form last deck on spans 4 & 5, pour stems on spans 6 & 7
- Rebar top deck on spans 4 & 5
- Striping completed underneath on Dowrelia

##### RETAINING WALLS

- Set/backfill wall panels on Retaining Wall 2

<http://www.dot.ca.gov/hq/construc/estdet/04-013014-38.txt>