

MILESTONES

Description	Date
<i>ENCONN BRIDGE – 1ST OPENING (TSE3)</i>	<i>Complete</i>
<i>ENCONN BRIDGE – 2ND OPENING (TSE5)</i>	<i>Complete</i>
Demolish Existing Bridge (<i>complete</i>)	<i>Complete</i>
Eastbound Separation Piles (Bent 2 thru 6)	<i>Complete</i>
Eastbound Separation Abutment Fill & Settlement period	<i>Complete</i>
Eastbound Separation Form & Pour Columns (West to East)	<i>Complete</i>
Eastbound Separation Abutments	<i>Complete</i>
Eastbound Separation False work & Soffit	<i>Complete</i>
Eastbound Separation Form I/S stems and Pour	<i>Complete</i>
Eastbound Separation Deck Pour and Cure	<i>Complete</i>
Eastbound Separation Bridge Complete	03/24/2010
Eldridge Ave. POC Complete	10/20/2010
Mt. Eden Overcrossing Complete	02/05/2010
Pump Plant Complete	05/11/2010
Calaroga Bridge Complete	01/06/2011
Demolish Existing Separation Bridge WB	04/19/2010
NWCONN Bridge (NB 880 TO WB 92) Loop	11/08/2010
WSCONN Bridge (WB92 TO SB880)	05/27/2011
ENCONN Bridge (TO NB 880) FINAL	05/19/2011
Project Completion	08/04/2011