

101 WIDENING AND WEST FRANCISCO BLVD RE-ALIGNMENT

Caltrans EA 04-2261V4

Ghilotti Bros. Contractors Job # 06401

CONSTRUCTION PROGRESS & PLANNED WORK SCHEDULE

Period Between Tuesday, June 13, 2006 → Tuesday, June 20, 2006

Daytime Work Along Francisco Boulevard West

- Continue the Storm Drain Culvert Lateral installation and backfill along FBW in the area South of existing concrete lined culvert. Continue Storm Drain Culvert excavation, installation and backfill along FBW in the area North of existing concrete lined culvert and up to Rice Dr.
- Continue the Joint Utility Trench Conduit & Utility Boxes/Manholes excavation, installation and backfill. Work in area South of existing concrete lined culvert.
- Complete set up of the dewatering & water by-pass at the existing concrete lined culvert (located just South of RAB Motors). Excavate concrete lined culvert. Deliver piles and proceed with pile driving operation in the culvert.
- Start preparing sub-grade for sidewalk, curb & gutter in the area South of existing concrete lined culvert from south heading north.
- Start excavation for bents 4, 5, 9, 10 & abutment 11. Start pile driving for bents 4, 5, 9, 10 & abutment 11.

Lane Closures / Detours

- Driveways (All): Periodic One-Way Traffic Control w/ Flaggers During Utility Trench Excavation/Backfill across Driveways
- NB & SB FBW: Periodic One-Way Traffic Control w/ Flaggers During Utility Construction
- Temporary lane shift along FBW between SB-101 On-ramp and the Anderson/FBW Traffic Signal intersection.

Nighttime Work Along Francisco Boulevard West

Lane Closures / Detours

- None this week.

Daytime Work Along 101 NB & SB Mainline

- Foundation excavation on the 101 NB/SB mainline center median near Grand Ave. (On-hold pending petroleum remediation).
- Complete setting footing wall reinforcing, form and pour Retaining Wall No. 7 located along NB -101 Left Edge of Traveled Way near Mission St. over-crossing.

Lane Closures / Detours

- None this week.

Nighttime Work Along 101 NB & SB Mainline

Lane Closures / Detours

- None this week.

Daytime Work Along 580 EB & WB

- Continue on the excavation for Retaining Wall No. 5 located along WB-580 to NB-101 Right Edge of Traveled Way near Medway St. Start setting footing reinforcing and pour foundation.

Lane Closures / Detours

- None this week.

Nighttime Work Along 580 EB & WB

Lane Closures / Detours

- None this week.