

101 WIDENING AND WEST FRANCISCO BLVD RE-ALIGNMENT

Caltrans EA 04-2261V4

Ghilotti Bros. Contractors Job # 06401

CONSTRUCTION PROGRESS & PLANNED WORK SCHEDULE

Period Between Tuesday, June 20, 2006 → Tuesday, June 27, 2006

Daytime Work Along Francisco Boulevard West

- Continue the Storm Drain Culvert Lateral installation and backfill along FBW in the area South of existing concrete lined culvert. Continue Storm Drain Culvert Lateral excavation, installation and backfill along FBW in the area North of existing concrete lined culvert and up to Rice Dr.
- Continue & complete the Joint Utility Trench Conduit excavation, installation and backfill. Work in area South of existing concrete lined culvert.
- Complete set up of the dewatering & water by-pass at the existing concrete lined culvert (located just South of RAB Motors). Complete the excavation and layout of the pile locations. Deliver piles and proceed with pile driving operation in the culvert (Pile driving start date of June 21, 2006).
- Start preparing sub-grade for sidewalk, curb & gutter in the area South of existing concrete lined culvert from south heading north.
- Continue excavation for bents 4 & 5 (near WB 580 to NB 101 connector) Start excavation for bents 9, 10 & abutment 11 (near SB 101 to EB 580 overcrossing and adjacent to Francisco Blvd West).
- Start layout for PG&E casing installation under 101 Mainline. Jacking pit at Francisco Blvd. East near Medway. Receiving pit at Francisoc Blvd. West near Caltrans / Beverages & More driveway.

Lane Closures / Detours

- Driveways (All): Periodic One-Way Traffic Control w/ Flaggers During Utility Trench Excavation/Backfill across Driveways
- NB & SB FBW: Periodic One-Way Traffic Control w/ Flaggers During Utility Construction

Nighttime Work Along Francisco Boulevard West

Lane Closures / Detours

- None this week.

Daytime Work Along 101 NB & SB Mainline

- Foundation excavation on the 101 NB/SB mainline center median near Grand Ave. (On-hold pending petroleum remediation).
- Complete forming and setting reinforcing for Retaining Wall No. 7 located along NB 101 Left Edge of Traveled Way near Mission St. over-crossing.

Nighttime Work Along 101 NB & SB Mainline

Lane Closures / Detours

- None this week.

Daytime Work Along 580 EB & WB

- Complete the footing reinforcing and pour foundation for Retaining Wall No. 5 located along WB 580 to NB 101 Right Edge of Traveled Way near Medway St. Concrete pour scheduled for Wednesday.

Lane Closures / Detours

- Concrete trucks delivering concrete from the Bellam to NB 101 on-ramp shoulder behind temporary K-rail. And exiting onto NB 101 from the WB 580 to NB 101 connector merge lane.

Nighttime Work Along 580 EB & WB

Lane Closures / Detours

- None this week.