

April 25, 2006

Russian River Bridge update

- Bridge removal of the existing Geyserville Russian River Bridge is complete east of Pier 7.
- Crews expect the construction trestle to be completed at the end of the week, with six remaining trestle bents to be placed.
- The existing bridge west approach trestle removal started April 26.
- The remaining two bridge truss spans will be removed the week of May 1. The final bridge removal completion is projected for late the week of May 1, dependent on whether the river level drops.
- Crews mobilized the west bank crane to drive load test piles.

