

June 23, 2006

Russian River Bridge weekly update

- Confab continued to cast double T girders with 32 out of 60 casts complete.
- Pile concrete was placed at bents 7, 8, and 10.
- Crews placed columns at bents 7 and 8.
- Crews have nearly completed pile splicing.
- Crews completed foundation welding at abutment 1 and bents 2-4.



Looking west towards abutment 1



Bent 8 piles.