

For the week ending May 12, 2006

Russian River Bridge update

- The work trestle was completed with a final length of about 465 feet.
- Workers continued to place piles at abutment 11 for the load test.
- The Caltrans Foundations Branch performed pile driving analyzer tests at abutment 11.
- Crews placed initial 40 foot pile segments at bents 9 and 10.
- Pile fabrication continues.
- Conducted site meetings with the Department of Fish and Game and Water Board on May 8.