

Russian River Bridge Update
June 28, 2006

- Foundation Constructors, Inc (FCI) started splicing a top 90-foot pipe pile at bent 5, inside of the wetted channel, and poured concrete for the two columns at bent 9.
- One crane was mobilized to the site for 14-inch pipe pile driving operation for the retaining wall at abutment 11.
- C.C. Myers continued to core a 4-inch hole at a bent 6 cast-in-shell pile to check for anomalies.
- Fontana Steel continued to place stirrup and steel rebar for the bent cap at bent 8.
- Malcolm Drilling finished drilling and pouring the concrete seal course for an abutment 1 cast-in-shell pile and another cast-in-shell pile at bent 2.

