

Russian River Bridge Update
July 24, 2006

- Deck girders between bents 2-3 were successfully erected. Crews have placed 60% of the deck girders required for the bridge.
- The bent cap at bent 6 was poured. Concrete for abutment 1 was poured.
- The girder placement has been accelerated in order to pour the finished deck surface around August 4 rather than the anticipated date of August 8. This will enable us to complete the construction of all the permanent barriers by 8/17.
- Fontana Steel started placing steel rebar for the intermediate diaphragms.

