

Russian River Bridge Update
July 27, 2006

- Deck girders between bents 5 and 6 were erected. Deck girders for the last span between bents 6 and 7 will be erected Friday.
- Fontana Steel continued placing steel rebar for the mid-span diaphragms and retaining walls at abutment 11.
- C.C. Myers, Inc finished forming the retaining wall footing and started forming the back wall at abutment 11.

