



**Weekly Update**  
Sept 4 – 10

**Repair Work**

Devil's Slide (post mile 39.14)

- Extensions were added to the horizontal drains in preparation for connecting to a manifold.



Horizontal drains with extensions

- Work completed for the rock catchment drainage system above the road.



Drain below the rock catchment ditch

- Work on the slide sensor system continued. Still waiting some long lead time components.



Part of the slide sensor system above the road

### Slide Location No. 3 (post mile 39.77)

- Stressing and grouting of the 29 tie backs was completed this week.



Stressing the last tie back



Completed capped tie backs