



Devil's Slide/Hwy 1 Storm Repair

Daily Updates from Bijan Sartipi



Daily Update
June 13

Repair Work

Devil's Slide (post mile 39.14)

- Whaler (bracing) wall construction:
 - Whaler wall 'A' (upper level ocean side) – complete.
 - Whaler wall 'B' (lower level ocean side) – foundation work expected to start 6/14/06.
 - Whaler wall 'C' (lower level cliff side) – complete.
 - Whaler wall 'D' (upper level cliff side) – approximately 50% complete.
- Drilling and tie back installation:
 - Two drill rigs continued with tie back work to-day. The new 'reach over' drill rig is working on wall 'A'. Tie back stressing work also continued on wall 'A'.



Condon & Johnson's reach over drill rig at work on wall 'A'



Drill Tech drilling at lower level wall 'C'. Note part of the completed upper level wall 'D' in this photograph.



This is how the site looked to-day with two drill rigs operating at the same time.