



**STATUS OF PROJECTS  
CENTRAL REGION  
DISTRICT 06  
MARCH 2012**

**DOWNLOAD DATES XPM – 03/29/12 PMCS – 03/22/12**



***Eastern  
Kern  
County***

---

STATUS INFORMATION AND UPDATE

PUBLIC (559) 243-3435

Internet Address [http://www.dot.ca.gov/dist9/projmgmt/Stat\\_Proj/ekernsop.pdf](http://www.dot.ca.gov/dist9/projmgmt/Stat_Proj/ekernsop.pdf)

Intra-net Address <http://sv06web1/ppm/pmsu/docs/sop/ekernsop.pdf>

## 2012 STATUS OF PROJECT REVIEW MEETINGS

(All meetings will be held in the respective District at the time & location listed below.)

Version II 03/28/12

<b>APR 2012</b>	<b>TIME</b>	<b>DISTRICT</b>	<b>Noted Changes</b>
Tues Apr 10th	8:00 am - 10:30 am	Dist 09 - Bishop Room #109 - "Mt. Whitney" Room 500 Main Street	
Thurs Apr 12th	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
Tues Apr 17th	9:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
<del>Thurs Apr 19th</del>	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 East Martin Luther King Jr Blvd	DATE CHANGE Monday, Apr 23rd
<b>JUNE 2012</b>	<b>TIME</b>	<b>DISTRICT</b>	<b>Noted Changes</b>
Tues June 12th	8:00 am - 10:30 am	Dist 09 & EKern Room #109 - "Mt. Whitney" Room 500 Main Street & D6 148 (VTC)	
Thurs June 14th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 East Martin Luther King Jr Blvd	
Tues June 19th	9:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
Thurs June 21st	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
<b>AUG 2012</b>	<b>TIME</b>	<b>DISTRICT</b>	<b>Noted Changes</b>
Tues Aug 7th	8:00 am - 10:30 am	Dist 09 - Bishop Room #109 - "Mt. Whitney" Room 500 Main Street	
Thurs Aug 9th	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
Tues Aug 14th	9:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
Thurs Aug 16th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 East Martin Luther King Jr Blvd	

## 2012 STATUS OF PROJECT REVIEW MEETINGS

(All meetings will be held in the respective District at the time & location listed below.)

Version II 03/28/12

<b>OCT 2012</b>	<b>TIME</b>	<b>DISTRICT</b>	<b>Noted Changes</b>
Tues Oct 9th	8:00 am - 10:30 am	Dist 09 & EKern Room #109 - "Mt. Whitney" Room 500 Main Street & D6 148 (VTC)	
Thurs Oct 11th	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
Tues Oct 16th	9:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
Thurs Oct 18th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 East Martin Luther King Jr Blvd	
<b>DEC 2012</b>	<b>TIME</b>	<b>DISTRICT</b>	<b>Noted Changes</b>
Tues Dec 4th	8:00 am - 10:30 am	Dist 09 - Bishop Room #109 - "Mt. Whitney" Room 500 Main Street	
Thurs Dec 13th	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
Tues Dec 18th	9:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
Thurs Dec 20th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 East Martin Luther King Jr Blvd	

# LEGEND

## INFORMATION FIELDS

Updates to Schedules  
 Up-to-date Cost Estimates  
 PM (Project Manager) Assignments  
 DM (PJD-Design Manager) Assignments  
 DM (MTC D5 -Design Mgr) Assignments  
 DM (MTC D6 -Design Mgr) Assignments  
 DM (MTC D9 -Design Mgr) Assignments  
 DM (MTC D10 -Design Mgr) Assignments  
 EM (Environmental Mgr) Assignments  
 CM (Construction Mgr) Assignments  
 Project Name  
 Program Box (Right-hand upper box)  
 Co-Rte-PM, description  
 Phase Completion  
 Comments Box

## PERSON RESPONSIBLE FOR DATA ENTRY

Project Manager (directly into OPI)  
 Project Manager updates to PMCS contact  
 Single Focal Point (SFP) for District  
 Arthur Ramirez, (559) 243-3802  
 Kelly McClain, (805) 549-3278  
 Bill Moses, (559) 445-6514  
 John Fox, (760) 872-5207  
 Alvin Mangindin, (209) 948-7300  
 Judith Lopez, (559) 243-8258  
 Eddie Wirawan, (559) 445-6467  
 Project Manager  
 Teresa Rix, (559) 243-3433  
 PMCS group  
 Based on Activity 100, updated by OPI  
 Project Managers

## CONTACTS

D5 SFP	Tim Gubbins	(805) 549-3065
D5 Program Manager, Acting	Sara von Schwind	(805) 549-3198
D6 SFP	Mike Rastegar	(559) 243-3421
D6 Program Manager	Teresa Rix	(559) 243-3433
D9 SFP	Bryan Winzenread	(760) 872-3143
D9 Program Mgr (SHOPP/Minor)	Brian McElwain	(760) 872-4361
D10 SFP	Dinah Bortner	(209) 942-6192
D10 Program Manager	Arvinder Bajwa	(209) 948-7988
CR SFP	Brian Everson	(559) 243-3420
CR PPM Office Chief	Nabeelah Hanif	(559) 243-3463
CR Program Manager	Teresa Rix	(559) 243-3433
CR PMSU Manager, Acting	Teresa Rix	(559) 243-3433
XPM Contact	Sami Shwiyhat (CR & D10)	(559) 243-3440
	Danny Dibyantoro (D5, D6 & D9)	(559) 243-3439
PMCS/Doc Coord Contact	Andrea Nason (D6 & D10)	(559) 243-3434
	Linda Araujo (D5 & D9)	(559) 243-3431
APL Coordinator	Jennifer Armstrong	(559) 243-3579
Website Development	Tony Hunt	(559) 243-8059
Status Coordinator	Lydia T. Martinez	(559) 243-3435

## ACRONYMS

APL	Approved Project List
CR	Central Region
LCO	Local Capital Outlay
NBSSR	Noise Barrier Scope Summary Report
OPI	On-Line Project Information System (CR PPM PMSU Web Site)
PDS	Project Development Support
PID	Project Initiation Document
PMCS	Project Management Control System
PMSU	Project Management Support Unit

## PROGRAM BOX DEFINITIONS

TEA	Transportation Enhancement Activities
TRAMS	Transportation Accounting Management System
TCRP	Transportation Congestion Relief Program
BR#	Bill Reference Number
XPM	Expert Project Management
Phase "PID"	Candidate with approved PID
Phase "Candidate"	Candidate without "PID"
PDS	Project Development Support
G13	Resourced for Support Costs (SHOPP projects only)

## Programmed Projects

### Delivery Plan:

Milestones that are tracked by HQ in the Delivery Plan for the current FY. In July of each year, HQ PM sets a new baseline that reflects XPM on 7/9/xxxx.

### Approved Line:

Schedule at the time of programming and any approved changes, aka PCR/PCD. CR Document Coordinators update the schedule when either the district or HQ approves a PCR/PCD. PDS projects should have an approved line that matches the SB45 components that are programmed. When a project completes the PID phase and is still pending programming, we copy the current schedule into the approved line until the project is programmed.

### Current Line:

Schedule at the time of preparing the Status of Projects. PM has the ability to change the schedule at any given time.

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	10/1/2005										
Approved	4/1/2006		6/22/2005	4/1/2006		11/15/2007	3/1/2008	3/15/2008	4/15/2008	7/15/2008	7/15/2009
Current	4/1/2006	T	6/22/2005	A 4/1/2006	T	11/15/2007	T 3/1/2008	T 3/15/2008	T 4/15/2008	T 7/15/2008	T 7/15/2009

Project Phase Updates			
From	To	Trigger	Responsible Party
SHOPP/STIP Candidate	PID	PSR/PSSR = 100%	PM
SHOPP/STIP PID's	PA&ED	when programmed	N/A
Local/Measure/Demo Project Candidate	PA&ED	PSR/PSSR = 100%	PM
ALL PROJECTS:			
PA&ED	PS&E/RW	M200 = 100%	PM
PS&E/RW	CONSTRUCTION	M500 = 100%	PM
CONSTRUCTION	CLOSEOUT	90 Days after M600=100%	PM
CLOSEOUT	REMOVE/END	Closeout complete and M800=100%	PM
Minors will begin in the PA&ED Phase			

## Program Code Summary

Program Code	Description
025.500	Grandfathered Interrigional Improvement Program - IIP
025.700	New Programming Interrigional Improvement Program - IIP
075.400	Grandfathered Regional Improvement Program - RIP
075.600	Regional Improvement Program - RIP
201.010	Safety Improvements
201.015	Collsion Severity Reduction
201.020	Updgrade Median Barriers
201.110	Bridge Rehabilitaion
201.111	Bridge Scour Mitigation
201.112	Bridge Rail Replacment and Upgrade
201.113	Bridge Seismic Restoration
201.114	Bridge Widening
201.115	Bridge Preservation
201.119	Capital Bridge Preventative Maintenance Program
201.120	Roadway Rehabilitation
201.121	Pavement Rehabilitation
201.125	Long-Life pavement Rehabilitation
201.130	Major Damage Restoration (Emergency Opening)
201.131	Major Damage Restoration (Permanent Restoration)
201.140	Seismic Retrofit Phase 1
201.150	Roadway Protective Betterments
201.151	Drainage System Restoration
201.160	Relinquishments
201.170	Sign and Lighting Rehabilitation
201.210	Highway Planting Rehabilitation
201.220	New Highway Planing
201.230	Freeway Maintenance Access
201.235	Roadside Safety Improvements
201.240	Roadside Enhancement
201.245	Beautification and Modernization
201.250	Safety Roadside Rest Areas Rehabilitation
201.270	Noise Attenuation for Schools
201.310	Operational Improvements
201.315	Traffic Management Systems
201.321	Weigh Stations & Weigh-In-Motion Facilities
201.322	Transportation Permit Requirements for Bridges
201.325	Railroad/Highway At-Grade Crossing
201.330	Hazardous Waste Mitigation
201.335	Storm Water Mitigation
201.351	Equipment Facilities
201.352	Maintenance Facilities
201.353	Office Buildings
201.354	Materials Labs
201.361	ADA Curb Ramps
201.362	ADA Administrative Office Buildings
201.378	Pedestrian Infrastructure
400.000	State Highway Projects Funded From Other Sources
400.100	Locally Generated Funds
710.870	State Highway Improvements - TCRP
721.000	Corridor Mobility Improvement Account
722.000	Proposition 1B Funding of State Route 99 Improvements
723.000	Trade Corridors Improvement Fund
730.000	High Speed Rail System
800.100	Quality Management on Locally Implemented Projects - Support

Status of Projects  
Index by EA and Page  
EasternKern

---

---

0E370_	12
0E380_	3
0G270_	9
0H060_	13
0H180_	9
0K390_	7
0K450_	7
0L720_	8
0M260_	2
0M290_	8
0M510_	10
0M650_	10
0N560_	14
0P810_	14
24340_	11
32850_	12
39320_	3
39680_	4
39710_	4
40840_	11
42550_	6
43020_	2
44310_	5
45711_	6
45712_	1

Status of Projects  
County, Route, and Post Mile Index  
Eastern Kern

3/29/2012

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
KER	0		0M510_	10	CONSTRUCTION	IN VARIOUS COUNTIES	PLACE HMA ON PAVEMENT
							<i>Rest Area Paving</i>
KER	14	15.3	0K450_	7	PS&E/RW	IN KERN CO IN MOJAVE AT SOUTH MOJAVE OVERHEAD	PLACE CONCRETE OVERLAY
							<i>South Mojave Overhead</i>
KER	14	16.2 / 26.6	40840_	11	CLOSEOUT	IN KERN COUNTY ON ROUTE 14 FROM 0.4 KM NORTH OF THE BUSINESS ROUTE 58 JUNCTION IN MOJAVE TO 8.6 KM NORTH OF CALIFORNIA CITY BOULEVARD (KP 26.1/42.6)	CONVERT TO 4-LANE EXPRESSWAY & CONSTRUCT INTERCHANGE
							<i>North Mojave 4-Lane</i>
KER	14	35.5 / 37.1	43020_	2	PID	NEAR CANTIL FROM ROGERS ROAD TO 0.3 KILOMETER SOUT OF CANTIL WASH BRIDGE #50-424(KPX057.1-X059.7)	RAISE GR., AC OVERLAY, WIDENING
							<i>South Redrock Rehab</i>
KER	14	39.3 / 40.3	0H180_	9	PS&E/RW	ON ROUTE 14 IN KERN COUNTY AT PM 39.9, 24 MILES NORTH OF MOJAVE AT RED ROCK CANYON BRIDGE #50-0178	BRIDGE REPLACEMENT (SCOUR)
							<i>Red Rock Canyon Bridge Replacement</i>
KER	14	46.2 / 50.8	39320_	3	PID	NEAR CANTIL FROM 1.8 KM N TO 9.2 KM N OF RED ROCK-INYOKERN RD (KP 74.3/81.8)	AC OVERLAY & WIDEN SHOULDERS
							<i>Little Dixie Wash Rehab</i>
KER	14	53.0 / 58.3	45712_	1	PID	NEAR RIDGECREST, ON ROUTE 14 FROM 4.8 MILES SOUTH OF ROUTE 178 WEST TO 0.5 MILE NORTH OF ROUTE 178 WEST	CONVERT EXISTING 2-LANE TO 4-LANE EXPRESSWAY
							<i>Freeman Gulch Widening-Segment 2</i>
KER	14	58.3 / 62.3	45711_	6	PS&E/RW	NEAR RIDGECREST, ON ROUTE 14 FROM 0.5 MILE NORTH OF THE ROUTE 178 WEST/ROUTE 14 INTERSECTION TO 1.7 MILES NORTH OF THE ROUTE 178 EAST ROUTE 14 INTERSECTION	CONVERT EXISTING 2-LANE TO 4-LANE EXPRESSWAY
							<i>Freeman Gulch Widening - Segment 1</i>
KER	58	R92.1 / R93.2	42550_	6	PS&E/RW	IN TEHACHAPI AT DENNISON RD BR #50-0339 (KP R148.3/R150.0)	REPLACE OC W/4-LANE OC & CONSTRUCT PARTIAL CLOVERLEAF INTERCHANGE
							<i>Dennison Road Improvements</i>
KER	58	94.4	0N560_	14	PS&E/RW	SR 58 @ TEHACHAPI BLVD	PAVEMENT, SIGNS & STRIPING
							<i>Tehachapi Blvd Intersection Improvement</i>
KER	58	R99.3 / R99.7	0K390_	7	PS&E/RW	ON ROUTE 58 IN KERN COUNTY BETWEEN POSTMILE R99.3 AND POSTMILE R99.7	BRIDGE REPLACEMENT
							<i>West Bound Sand Canyon Bridge</i>
KER	58	R99.3 / R99.7	0M260_	2	PID	ON ROUTE 58 IN KERN COUNTY BETWEEN POSTMILE R99.3 AND POSTMILE R99.7	BRIDGE REPLACEMENT
							<i>East Bound Sand Canyon Bridge</i>
KER	58	R106.7 / R107	0L720_	8	PS&E/RW	IN KERN COUNTY NEAR MOJAVE FROM .08 MILE WEST OF RANDBURG CUTOFF ROAD TO CACHE CREEK BRIDGE	CONSTRUCT CONCRETE MEDIAN BARRIER
							<i>Cache Creek Median Barrier</i>
KER	58	R107.7 / R118	24340_	11	CLOSEOUT	IN KERN COUNTY AT MOJAVE FROM 0.2 KM EAST OF CACHE CREEK BRIDGE TO 6.7 KM EAST OF AIRPORT ROAD	CONSTRUCT 4 LANE FREEWAY
							<i>Mojave Bypass</i>

Status of Projects  
County, Route, and Post Mile Index  
Eastern Kern

3/29/2012

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
KER	58	M108.4	0M290_	8	PS&E/RW	IN KERN COUNTY AT VARIOUS LOCATIONS	PLACE METHACRYLATE DECK SEAL <i>Kern 58 Bridge Deck</i>
KER	58	M108.9	0G270_	9	PS&E/RW	IN KERN CO ON SR58 AT EXIT SR165 (BUSINESS RTE 58) NEAR MOJAVE	INSTALL WINDSCREEN <i>Mojave Windscreen</i>
KER	58	R111.8	0E380_	3	PID	IN KERN COUNTY NEAR MOJAVE, BORROW SITE-B	REVEGETATION TO RESTORE ECOLOGICAL AREA <i>Kenwater Overhead Revegetation</i>
KER	58	R114.6	0E370_	12	CLOSEOUT	IN KERN COUNTY NEAR MOJAVE ON ROUTE 14 AND ON ROUTE 58	INSTALL EROSION CONTROL AND FENCING <i>58/14 Separation Revegetation</i>
KER	58	125.2	32850_	12	CLOSEOUT	IN KERN COUNTY ABOUT 16 MILES WEST OF BORON AT THE MOJAVE EAST MATERIALS SITE NUMBER 252	MATERIAL SITE RECLAMATION <i>MOJAVE EAST MATERIAL SITE (#252)</i>
KER	178	52.6 / 57.0	39710_	4	PID	NEAR LAKE ISABELLA FROM ENTRADA BLVD TO KELSO VALLEY RD (KP 84.6/91.7)	AC OVERLAY AND WIDEN SHOULDERS <i>Kelso Overlay</i>
KER	178	57.1 / 88.2	0M650_	10	CONSTRUCTION	IN KERN COUNTY IN AND NEAR CANE BRAKE FROM 0.8 MILE WEST OF FAY RANCH ROAD TO ROUTE 178/14 INTERSECTION	APPLY SLURRY SEAL <i>Canebrake Slurry Seal</i>
KER	178	100.6 / 102.7	0P810_	14	PS&E/RW	IN KERN COUNTY ON SR 178, FROM CHINA LAKE BLVD TO GEMSTONE STREET IN THE CITY OF RIDGECREST	RECONSTRUCT CENTER MEDIAN WITH RAISED CENTER MEDIAN
KER	395	8.7 / 14.8	0H060_	13	Candidate	IN KERN CO NEAR BAKERSFIELD 0.2KM S/OFF SEARLES RD TO 0.6KM S/OFF BEGIN TEMP CONN (KP 14.0/23.8)	AC OVERLAY <i>Searles Valley CAPM</i>
KER	395	R13.9 / 30.6	44310_	5	PA&ED	ON U.S. 395 NEAR RIDGECREST FROM 1.1 MILES SOUTH OF CHINA LAKE BLVD TO 1 MILE NORTH OF THE RTE 14/ U.S. 395 INTERCHANGE IN KERN COUNTY	CONVERT TO 4-LANE EXPRESSWAY <i>Inyokern 4-LANE</i>
KER	L5719		39680_	4	PID	NEAR TEHACHAPI CONSTRUCT NEW MAINTENANCE STATION.	CONSTRUCT NEW MAINTENANCE STATION <i>Cache Creek Maintenance Station</i>

Status of Projects  
Index by Project ID, EA and Page  
Eastern Ker

---

---

	0E380_	3
	0H060_	13
	39320_	3
	39680_	4
	39710_	4
	42550_	6
	43020_	2
0600000050	0E370_	12
0600000119	0H180_	9
0600000241	0K390_	7
0600000327	0L720_	8
0600000356	24340_	11
0600000407	40840_	11
0600000441	44310_	5
0600020001	0M510_	10
0600020109	0K450_	7
0600020111	32850_	12
0600020120	0M290_	8
0600020145	0G270_	9
0600020370	0M650_	10
0600020478	45711_	6
0600020488	0N560_	14
0612000095	0M260_	2
0612000197	45712_	1
0612000243	0P810_	14

# STIP PID

## *(State Transportation Improvement Program Project Initiation Document)*

*Projects listed in this section have an approved Project Initiation Document and are awaiting programming or updating for future cycles*



**Caltrans Central Region  
STIP PIDs**

Status Date 3/29/2012

1	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	06-45712_	1	KER - 14 -53.0 / 58.3	8042B	Freeman Gulch Widening-Segment 2	PID

Location Description

NEAR RIDGECREST, ON ROUTE 14  
FROM 4.8 MILES SOUTH OF ROUTE 178  
WEST TO 0.5 MILE NORTH OF ROUTE  
178 WEST

Work Description

CONVERT EXISTING 2-LANE TO 4-LANE  
EXPRESSWAY

ROW Info

Parcels 12  
Utilities 3

<u>Program Information</u>			
XPM	<input type="checkbox"/> Yes	Delivery Plan	<input type="checkbox"/> No
		APL List	<input type="checkbox"/> No
<u>Program</u>	<u>Status</u>	<u>Doc Yr</u>	
STIP	Inactive	2012	
<u>Prog Cod</u>	<u>Funding</u>		
075.600	RIP,IIP		
<u>Component</u>			

Cur Est    Est Date

Project Documents

Env State	ND	Act	9/24/2007
Env Fed	FI	Act	10/3/2007
Approve PSR			9/14/2001
Project Rpt			10/29/2007

Structures Est	\$0
District Est	\$0
<b>Total Con Est</b>	<b>\$0</b>

Agreements

	<u>Type</u>	<u>Agency Name</u>	<u>Date</u>
PM <u>Frank Momen</u>			Ph# (559) 243-3444
DM _____			Ph# _____
EM _____			Ph# _____
CM _____			Ph# _____

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>			
Approved		<u>1/2/2014</u>	<u>7/1/2014</u>	<u>1/2/2015</u>	<u>7/1/2015</u>	<u>10/1/2015</u>	<u>1/2/2016</u>	<u>1/15/2016</u>	<u>6/1/2016</u>	<u>10/1/2016</u>	<u>12/1/2016</u>
<b>Current</b>		<u>1/2/2014 T</u>	<u>7/1/2014 T</u>	<u>1/2/2015 T</u>	<u>7/1/2015 T</u>	<u>10/1/2015 T</u>	<u>1/2/2016 T</u>	<u>1/15/2016 T</u>	<u>6/1/2016 T</u>	<u>10/1/2016 T</u>	<u>12/1/2016 T</u>

Project Comments

# **SHOPP PID**

***(State Highway Operation and Protection Program  
Project Initiation Document)***

*Projects listed in this section have an approved Project Initiation Document and are awaiting programming or updating for future cycles*



**Caltrans Central Region  
SHOPP PIDs**

Status Date 3/29/2012

2 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-0M260 K KER - 58 -R99.3 / R99.7 6588 East Bound Sand Canyon Bridge PID

Location Description  
ON ROUTE 58 IN KERN COUNTY  
BETWEEN POSTMILE R99.3 AND  
POSTMILE R99.7

Work Description  
BRIDGE REPLACEMENT

ROW Info

Parcels 0  
Utilities 0

Program Information				
XPM	Yes	Delivery Plan	No	APL List
Program		Status		Doc Yr
SHOPP		Inactive		2012
Prog Cod		Funding		
201.110				
<u>Component</u>				

Project Documents  
Env State CE Act 10/7/2011  
Env Fed EX Act 10/7/2011  
Approve PSR 10/25/2011  
Project Rpt 10/25/2011

	Cur Est	Est Date
Structures Est	\$0	
District Est	\$2,909	10/20/2011
<b>Total Con Est</b>	<b>\$2,909</b>	
RW Est	\$0	

Agreements

Type Agency Name Date

PM Frank Momen Ph# (559) 243-3444  
DM \_\_\_\_\_ Ph# \_\_\_\_\_  
EM \_\_\_\_\_ Ph# \_\_\_\_\_  
CM \_\_\_\_\_ Ph# \_\_\_\_\_

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/25/2011	6/1/2013			8/1/2014	11/1/2014	2/1/2015	2/15/2015	7/1/2015	10/1/2015	11/1/2015
Current	10/25/2011 A	6/1/2013 T			8/1/2014 T	11/1/2014 T	2/1/2015 T	2/15/2015 T	7/1/2015 T	10/1/2015 T	11/1/2015 T

Project Comments

3 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-43020\_ K KER - 14 -35.5 / 37.1 0357 South Redrock Rehab PID

Location Description  
NEAR CANTIL FROM ROGERS ROAD TO  
0.3 KILOMETER SOUT OF CANTIL WASH  
BRIDGE #50-424(KPX057.1-X059.7)

Work Description  
RAISE GR., AC OVERLAY, WIDENING

ROW Info

Parcels 35  
Utilities 1

Program Information				
XPM	Yes	Delivery Plan	No	APL List
Program		Status		Doc Yr
SHOPP		Inactive		2014
Prog Cod		Funding		
201.120				
<u>Component</u>				

Project Documents  
Env State ND Act \_\_\_\_\_  
Env Fed EX Act \_\_\_\_\_  
Approve PSR 11/3/1994  
Project Rpt \_\_\_\_\_

	Cur Est	Est Date
Structures Est	\$0	
District Est	\$12,945	11/16/2005
<b>Total Con Est</b>	<b>\$12,945</b>	
RW Est	\$557	10/25/2000

Agreements

Type Agency Name Date

PM Frank Momen Ph# (559) 243-3444  
DM Terry Ogle Ph# (559) 230-3101  
EM Bryan Apper Ph# (559) 445-6282  
CM Amrit Brar Ph# (661) 391-4775

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	7/1/2015	6/1/2016		10/1/2016		4/1/2017	7/1/2017	7/15/2017	9/1/2017	11/1/2017	12/1/2017
Current	7/1/2015 T	6/1/2016 T		10/1/2016 T		4/1/2017 T	7/1/2017 T	7/15/2017 T	9/1/2017 T	11/1/2017 T	12/1/2017 T

Project Comments

9/30/09- PID is over 10 years old. Not a Candidate for programming.



**Caltrans Central Region  
SHOPP PIDs**

Status Date 3/29/2012

4 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-39320\_ K KER - 14 -46.2 / 50.8 8045 Little Dixie Wash Rehab PID

Location Description

NEAR CANTIL FROM 1.8 KM N TO 9.2 KM  
N OF RED ROCK-INYOKERN RD (KP  
74.3/81.8)

Work Description

AC OVERLAY & WIDEN SHOULDERS

ROW Info

Parcels 12  
Utilities 0

Project Documents

Env State ND Act 1/24/2000  
Env Fed EX Act 1/24/2000  
Approve PSR 9/3/1997  
Project Rpt 1/24/2000

	Cur Est	Est Date
Structures Est	\$0	
District Est	\$6,659	11/16/2005
<b>Total Con Est</b>	<b>\$6,659</b>	
RW Est	\$2	8/25/2008

PM Frank Momen Ph# (559) 243-3444  
DM Terry Ogle Ph# (559) 230-3101  
EM Bryan Apper Ph# (559) 445-6282  
CM Amrit Brar Ph# (661) 391-4775

Program Information

XPM  Yes  Delivery  No  APL  No   
Plan List  
Program SHOPP Status Inactive Doc Yr 2014  
Prog Cod 201.120 Funding  
Component

Agreements

Type Agency Name Date

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/24/2000					10/1/2015	1/1/2016	1/15/2016	3/1/2016	5/1/2016	6/1/2016
Current	1/24/2000 A					10/1/2015 T	1/1/2016 T	1/15/2016 T	3/1/2016 T	5/1/2016 T	6/1/2016 T

Project Comments

6/24/09 - Candidate. Not programmed yet.

5 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-0E380\_ K KER - 58 -R111.8 Kenwater Overhead Revegetation PID

Location Description

IN KERN COUNTY NEAR MOJAVE,  
BORROW SITE-B

Work Description

REVEGETATION TO RESTORE  
ECOLOGICAL AREA

ROW Info

Parcels 0  
Utilities 0

Project Documents

Env State CE Act 8/18/2005  
Env Fed EX Act 8/18/2005  
Approve PSR 9/9/2005  
Project Rpt

	Cur Est	Est Date
Structures Est	\$0	
District Est	\$3,256	9/9/2005
<b>Total Con Est</b>	<b>\$3,256</b>	
RW Est	\$0	

PM Abdul El-Dahabi Ph# (559) 243-3445  
DM Brad Cole Ph# (559) 230-3134  
EM Kelly Hobbs Ph# (559) 445-5286  
CM Amrit Brar Ph# (661) 391-4775

Program Information

XPM  Yes  Delivery  No  APL  No   
Plan List  
Program SHOPP Status Inactive Doc Yr 2014  
Prog Cod 201.240 Funding  
Component

Agreements

Type Agency Name Date

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/3/2012		12/1/2012	2/1/2013		3/15/2014	3/1/2014	7/1/2014	9/1/2014	12/1/2014	1/15/2015
Current	10/3/2012 T		12/1/2012 T	2/1/2013 T		3/15/2014 T	3/1/2014 T	7/1/2014 T	9/1/2014 T	12/1/2014 T	1/15/2015 T

Project Comments

(06/09) awaiting future programming in the SHOPP.



6 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-39710\_ K KER - 178 -52.6 / 57.0 3830 Kelso Overlay PID

Location Description

NEAR LAKE ISABELLA FROM ENTRADA BLVD TO KELSO VALLEY RD (KP 84.6/91.7)

Work Description

AC OVERLAY AND WIDEN SHOULDERS

ROW Info

Parcels 13  
Utilities 2

Project Documents

Env State ND Act \_\_\_\_\_  
Env Fed FI Act \_\_\_\_\_  
Approve PSR 8/27/1999  
Project Rpt \_\_\_\_\_

	Cur Est	Est Date
Structures Est	\$0	
District Est	\$4,708	3/7/2002
<b>Total Con Est</b>	<b>\$4,708</b>	
RW Est	\$314	1/3/2002

PM Steven Milton Ph# (559) 243-3456  
DM Scott Shaver Ph# (559) 230-3118  
EM Bryan Apper Ph# (559) 445-6282  
CM Amrit Brar Ph# (661) 391-4775

Program Information		
XPM	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Delivery Plan	No <input type="checkbox"/>	APL List <input type="checkbox"/>
Program	Status	Doc Yr
SHOPP	Inactive	2014
Prog Cod	Funding	
201.120		
<u>Component</u>		

Agreements

Type Agency Name Date

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>			
Approved	8/1/2014		11/1/2014	3/1/2015		5/1/2016	9/1/2016	9/1/2016	11/1/2017	12/1/2017	1/1/2017
Current	8/1/2014 T		11/1/2014 T	3/1/2015 T		5/1/2016 T	9/1/2016 T	9/1/2016 T	11/1/2017 T	12/1/2017 T	1/1/2017 T

Project Comments

This project is closed until further notice. HASR completed. Waiting to be programmed in 2006 SHOPP

7 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-39680\_ K KER - L5719 - 3095 Cache Creek Maintenance Station PID

Location Description

NEAR TEHACHAPI CONSTRUCT NEW MAINTENANCE STATION.

Work Description

CONSTRUCT NEW MAINTENANCE STATION

ROW Info

Parcels 5  
Utilities 4

Project Documents

Env State ND Act 11/8/2001  
Env Fed FI Act \_\_\_\_\_  
Approve PSR 9/27/2000  
Project Rpt 5/4/2004

	Cur Est	Est Date
Structures Est	\$7,100	11/17/2005
District Est	\$1,509	11/17/2005
<b>Total Con Est</b>	<b>\$8,609</b>	
RW Est	\$1,345	12/1/2005

PM Frank Momen Ph# (559) 243-3444  
DM Gurbhay Brar Ph# (559) 230-3106  
EM Kelly Hobbs Ph# (559) 445-5286  
CM Amrit Brar Ph# (661) 391-4775

Program Information		
XPM	Yes <input type="checkbox"/>	No <input type="checkbox"/>
Delivery Plan	No <input type="checkbox"/>	APL List <input type="checkbox"/>
Program	Status	Doc Yr
SHOPP	Inactive	2014
Prog Cod	Funding	
201.352		
<u>Component</u>		

Agreements

Type Agency Name Date

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>			
Approved	12/21/2001	12/1/2012	1/1/2013		8/1/2014	10/1/2014	10/1/2014	1/15/2015	3/1/2015	5/1/2015	6/1/2015
Current	12/21/2001 A	12/1/2012 T	1/1/2013 T		8/1/2014 T	10/1/2014 T	10/1/2014 T	1/15/2015 T	3/1/2015 T	5/1/2015 T	6/1/2015 T

Project Comments

9/30/09 - PSR is 8 years old. Not a candidate for programming.

# PA&ED PHASE

Project Approval  
(PA&ED Milestone)



# Caltrans Central Region PA & ED Status Report

Status Date 3/29/2012

8 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-44310\_ 0 KER - 395 - R13.9 / 30.6 8539 Inyokern 4-LANE PA&ED

Location Description

ON U.S. 395 NEAR RIDGECREST FROM  
1.1 MILES SOUTH OF CHINA LAKE BLVD  
TO 1 MILE NORTH OF THE RTE 14/ U.S.  
395 INTERCHANGE IN KERN COUNTY

Work Description

CONVERT TO 4-LANE EXPRESSWAY

ROW Info

Parcels 128  
Utilities 4

Program Information

XPM	<input type="checkbox"/> Yes	Delivery Plan	<input type="checkbox"/> Yes	APL List	<input type="checkbox"/> No
<u>Program</u>	<u>Status</u>	<u>Doc Yr</u>			
STIP	Programmed	2002			
<u>Prog Cod</u>	<u>Prog FY</u>	<u>Const \$\$</u>	<u>RW \$\$</u>		
075.600		\$0	\$0		
<u>Funds Req Date</u>		<u>CTC Vote Date</u>			
<u>Component</u>		<u>Funding</u>			
PDS		RIP,IIP			
	RIP	IIP	Local	Other	
Capt	\$0	\$0	\$0	\$0	
Supt	\$1,860	\$1,240	\$0	\$0	

Project Documents

Env Stat	ND	Act	Str Est	\$14,591	2/7/2008
Env Fed	FI	Act	Dist Est	\$95,495	2/7/2008
PID Appr	9/4/2001		Total Con Est	\$110,086	
Project Rpt			RW Est	\$19,199	11/19/2007

PM	Frank Momen	Ph#	(559) 243-3444	<u>Agreements</u>	
DM	Gurbhay Brar	Ph#	(559) 230-3106	<u>Type</u>	<u>Agency Name</u>
EM	Bryan Apper	Ph#	(559) 445-6282		<u>Date</u>
CM	Amrit Brar	Ph#	(661) 391-4775		

Phase Completion

PAED 81% R/W \_\_\_% PSE \_\_\_% Co \_\_\_%

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	10/1/2002		1/29/2008	7/1/2012	10/1/2012						
Current	10/1/2002 A		1/29/2008 A	7/1/2012 T	10/1/2012 T						

Project Comments

11-30-11 - The project has been shelved due to the lack of constrained funding. The ND/FONSI environmental document was completed, but not approved because of lack of constrained funding and air quality conformity information.

# PS&E AND R/W PHASE

Develop Project

(RTL Milestone)



# Caltrans Central Region PSE/RW Status Report

Status Date: 3/29/2012

9	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase	<b>Program Information</b>																	
06-45711_	1	KER	- 14 - 58.3 / 62.3	8042A	Freeman Gulch Widening - Segment 1	PS&E/RW	XPM	<input type="checkbox"/> Yes	Delivery Plan	<input type="checkbox"/> Yes	APL List	<input type="checkbox"/> Yes												
<b>Location Description</b>			<b>Work Description</b>			<b>ROW Info</b>			<b>Program</b>			<b>Status</b>			<b>Doc Yr</b>									
NEAR RIDGECREST, ON ROUTE 14 FROM 0.5 MILE NORTH OF THE ROUTE 178 WEST/ROUTE 14 INTERSECTION TO 1.7 MILES NORTH OF THE ROUTE 178 EAST			CONVERT EXISTING 2-LANE TO 4-LANE EXPRESSWAY			Parcels <u>85</u> Utilities <u>3</u>			STIP			Programmed												
<b>Project Documents</b>			<b>Est Esc</b>			<b>Cur Est</b>			<b>Est Date</b>			<b>Prog Code</b>			<b>Prog FY</b>			<b>Const \$\$</b>			<b>RW \$</b>			
Env State	ND	Act	9/24/2007	Str Est				\$0					075.600			\$0					\$9,500			
Env Fed	FI	Act	10/3/2007	Dist Est				\$22,757			7/27/2010													
PID Appr				Total Con Est				\$22,757																
Project Rpt			4/12/2010	RW Est				\$9,500			10/5/2009													
PM	Frank Momen	Ph#	(559) 243-3444	<b>Agreements</b>																				
DM	Kal Daher	Ph#	(559) 230-3130	Type	Agency Name	Date																		
EM	Bryan Apper	Ph#	(559) 445-6282																					
CM	Amrit Brar	Ph#	(661) 391-4775																					
							<b>Phase Completion</b>			PAED			% R			2 % PSE			6 % Con			0 %		
XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500													
Delivery Plan	<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>																
Approved	10/29/2007	A		7/1/2012	T	5/1/2013	T		9/1/2014	T	1/2/2015	T	1/2/2015	T	5/1/2015	T	7/1/2015	T	8/1/2015	T				

Project Comments

10	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase	<b>Program Information</b>																	
06-42550_	1	KER	- 58 - R92.1 / R93.2	3482	Dennison Road Improvements	PS&E/RW	XPM	<input type="checkbox"/> Yes	Delivery Plan	<input type="checkbox"/> Yes	APL List	<input type="checkbox"/> No												
<b>Location Description</b>			<b>Work Description</b>			<b>ROW Info</b>			<b>Program</b>			<b>Status</b>			<b>Doc Yr</b>									
IN TEHACHAPI AT DENNISON RD BR #50-0339 (KP R148.3/R150.0)			REPLACE OC W/4-LANE OC & CONSTRUCT PARTIAL CLOVERLEAF INTERCHANGE			Parcels <u>8</u> Utilities <u>5</u>			STIP			Programmed			1998A									
<b>Project Documents</b>			<b>Est Esc</b>			<b>Cur Est</b>			<b>Est Date</b>			<b>Prog Code</b>			<b>Prog FY</b>			<b>Const \$\$</b>			<b>RW \$</b>			
Env State	CE	Act	7/28/2003	Str Est				\$4,521			10/29/2004											\$0		
Env Fed	EX	Act	7/28/2003	Dist Est				\$6,350			9/22/2004													
PID Appr			5/19/2000	Total Con Est				\$10,871																
Project Rpt			6/30/2003	RW Est				\$629			2/1/2006													
PM	Frank Momen	Ph#	(559) 243-3444	<b>Agreements</b>																				
DM	Kal Daher	Ph#	(559) 230-3130	Type	Agency Name	Date																		
EM	Bryan Apper	Ph#	(559) 445-6282																					
CM	Amrit Brar	Ph#	(661) 391-4775																					
							<b>Phase Completion</b>			PAED			100 % R			% PSE			100 % Con					
XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500													
Delivery Plan	<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>																
Approved	7/28/2003		1/20/2004	4/9/2004		3/21/2006		6/1/2006																
Current	7/28/2003	A	1/20/2004	A	4/9/2004	A		3/21/2006	A	6/1/2006	A													

Project Comments

9/30/09 - Inactive due to lack of capital funding.



# Caltrans Central Region PSE/RW Status Report

Status Date: 3/29/2012

11	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
06-0K450_	1	KER	- 14 - 15.3		South Mojave Overhead	PS&E/RW
<u>Location Description</u>			<u>Work Description</u>			<u>ROW Info</u>
IN KERN CO IN MOJAVE AT SOUTH MOJAVE OVERHEAD			PLACE CONCRETE OVERLAY			Parcels <u>0</u>
						Utilities <u>0</u>
<u>Project Documents</u>			<u>Est Esc</u>	<u>Cur Est</u>	<u>Est Date</u>	<b>Contract for Delivery</b>
Env State	Act		Str Est	\$455	11/29/2011	
Env Fed	Act		Dist Est	\$139	11/29/2011	
PID Appr			Total Con Est	\$594		
Project Rpt			RW Est	\$0		
PM	Victor Shaw	Ph# (559) 243-3441	<u>Agreements</u>			
DM	Frank Gonzalez	Ph# (559) 445-5407	<u>Type</u>	<u>Agency Name</u>	<u>Date</u>	
EM		Ph#				
CM	Amrit Brar	Ph# (661) 391-4775				

Program Information			
XPM	<input type="checkbox"/> Yes	Delivery Plan	<input type="checkbox"/> Yes
APL List	<input type="checkbox"/> Yes	Program	Status
		Maintenance	Active
		Doc Yr	2012
Prog Code	Prog FY	Const \$\$	RW \$
030.115			
Funds Req Date	CTC Vote Date		
<u>Component</u>		<u>Funding</u>	
	RIP	IIP	Local
			Other
Capt			
Supt			

Phase Completion

PAED 0 % R 0 % PSE 0 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500	
Delivery Plan	12/1/2011						1/15/2012	3/15/2012				
Approved	12/1/2011						1/15/2012	3/15/2012	4/15/2012	6/1/2012	6/15/2012	
Current	11/7/2011	A					1/15/2012	A	1/25/2012	A	4/15/2012	T

Project Comments

12	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
06-0K390_	1	KER	- 58 - R99.3 / R99.7	6459	West Bound Sand Canyon Bridge	PS&E/RW
<u>Location Description</u>			<u>Work Description</u>			<u>ROW Info</u>
ON ROUTE 58 IN KERN COUNTY BETWEEN POSTMILE R99.3 AND POSTMILE R99.7			BRIDGE REPLACEMENT			Parcels <u>0</u>
						Utilities <u>0</u>
<u>Project Documents</u>			<u>Est Esc</u>	<u>Cur Est</u>	<u>Est Date</u>	<b>Contract for Delivery</b>
Env State	CE Act	7/7/2011	Str Est	\$1,500	10/19/2011	
Env Fed	EX Act	7/7/2011	Dist Est	\$1,219	10/19/2011	
PID Appr		11/14/2011	Total Con Est	\$2,719		
Project Rpt		11/14/2011	RW Est	\$0		
PM	Frank Momen	Ph# (559) 243-3444	<u>Agreements</u>			
DM	Nicholas Chan	Ph# (559) 230-3126	<u>Type</u>	<u>Agency Name</u>	<u>Date</u>	
EM	Bryan Apper	Ph# (559) 445-6282				
CM	Amrit Brar	Ph# (661) 391-4775				

Program Information			
XPM	<input type="checkbox"/> Yes	Delivery Plan	<input type="checkbox"/> Yes
APL List	<input type="checkbox"/> Yes	Program	Status
		SHOPP	Programmed
		Doc Yr	2010A
Prog Code	Prog FY	Const \$\$	RW \$
201.110	2012	\$3,200	\$2
Funds Req Date	CTC Vote Date		
<u>Component</u>		<u>Funding</u>	
	RIP	IIP	Local
			Other
Capt			
Supt			

Phase Completion

PAED 99 % R 0 % PSE 73 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500	
Delivery Plan	1/4/2012						6/1/2012	6/30/2012				
Approved	1/4/2012	4/11/2011			2/1/2012	4/1/2012	6/1/2012	6/30/2012	11/1/2012	1/2/2013	2/1/2013	
Current	11/14/2011	A	4/11/2011	A	2/1/2012	A	4/1/2012	T	3/8/2012	A	6/30/2012	T

Project Comments

CE was approved on 7/7/11.



# Caltrans Central Region PSE/RW Status Report

Status Date: 3/29/2012

13	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
06-0L720_	1	KER	- 58 - R106.7 / R107.6499	6499	Cache Creek Median Barrier	PS&E/RW
<u>Location Description</u>			<u>Work Description</u>			
IN KERN COUNTY NEAR MOJAVE FROM .08 MILE WEST OF RANDSBURG CUTOFF ROAD TO CACHE CREEK BRIDGE			CONSTRUCT CONCRETE MEDIAN BARRIER			
<u>Project Documents</u>			<u>ROW Info</u>			
Env State	CE	Act	4/29/2010	Str Est	\$0	
Env Fed	EX	Act	4/29/2010	Dist Est	\$1,476 11/7/2011	
PID Appr	7/9/2010		Total Con Est		\$1,476	
Project Rpt	7/9/2010		RW Est	\$0		
PM	Frank Momen	Ph#	(559) 243-3444	<u>Agreements</u>		
DM	Kal Daher	Ph#	(559) 230-3130	Type	Agency Name	Date
EM	Bryan Apper	Ph#	(559) 445-6282			
CM	Emad Araim	Ph#	(559) 513-1902			

Program Information			
XPM	Yes	Delivery Plan	Yes
APL List	Yes	Program	Status
		SHOPP	Programmed
Doc Yr	2010A	Prog Code	Prog FY
		201.010	2012
Const \$\$	\$2	RW \$	
Funds Req Date	CTC Vote Date		
Component	Funding		
	RIP	IIP	Local
			Other
Capt			
Supt			

Phase Completion

PAED 0 % R 0 % PSE 75 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							2/1/2012	2/15/2012			
Approved	7/9/2010					11/1/2011	2/1/2012	2/15/2012	6/1/2012	8/1/2012	9/1/2012
Current	7/9/2010	A				11/1/2011	A 9/20/2011	A 12/8/2011	A 2/27/2012	A 8/1/2012	T 9/1/2012

Project Comments

9/30/10- The project awaits for FTIP amendment.

14	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
06-0M290_	1	KER	- 58 - M108.4		Kern 58 Bridge Deck	PS&E/RW
<u>Location Description</u>			<u>Work Description</u>			
IN KERN COUNTY AT VARIOUS LOCATIONS			PLACE METHACRYLATE DECK SEAL			
<u>Project Documents</u>			<u>ROW Info</u>			
Env State	Act			Str Est	\$0	
Env Fed	Act			Dist Est	\$1 7/1/2010	
PID Appr			Total Con Est		\$1	
Project Rpt			RW Est	\$0		
PM	Victor Shaw	Ph#	(559) 243-3441	<u>Agreements</u>		
DM	Frank Gonzalez	Ph#	(559) 445-5407	Type	Agency Name	Date
EM		Ph#				
CM	Emad Araim	Ph#	(559) 513-1902			

Program Information			
XPM	Yes	Delivery Plan	Yes
APL List	Yes	Program	Status
		Maintenance	Active
Doc Yr	2012	Prog Code	Prog FY
		030.115	
Const \$\$		RW \$	
Funds Req Date	CTC Vote Date		
Component	Funding		
	RIP	IIP	Local
			Other
Capt			
Supt			

Phase Completion

PAED 0 % R 0 % PSE 0 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	9/1/2011						9/1/2011	3/14/2012			
Approved	9/1/2011					1/13/2012	9/1/2011	3/14/2012	4/9/2012	5/25/2012	6/11/2012
Current	9/1/2011	A				1/13/2012	A 3/24/2011	A 3/19/2012	A 4/9/2012	T 5/25/2012	T 6/11/2012

Project Comments



# Caltrans Central Region PSE/RW Status Report

Status Date: 3/29/2012

15 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-0G270\_ 1 KER - 58 - M108.9 6332 Mojave Windscreen PS&E/RW

Location Description  
IN KERN CO ON SR58 AT EXIT SR165  
(BUSINESS RTE 58) NEAR MOJAVE

Work Description  
INSTALL WINDSCREEN

ROW Info

Parcels 0  
Utilities 0

Program Information			
XPM	<input type="checkbox"/> Yes	Delivery Plan	<input type="checkbox"/> Yes
APL List	<input type="checkbox"/> Yes		
Program	SHOPP	Status	Programmed
Doc Yr			2008A
Prog Code	201.015	Prog FY	2012
Const \$\$	\$318	RW \$	\$20
Funds Req Date		CTC Vote Date	
Component		Funding	
RIP		IIP	
Local		Other	
Capt			
Supt			

Project Documents

Env State CE Act \_\_\_\_\_  
Env Fed EX Act \_\_\_\_\_  
PID Appr 11/5/2007  
Project Rpt 11/5/2007

Str Est \_\_\_\_\_ \$0  
Dist Est \_\_\_\_\_ \$818 2/17/2012

Total Con Est \$818

RW Est \$0

**Contract for Delivery**

PM Frank Momen Ph# (559) 243-3444  
DM Stephen Winzenread Ph# (760) 872-5222  
EM Bryan Apper Ph# (559) 445-6282  
CM Amrit Brar Ph# (661) 391-4775

Agreements  
Type Agency Name Date  
COP TASK ORDER NO. 9 2/3/2012

Phase Completion  
PAED 100 % R 0 % PSE 48 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	<input type="checkbox"/>						5/1/2012	5/15/2012			
Approved	4/11/2011	1/26/2011			11/1/2011	2/1/2012	5/1/2012	5/15/2012	8/1/2012	10/1/2012	10/15/2012
Current	4/11/2011 A	1/26/2011 A			11/1/2011 A	1/19/2012 A	11/3/2011 A	5/15/2012 T	8/1/2012 T	10/1/2012 T	10/15/2012 T

Project Comments

9/30/10 - PA&ED Phase Kick-off Meeting on 7/14/10.

16 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-0H180\_ 1 KER - 14 - 39.3 / 40.3 6330 Red Rock Canyon Bridge Replacement PS&E/RW

Location Description  
ON ROUTE 14 IN KERN COUNTY AT PM 39.9,  
24 MILES NORTH OF MOJAVE AT RED ROCK  
CANYON BRIDGE #50-0178

Work Description  
BRIDGE REPLACEMENT (SCOUR)

ROW Info

Parcels 4  
Utilities 0

Program Information			
XPM	<input type="checkbox"/> Yes	Delivery Plan	<input type="checkbox"/> Yes
APL List	<input type="checkbox"/> Yes		
Program	SHOPP	Status	Programmed
Doc Yr			2008
Prog Code	201.111	Prog FY	2014
Const \$\$	\$14,450	RW \$	\$243
Funds Req Date		CTC Vote Date	
Component		Funding	Scour
RIP		IIP	
Local		Other	
Capt			
Supt			

Project Documents

Env State ND Act 11/25/2009  
Env Fed CE Act 12/1/2009  
PID Appr 1/21/2010  
Project Rpt 1/21/2010

Str Est \_\_\_\_\_ \$0  
Dist Est \$16,183 \$13,553 11/15/2007

Total Con Est \$16,183 \$13,553

RW Est \$256 4/20/2010

PM Frank Momen Ph# (559) 243-3444  
DM Stephen Winzenread Ph# (760) 872-5222  
EM Bryan Apper Ph# (559) 445-6282  
CM Amrit Brar Ph# (661) 391-4775

Agreements  
Type Agency Name Date

Phase Completion  
PAED 98 % R 0 % PSE 72 % Con 0 %

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	<input type="checkbox"/>										
Approved	1/1/2010	1/1/2010	1/1/2010	5/1/2010	9/1/2011	12/1/2011	3/1/2012	3/15/2012	5/1/2012	8/1/2012	9/1/2012
Current	1/21/2010 A	7/8/2010 A			3/5/2012 A	5/1/2012 T	8/1/2012 T	8/15/2012 T	12/1/2012 T	3/1/2013 T	4/1/2013 T

Project Comments

# CONSTRUCTION PHASE

Procure Construction

(CCA Milestone)



# Caltrans Central Region Project Construction Report

Status Date 3/29/2012

17 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-0M510\_ 1 KER - 0 - 6484 Rest Area Paving CONSTRUCTION

Location Description  
IN VARIOUS COUNTIES

Work Description  
PLACE HMA ON PAVEMENT

ROW Info

Parcels 0  
Utilities 0

Project Documents

Env Stat CE Act 5/27/2010  
Env Fed EX Act 5/27/2010  
PID Appr 8/17/2010  
Project Rpt 8/17/2010

Cur Est Est Date  
Str Est \$0  
Dist Est \$4,372 10/13/2010

Total Con Est \$4,372

RW Est \$0

PM Frank Momen Ph# (559) 243-3444  
DM Rene Sanchez Ph# (559) 488-4225  
EM Kelly Hobbs Ph# (559) 445-5286  
CM Emad Araim Ph# (559) 513-1902

Agreements  
Type Agency Name Date

Program Information			
XPM	Yes	Delivery Plan	Yes
APL List	Yes		
Program	Status	Doc Yr	
SHOPP	Programmed	2010A	
Prog Cod	Prog FY	Const \$\$	RW \$\$
201.121	2011	\$4,600	\$20
Funds Req Date	CTC Vote Date		
Component		Funding	
		SHOPP Accel	
RIP	IIP	Local	Other
Capt			
Supt			

Phase Completion  
PAED 0 % RW 0 % PSE 10 % Con 65 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	11/1/2010	2/1/2011	5/1/2011	6/1/2011	12/1/2011	9/1/2012	3/1/2014
Current	11/18/2010 A	2/14/2011 A	3/29/2011 A	4/19/2011 A	10/1/2012 T	6/1/2013 T	12/1/2014 T

Project Comments

18 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-0M650\_ 1 KER - 178 - 57.1 / 88.2 Canebrake Slurry Seal CONSTRUCTION

Location Description  
IN KERN COUNTY IN AND NEAR CANE BRAKE FROM 0.8 MILE WEST OF FAY RANCH ROAD TO ROUTE 178/14 INTERSECTION

Work Description  
APPLY SLURRY SEAL

ROW Info

Parcels 0  
Utilities 0

Project Documents

Env Stat Act  
Env Fed Act  
PID Appr  
Project Rpt

Cur Est Est Date  
Str Est \$0  
Dist Est \$500 7/16/2010

Total Con Est \$500

RW Est \$0

PM Emad Abi-Rached Ph# (559) 243-3460  
DM Rene Sanchez Ph# (559) 488-4225  
EM Kelly Hobbs Ph# (559) 445-5286  
CM Rob Sanchez Ph# (760) 872-0656

Agreements  
Type Agency Name Date

Program Information			
XPM	Yes	Delivery Plan	Yes
APL List	Yes		
Program	Status	Doc Yr	
Maintenance	Active	2011	
Prog Cod	Prog FY	Const \$\$	RW \$\$
010.122			
Funds Req Date	CTC Vote Date		
Component		Funding	
RIP	IIP	Local	Other
Capt			
Supt			

Phase Completion  
PAED 18 % RW 0 % PSE 22 % Con 87 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	1/14/2011						
Current	1/14/2011 A	2/28/2011 A	5/4/2011 A	5/18/2011 A	2/14/2012 A	3/1/2013 T	7/1/2013 T

Project Comments

Env. Doc. request sent out 8-10-10.  
ROW Data Sheet request sent out 8-19-10.

# CLOSE-OUT PHASE

Project Close Out

(End Project Milestone)



# Caltrans Central Region Project Closeout Report

Status Date 3/29/2012

19 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-24340\_ 1 KER - 58 - R107.7 / R118. 0258 Mojave Bypass CLOSEOUT

Location Description

IN KERN COUNTY AT MOJAVE FROM 0.2 KM EAST OF CACHE CREEK BRIDGE TO 6.7 KM EAST OF AIRPORT ROAD

Work Description

CONSTRUCT 4 LANE FREEWAY

ROW Info

Parcels 422  
Utilities 6

Program Information

XPM	<input type="checkbox"/> Yes	Delivery Plan	<input type="checkbox"/> No	APL List	<input type="checkbox"/> No
Program	STIP	Status	Programmed	Doc Yr	1996
Prog Cod	025.511	Prog FY	2000	Const \$\$	\$67,336
				RW \$\$	\$9,606
Funds Req Date	5/17/2000	CTC Vote Date	6/15/2000		
Component	IIP				
	RIP	IIP	Local	Other	
Capt	\$0	\$76,942	\$0	\$0	
Supt	\$0	\$10,068	\$0	\$0	

Project Documents

Env Stat ER Act 11/17/1998  
Env Fed ES Act 8/26/1998  
PID Appr 4/7/1992  
Project Rpt 5/22/1994

Cur Est Est Date  
Str Est \$11,061 11/17/2000  
Dist Est \$60,833 11/17/2000  
**Total Con Est \$71,894**  
RW Est \$10,102 3/5/2008

PM Frank Momen Ph# (559) 243-3444  
DM Gurbhay Brar Ph# (559) 230-3106  
EM Bryan Apper Ph# (559) 445-6282  
CM Amrit Brar Ph# (661) 391-4775

Agreements

Type	Agency Name	Date
RR	UPRR C12/29/99	12/29/1999
FWY	KERN COUNTY	

Phase Completion

PAED 100 % RW 94 % PSE 100 % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan	<input type="checkbox"/>				<input type="checkbox"/>		<input type="checkbox"/>
Approved	6/15/2000	7/17/2000		12/1/2000	4/26/2004	7/12/2004	1/1/2009
Current	6/15/2000 A	7/17/2000 A		12/1/2000 A	4/26/2004 A	7/12/2004 A	7/1/2013 T

Project Comments

06-243404 awarded 11/17/2000 for \$60,399,786.40 to E L YEAGER CONSTRUCTION.

20 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-40840\_ 1 KER - 14 - 16.2 / 26.6 8010 North Mojave 4-Lane CLOSEOUT

Location Description

IN KERN COUNTY ON ROUTE 14 FROM 0.4 KM NORTH OF THE BUSINESS ROUTE 58 JUNCTION IN MOJAVE TO 8.6 KM NORTH OF CALIFORNIA CITY BOULEVARD (KP

Work Description

CONVERT TO 4-LANE EXPRESSWAY & CONSTRUCT INTERCHANGE

ROW Info

Parcels 184  
Utilities 3

Program Information

XPM	<input type="checkbox"/> Yes	Delivery Plan	<input type="checkbox"/> Yes	APL List	<input type="checkbox"/> Yes
Program	STIP	Status	Programmed	Doc Yr	2000
Prog Cod	075.600	Prog FY	2006	Const \$\$	\$50,205
				RW \$\$	\$7,638
Funds Req Date	8/12/2005	CTC Vote Date	9/29/2005		
Component	RIP,IIP				
	RIP	IIP	Local	Other	
Capt	\$34,706	\$23,137	\$0	\$0	
Supt	\$6,398	\$4,265	\$0	\$0	

Project Documents

Env Stat ND Act 1/3/2003  
Env Fed FI Act 1/3/2003  
PID Appr 2/2/1999  
Project Rpt 12/13/2002

Cur Est Est Date  
Str Est \$4,535 8/12/2005  
Dist Est \$45,670 8/12/2005  
**Total Con Est \$50,205**  
RW Est \$6,218 4/20/2007

PM Frank Momen Ph# (559) 243-3444  
DM Scott Shaver Ph# (559) 230-3118  
EM Bryan Apper Ph# (559) 445-6282  
CM Amrit Brar Ph# (661) 391-4775

Agreements

Type	Agency Name	Date
CAH	COUNTY OFKERN	5/1/2005
COP	COUNTY OFKERN	

Phase Completion

PAED 100 % RW 95 % PSE 100 % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan	<input type="checkbox"/>				<input type="checkbox"/>		<input type="checkbox"/>
Approved	8/22/2005	10/17/2005		2/1/2006	7/1/2008	3/1/2009	4/1/2009
Current	8/22/2005 A	10/17/2005 A		2/1/2006 A	12/14/2007 A	7/28/2008 A	7/1/2013 T

Project Comments

Project is fully funded for Const, RW & support. JOINTLY FUNDED (Kern, Inyo, Mono) RTIP/ITIP PROJECT. The Scope of EA 09-25430(Cal City Interchange) is included in this project. Project is fast tracked, Risk schedule (RW prior to ED). Environmental has started studies and is on schedule to meet PA&ED of 10/02. 10/7/05 dac/JN: Controlled Access Highway Agreement (CAHA) was executed in May 2005. 10/7/05 dac/FM: Revised Relinquishment Agreement (DAN 06-1217) has been resubmitted to County of Kern (Pat Ebel) to process for approval and signature.



# Caltrans Central Region Project Closeout Report

Status Date 3/29/2012

21 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-32850\_ 1 KER - 58 - 125.2 0598 MOJAVE EAST MATERIAL SITE (#252) CLOSEOUT

Location Description  
IN KERN COUNTY ABOUT 16 MILES WEST OF BORON AT THE MOJAVE EAST MATERIALS SITE NUMBER 252

Work Description  
MATERIAL SITE RECLAMATION

ROW Info

Parcels 0  
Utilities 0

Project Documents  
Env Stat CE Act 1/17/1992  
Env Fed EX Act 9/7/1990  
PID Appr \_\_\_\_\_  
Project Rpt \_\_\_\_\_

Cur Est Est Date  
Str Est \$0  
Dist Est \$173 4/12/2010  
Total Con Est \$173  
RW Est \$50 1/5/2010

PM Brian Mcelwain Ph# (760) 872-4361  
DM \_\_\_\_\_ Ph# \_\_\_\_\_  
EM Kelly Hobbs Ph# (559) 445-5286  
CM Amrit Brar Ph# (661) 391-4775

Agreements  
Type Agency Name Date

Program Information			
XPM	<input type="checkbox"/> Yes	Delivery Plan	<input type="checkbox"/> Yes <input type="checkbox"/> No
Program	SHOPP	Status	Programmed
Doc Yr			2008A
Prog Cod	201.240	Prog FY	2010
Const \$\$	\$200	RW \$\$	\$25
Funds Req Date	4/12/2010	CTC Vote Date	5/20/2010
Component		Funding	SMARA
	RIP	IIP	Local Other
Capt			
Supt			

Phase Completion  
PAED 48 % RW 27 % PSE 6 % Con 96 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan	<input type="checkbox"/>				<input type="checkbox"/>		<input type="checkbox"/>
Approved				3/1/2011			
Current	5/17/2010 A	6/10/2010 A	9/16/2010 A	10/6/2010 A	10/29/2010 A	12/20/2010 A	8/1/2012 T

Project Comments  
Bids open 7/20/2010

22 EA Phase County-Route-Postmile PPNO Project Name Project Phase  
06-0E370\_ 1 KER - 58 - R114.6 3497 58/14 Separation Revegetation CLOSEOUT

Location Description  
IN KERN COUNTY NEAR MOJAVE ON ROUTE 14 AND ON ROUTE 58

Work Description  
INSTALL EROSION CONTROL AND FENCING

ROW Info

Parcels 0  
Utilities 0

Project Documents  
Env Stat CE Act 8/18/2005  
Env Fed EX Act 8/18/2005  
PID Appr 9/9/2005  
Project Rpt 9/26/2008

Cur Est Est Date  
Str Est \$0  
Dist Est \$3,889 3/25/2009  
Total Con Est \$3,889  
RW Est \$0

PM Frank Momen Ph# (559) 243-3444  
DM Brad Cole Ph# (559) 230-3134  
EM Kelly Hobbs Ph# (559) 445-5286  
CM Amrit Brar Ph# (661) 391-4775

Agreements  
Type Agency Name Date

Program Information			
XPM	<input type="checkbox"/> Yes	Delivery Plan	<input type="checkbox"/> Yes <input type="checkbox"/> No
Program	SHOPP	Status	Programmed
Doc Yr			2006
Prog Cod	201.240	Prog FY	2011
Const \$\$	\$3,896	RW \$\$	\$6
Funds Req Date		CTC Vote Date	6/11/2009
Component		Funding	
	RIP	IIP	Local Other
Capt			
Supt			

Phase Completion  
PAED 100 % RW 0 % PSE 75 % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan	<input type="checkbox"/>				<input type="checkbox"/>		<input type="checkbox"/>
Approved	7/15/2009	9/1/2009	11/1/2009	11/1/2009	10/1/2010	6/1/2011	7/1/2011
Current	5/20/2009 A	8/3/2009 A	10/6/2009 A	11/9/2009 A	11/18/2010 A	10/1/2012 T	10/1/2013 T

Project Comments

# **INACTIVE SHOPP CANDIDATES**

***(State Highway Operation and Protection Program)***

*Projects listed in this section are currently shelved for future programming and await approval/update of the Project Initiation Document*



# Caltrans Central Region Inactive SHOPP Candidates

Status Date 3/29/2012

23	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	06-0H060_	K KER	- 395 -8.7 / 14.8	6336	Searles Valley CAPM	Candidate

Location Description

IN KERN CO NEAR BAKERSFIELD 0.2KM  
S/O OF SEARLES RD TO 0.6KM S/O OF BEGIN  
TEMP CONN (KP 14.0/23.8)

Work Description

AC OVERLAY

ROW Info

Parcels 0  
Utilities 0

Cur Est    Est Date

Structures Est    \$0

District Est    \$1    12/16/2006

**Total Con Est    \$1**

RW Est    \$0    Type    Agency Name    Date

Project Documents

Env State    Act

Env Fed    Act

Approve PSR

Project Rpt

PM Frank Momen    Ph# (559) 243-3444

DM Martin Nishikawa    Ph# (559) 230-3122

EM Bryan Apper    Ph# (559) 445-6282

CM Amrit Brar    Ph# (661) 391-4775

<u>Program Information</u>			
XPM	<input type="checkbox"/> No	Delivery Plan	<input type="checkbox"/> No
		APL List	<input type="checkbox"/> No
<u>Program</u>	<u>Status</u>	<u>Doc Yr</u>	
SHOPP	Inactive	2014	
<u>Prog Cod</u>	<u>Funding</u>		
201.121			
<u>Component</u>			

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	<input type="checkbox"/>						<input type="checkbox"/>	<input type="checkbox"/>			
Approved											
Current											

Project Comments

# MINOR A PROJECTS



# Caltrans Central Region Minor Project Status Report

Status Date 3/29/2012

24 EA Phase County-Route-Postmile Project Name Project Phase  
06-0P810\_ 1 KER - 178 - 100.6 / 102.7 PS&E/RW

Location Description

IN KERN COUNTY ON SR 178,  
FROM CHINA LAKE BLVD TO  
GEMSTONE STREET IN THE CITY  
OF RIDGECREST

Work Description

RECONSTRUCT CENTER MEDIAN  
WITH RAISED CENTER MEDIAN

ROW Info

Parcels 0  
Utilities 0

Project Documents

Env Stat      Act       
Env Fed      Act       
Project Rpt     

	Cur Est	Est Date
Structure Est	\$0	
District Est	\$997	2/23/2012
<b>Total Con Est</b>	<b>\$997</b>	
RW Est	\$0	

Program Information			
XPM	<input type="checkbox"/> No	Delivery Plan	<input type="checkbox"/> No APL <input type="checkbox"/> Yes
Program	MINOR	Status	Active
Prog Cod	201.310	Doc Yr	2013
Funds Req Date		CTC Vote Date	
Components		Funding	A

PM Frank Momen Ph# (559) 243-3444  
DM Brian Wesling Ph# (760) 872-0630  
EM                      Ph#                       
CM Amrit Brar Ph# (661) 391-4775

Phase Completion  
PAED      % RW      % PSE      % Con      %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>
Current	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>

Project Comments

25 EA Phase County-Route-Postmile Project Name Project Phase  
06-0N560\_ 1 KER - 58 - 94.4 Tehachapi Blvd Intersection Improvement PS&E/RW

Location Description

SR 58 @ TEHACHAPI BLVD

Work Description

PAVEMENT, SIGNS & STRIPING

ROW Info

Parcels 0  
Utilities 0

Project Documents

Env Stat      Act       
Env Fed      Act       
Project Rpt     

	Cur Est	Est Date
Structure Est	\$0	
District Est	\$250	2/6/2012
<b>Total Con Est</b>	<b>\$250</b>	
RW Est	\$0	

Program Information			
XPM	<input type="checkbox"/> No	Delivery Plan	<input type="checkbox"/> No APL <input type="checkbox"/> Yes
Program	MINOR	Status	Active
Prog Cod	201.015	Doc Yr	2014
Funds Req Date		CTC Vote Date	
Components		Funding	A

PM Frank Momen Ph# (559) 243-3444  
DM David Sangha Ph# (559) 244-2942  
EM Patricia Moyer Ph# (760) 872-2424  
CM                      Ph#                     

Phase Completion  
PAED      % RW      % PSE      % Con      %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>
Current	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>	<u>    </u>

Project Comments