

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|---|------------------------------------|--|----------------------|
| 04-ALA-0-/0 04-2G5014 HSNH-PG -()X 1595- E -() | | IN ALAMEDA COUNTY, ON VARIOUS ROUTES AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING | MIDSTATE BARRIER, INC. 3291 SOUTH HWY 99 STOCKTON CA 95213 | ROBERT LE 25100 SANTA CLARA STREET HAYWARD, CA 94542 (408)595-4007 | \$3,735,900 \$0 \$0 | 11/03/15 11/16/15 06/24/15 | 0% 0% 0% |
| 04-ALA-13-4.3/9.6 04-1J1904 NHP-P013-(027)E --() | | IN ALA COUNTY IN OAKLAND FROM RTE 13/580 SEPARATION TO RTE 13/24 SEPARATION. RUBBERIZED HOT MIX ASPHALT | GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054 | | \$4,096,328 \$0 \$0 | 09/28/15 10/14/15 | 0% 0% |
| 04-ALA-13-4.9/4.9 04-1SS414 NHP-P013-(026)E --() | | IN ALAMEDA IN OAKLAND AT 0.1 MILE SOUTH OF CARSON STREET UNDERCROSSING SOLDIER PILE RETAINING WALL WITH | GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 | | \$1,573,621 \$0 \$0 | 10/26/15 11/05/15 | 0% 0% |
| 04-ALA-13-8.8/0 04-2G8304 STP- ER-()1 1 00-4E -() | | IN ALAMEDA COUNTY, IN OAKLAND, ON ROUTE 13 NEAR BROADWAY TERRACE REPAIR SLOPE SLIDE WITH SOLDIER | GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054 | | \$1,299,547 \$0 \$0 | 11/20/15 12/17/15 | 0% 0% |
| 04-ALA-13-9.0/10 04-3E2304 | | IN ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE SOUTH OF BROADWAY TERRACE UNDERCROSSING TO HILLER DRIVE REPLACE ASPHALT CONCRETE SURFACING | GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136 | LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6035 | \$578,257 \$516,246 \$0 | 06/09/15 06/25/15 12/21/15 12/22/15 | 100% 100% |
| 04-ALA-13-9.9/10.1 04-0G2104 | | IN ALAMEDA COUNTY IN OAKLAND ON NB ROUTE 13 (TUNNEL RD) BETWEEN HILLER DRIVE & VINCENTE ROAD UPGRADE SHOULDER/SIDEWALK | GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 | TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-6007 | \$936,411 \$937,522 -\$4,569 | 04/24/15 05/07/15 12/23/15 | 96% 99% |

HB4N

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|---|------------------------------------|--|--------------------------------|
| 04-ALA-24-5.1/6.2 04-294944 | | IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING | MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805 | HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911 | \$2,291,280 \$1,658,063 \$10 | 08/06/14 08/21/14 01/08/19 | 0% 0% PLANT EST UNSAT |
| 04-ALA-24-5.6/0 04-4A3424 HSNH-X001-(586) --() | | IN ALAMEDA COUNTY, ON ROUTES 24 AND 580 AT VARIOUS LOCATIONS REPLACE GORE SIGNS WITH OVERHEAD | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614 | TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7194 | \$693,285 \$670,413 \$0 | 01/27/15 02/13/15 11/20/15 11/30/15 | 100% 100% COMPLETED |
| 04-ALA-24-5.9/6.2 04-0J4204 | | IN ALAMEDA COUNTY AND CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL, REPLACE UNINTERRUPTED POWER SUPPLY (UPS) SY REPLACE POWER SUPPLY SYSTEM (UPS) | ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161 | TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070 | \$835,000 \$775,377 \$0 | 08/19/13 08/19/13 11/30/15 | 100% 93% OVER RUN |
| 20.80.360 000 | | | | | | | |
| 04-ALA-24-5.9/6.2 04-0J4004 | | INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL SECURITY SYSTEM | ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161 | TSIGELMAN, IGOR 2727 SYSTRON DRIVE, SUTIE 150 CONCORD, CA 94518 (925)602-9004 | \$2,585,000 \$1,874,017 \$0 | 01/13/14 01/13/14 01/30/16 | 100% 72% OVER RUN |
| 20.20.201 130 | | | | | | | |
| 04-ALA-24-5.9/6.2 04-4H8004 | | IN ALAMEDA/CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL BORES 1,2, AND 3 RECONSTRUCT FIRE SUPPRESSION WATER SYS RECONSTRUCT WATER SUPPLY SYSTEM | TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342 | TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070 | \$3,985,000 \$2,968,374 \$0 | 02/21/13 02/21/13 11/19/15 | 100% 100% OVER RUN |
| 20.20.201 130 | | | | | | | |
| 04-ALA-24-/0 04-4H8304 BHNH-P -()X 1603- E -() | | IN ALAMEDA COUNY AT VARIOUS LOCATIONS ON ROUTES 24,580,680,880, AND 980 BRIDGE REPAIR WORK | WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 | | \$2,962,035 \$0 \$0 | 10/15/15 11/04/15 | 0% 0% |

HM

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|---|--|------------------------------------|--------------------------------|
| 04-ALA-80-1.7/2.2 04-014074 | | SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM | EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617 | GORHAM, FRANCIS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756 | \$865,655 \$746,981 \$1,890 | 12/19/12 02/13/13 09/09/16 | 0% 0% PLANT EST SATIS |
| HA12 | WPCP | | | | | | |
| 04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E) --() | | IN OAKLAND, FROM T0.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO-OAKLAND PAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY | BAY CITIES PAVING AND GRADING, INC. 5029 FORNI DRIVE CONCORD, CA 94520 | LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117 | \$1,973,229 \$1,944,161 \$124 | 11/14/11 12/02/11 05/18/16 | 88% 100% |
| HA23 | WPCP | | | | | | |
| 04-ALA-80-1.8/0 04-014104 | | ON RTE 80 IN ALAMEDA COUNTY IN THE CTY OF OAKLAND AT THE SAN FRANSISCO /OAKLAND BAY BRIDGE TOLL PLAZA SFOBB MAINTENANCE WAREHOUSE PHASE 2 | TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553-7309 | HALALI, BEHZAD 345 BURMA ROAD OAKLAND, CA 94607 (510)867-6107 | \$14,522,220 \$7,779,441 \$738,600 | 07/29/14 08/19/14 07/01/16 | 31% 54% |
| HA12 | | | | | | | |
| 04-ALA-80-1.9/8 04-3A7774 | | TOS ACTIVE TRAFFIC MANAGEMENT IN ALAMEDA AND CONTRA COSTA COUNTY ON I-80 FROM THE SFOBB TOLL PLAZA TO THE CARQUINEZ BRIDGE INSTALL OVERHEAD SIGN AND TOS | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614 | RAHMANI, MOHAMMAD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7139 | \$16,158,450 \$15,829,801 \$0 | 10/12/12 11/06/12 12/30/15 | 99% 97% |
| | SWPPP | | | | | | |
| 04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --() | | IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB CONSTRUCT BIKEWAY | GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551 | COOPER, CHEE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7111 | \$6,185,492 \$6,166,949 \$15,983 | 05/31/12 06/27/12 10/04/16 | 0% 0% |
| HA42 | SWPPP | | | | | | PLANT EST SATIS |
| 04-ALA-80-6.2/6.5 04-4A8204 | | IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING STORM WATER MITIGATION | GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 | BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163 | \$305,915 \$282,099 \$0 | 09/19/14 10/02/14 02/05/18 | 30% 99% |
| HA22 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|--|--|---|------------------------------------|--------------------------------|
| 04-ALA-84-22.9/25.7 04-297624 STP-P084-(042)E --() HB4C | | IN ALAMEDA COUNTY IN AND NEAR LIVERMORE AND PLEASANTON FROM .1 MILE SOUTH OF RUBY HILL DRIVE TO 0.6 MILE NORTH OF CONCANNON BLVD. EXPRESSWAY WIDENING - SEGMENT 2 SOUTH | DESILVA GATES CONSTRUCTION HERHARDS 11555 DUBLIN BLVD DUBLIN CA 94568-2909 | PATPARDO, ROMMEL 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)715-7920 | \$34,721,242 \$0 \$0 | 09/30/15 10/20/15 | 0% 0% |
| 04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --() HM2E | | IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING REPLACEMENT PLANTING AND IRRIGATION | BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 | MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872 | \$660,880 \$569,377 \$1,435 | 10/09/14 10/22/14 05/03/18 | 0% 0% PLANT EST SATIS |
| 04-ALA-92-6.3/6.8 04-2G3614 HB32 | | IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARATION TO SATE CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION | BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886 | MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875 | \$1,300,086 \$1,209,887 \$0 | 05/20/13 06/13/13 04/14/17 | 0% 0% PLANT EST SATIS |
| 04-ALA-260-.8/2 04-4A4804 NHP-P260-(005)E --() HA21 | | IN ALAMEDA COUNTY, ROUTE 260 IN AND NEAR ALAMEDA AND OAKLAND FROM 0.1 MILE WEST OF POSEY AND WEBSTER ST TO 0.1 MILE EAST OF REPAIR HANDRAIL AND SIDEWALK ALONG | GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 | | \$7,884,755 \$0 \$0 | 10/20/15 11/02/15 | 0% 0% |
| 04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --() HB4N | SWPPP | IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS | DESILVA GATES CONSTRUCTION MATHEW P. MASCARO 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550 | GREWAL, SATINDER 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502 | \$40,706,842 \$39,471,328 \$1,649,609 | 06/18/12 07/16/12 06/30/16 | 83% 93% |
| 04-ALA-580-7.8/19.1 04-2908V4 HB5 | SWPPP | IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE ROAD OVERHEAD TO 0.3 MILE WEST OF HACIENDA WIDEN FREEWAY, BRIDGES AND HMA | OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 | PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048 | \$33,869,182 \$32,885,915 \$57,961 | 11/16/12 12/20/12 11/12/15 | 0% 96% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|--|---|--|-------------------------------|
| 04-ALA-580-8.3/0 04-172434 | | IN ALAMEDA COUNTY NEAR LIVERMORE EAST ENVIRONMENTAL LANDSCAPE OF CROSS ROAD 2.2 MILES SOUTHEAST OF SOLUTIONS ROUTE 580/GREENVILLE ROAD UNDERCROSSING ENVIRONMENTAL MITIGATION | 8380 ROVANA CIRCLE SACRAMENTO, CA 95828 | BAILEY, JESSICA 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-8163 | \$668,441 \$519,784 \$0 | 09/29/11 11/17/11 11/25/15 11/25/15 | 100% 100% COMPLETED |
| | SWPPP | | | | | | |
| 04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)5 --() | | IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION | GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 | DIKE, EDDIE 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551-9490 (925)460-3504 | \$69,201,097 \$69,517,667 \$1,028,371 | 11/20/12 12/20/12 02/26/16 | 88% 97% |
| | HB5 SWPPP | | | | | | |
| 04-ALA-580-14.6/21.6 04-2908E4 ACIM-5801-(054)E --() | | IN ALAMEDA COUNTY IN LIVERMORE, PLEASANTON, AND DUBLIN FROM 0.3 MILE EAST OF AIRWAY BOULEVARD OVERCROSSING TO 0.2 MILE WEST OF S ROADWAY WIDENING AND REHABILITATION | DESILVA GATES CONSTRUCTION LP 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550 | GREWAL, SATINDER 5675 - B- GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502 | \$50,373,549 \$49,318,853 \$221,852 | 10/29/12 12/13/12 12/18/15 | 100% 98% OVER RUN |
| | HB5 SWPPP | | | | | | |
| 04-ALA-580-19.4/46 04-2G5214 HSNH-PIG -(001) 3E--() --() HC153 | | IN ALAMEDA COUNTY UPGRADE TRANSITION RAILING | DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024 | ALEMAYEHU, WONDWOSEN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768 | \$2,992,222 \$0 \$0 | 09/30/15 10/15/15 | 0% 0% |
| 04-ALA-580-31.7/31.9 04-1SS044 NHPI-580 -(063)E --() | | IN ALAMEDA COUNTY IN ASHLAND FROM 0.1 MILE EAST OF 164TH AVENUE UNDER CROSSING TO 0.2 MILE WEST OF 164TH AVENUE UNDERCROSSING SOLDIER PILE WALL, REPAIR CONCRETE | GHILOTTI CONSTRUCTION CO INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 | REZA, KAMKAR 5675 B. GIBRALTOR DRIVE PLEASANTON, CA 94588 (510)385-8001 | \$1,294,340 \$1,241,073 \$0 | 10/22/14 11/05/14 06/30/15 | 100% 94% |
| | HA23 | | | | | | |
| 04-ALA-580-32.4/32.5 04-2G8604 NHPI- 580-(059)E --() | | IN ALAMEDA COUNTY, IN SAN LEANDRO AT THE BENEDICT DRIVE OFFRAMP ON ROUTE 580 CONSTRUCT RETAINING WALL/PLANTING | GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 | KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001 | \$1,649,952 \$1,031,646 \$392,199 | 08/31/15 09/18/15 07/13/16 | 9% 62% |
| | HA23 | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15**

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|--|---|------------------------------------|-------------------------|
| 04-ALA-580-32.5/32.5 04-1SS054 NHP-5801-(060)E --() | | IN ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 580 AT THE WB 150TH AVENUE CONSTRUCT SOLDIER PILE RETAINING | GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 | MOGHADAM, SIAVOSH 5675 B GIBRALTAR DR PLEASANTON, CA 94588 (925)460-3519 | \$2,443,062 \$2,443,377 \$1,200 | 09/19/14 10/08/14 04/11/16 | 38% 100% |
| HA23 | | | | | | | |
| 04-ALA-580-32.9/46.5 04-3G7104 NHPI-X001-(592)E --() | | IN ALAMEDA COUNTY AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS | PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688 | | \$964,468 \$0 \$0 | 08/24/15 09/11/15 | 0% 0% |
| HB4N | | | | | | | |
| 04-ALA-580-41.2/47 04-4H2214 NHPI-X001-(588)E --() | | IN ALAMEDA COUNTY IN OAKLAND FROM 0.1 MILE EAST OF BOSTON AVENUE OVERCROSSING TO 0.2 MILE WEST OF JCT RTE 80 HMA OVERLAY, PCC SLAB, GUARDRAIL | O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 | AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119 | \$12,991,103 \$11,061,933 \$724,064 | 02/18/15 03/10/15 12/30/15 | 95% 84% |
| HA22 | | | | | | | |
| 04-ALA-580-/0 04-0K3104 | | REPAIR SMART CONTROLLER REPAIR PUMP INSTALFLOW METER, ROCK COBBLE, AND LOW-FLOW FIXTURES AT STATE OWNED FACILITIES DIRECTOR'S ORDE DROUGHT MITIGATION - WATER CONSERVATION | SUAREZ & MUNOZ CONSTRUCTION INC . . 20975 CABOT BLVD HAYWARD, CA 94545 | HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515 | \$905,000 \$43,719 \$0 | 10/08/15 12/10/15 02/10/16 | 28% 5% |
| 20.20.201 130 | | | | | | | |
| 04-ALA-680-19.9/20.2 04-2G4104 HSNH- PIG-(680) 074-E -() --() | | IN ALAMEDA COUNTY IN THE CITY OF DUBLIN ON I-680 AT I-580/680 INTER CHANGE REPLACE METAL GUARDRAIL WITH | FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550 | NGO, HUNG N. 5675 GIBRALTAR DRIVE B PLEASANTON, CA 94588 (510)224-6790 | \$656,090 \$668,400 \$0 | 07/15/15 08/03/15 11/25/15 | 55% 100% |
| HB1 | | | | | | | |
| 04-ALA-880-22.6/24 04-3A9214 | | IN ALAMEDA COUNTY IN SAN LEANDRO FROM 0.4 MILE SOUTH OF MARINA BLVD. OVERCROSSING TO 0.3 MILE NORTH OF ROUTE 112/880 SEPARATION WIDEN FREEWAY, REPLACE OVERCROSSING | FROM RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550 | SINGH, BAHADUR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7831 | \$47,450,322 \$46,625,111 \$536,486 | 09/14/12 10/17/12 01/15/16 | 100% 96% OVER RUN |
| HB4N | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15**

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|---|---|------------------------------------|--------------------------|
| 04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --() | | IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. ____ MODIFY INTERCHANGE AND CONSTRUCT | ALLEN CARNESECCA 550 GREENVILLE ROAD LIVERMORE CA 94550 | CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122 | \$56,310,701 \$18,221,755 \$140,536 | 04/30/14 05/13/14 05/29/18 | 28% 32% |
| HB4N | | | | | | | |
| 04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --() | | IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 MILE SOUTH OF 7TH STREET TO 0.4 MILE SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION | GALLAGHER & BURK INC 8638 PATTERSON PASS RD LIVERMORE, CA 94551 | TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914 | \$1,627,891 \$1,520,802 \$1,800 | 09/12/14 10/08/14 03/13/18 | 24% 98% |
| HA22 | | | | | | | |
| 04-ALA-980-1.1/1.1 04-0J7804 | | REPLACE FIRE LIFE SYSTEM AND MANAGEMENT SYSTEM @ DISTRICT 4 OFFICE IN THE CITY OF OAKLAND. REPLACE FIRE LIFE/BUILDING MANAGEMENT SYS | HONEYWELL INTERNATIONAL INC 12490 COLLECTIONS CENTER DR CHICAGO IL 60693 | KENNEDY, KEN 111 GRAND AVENUE OAKLAND, CA 94612 (510)385-6887 | \$7,276,937 \$7,159,253 \$0 | 11/07/13 11/07/13 12/20/15 | 50% 98% |
| SHOPP 353 | | | | | | | |
| 04-CC-4-8.0/25 04-152724 CML-6204-(114) --() | | IN CONTRA COSTA COUNTY ON ROUTE 4 AND 242 NEAR 4/242 INTERCHANGE INSTALL RAMP METERS AND TOS ELEMENT | BAY CITIES PAVING & GRADING INC 1450 CIVIC CT, BUILDING B#400 CONCORD CA 94520 | SINGH, RANJEET 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (510)943-2923 | \$11,482,605 \$10,700,711 \$124,009 | 08/12/14 09/02/14 01/01/17 | 100% 94% OVER RUN |
| 04-CC-4-11.0/0 04-286804 NHP-000C-(406)E --() | | COUNTIES ON VARIOUS ROUTES AND LOCATIONS. WEIGH IN MOTION | FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550 | AMIR HATEFI 2727 SYSTRON DR. SUITE 150 CONCORD, CA 94518 (925)602-9011 | \$1,823,142 \$845,543 \$845,543 | 10/13/15 10/23/15 02/26/16 | 25% 46% |
| HA42 | | | | | | | |
| 04-CC-4-26.6/27.5 04-2285E4 | | IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.3 MILE WEST OF CONTRA LOMA BOULEVARD UNDERCROSSING TO 0.2 MILE EAST OF G STREET OVERCROSS WIDEN ROADWAY AND RECONSTRUCT | C.C. MYERS, INC. ATTN: CALE SHERMAN 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95741 | CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774 | \$46,550,937 \$45,729,835 \$452,175 | 10/11/11 11/03/11 12/31/15 | 100% 97% SUSPENDED |
| HB4C | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|--|---|--|---------------------------|
| 04-CC-4-27.5/29 04-1G9404 | | IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT | DAN BAKER BAY CITIES/MYERS JV 1204 W 10TH STREET ANTIOCH, CA 94509 | CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774 | \$54,823,534 \$46,756,551 \$1,357,442 | 05/25/12 07/03/12 04/15/16 | 100% 85% |
| HB4C | SWPPP | | | | | | |
| 04-CC-4-/0 04-4H8404 | | IN CONTRA COSTA COUNTY ON ROUTE 4, 24, 80, 242 AND 580 AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614 | REZAEI, ASGHAR (925)602-9023 | \$720,553 \$648,773 \$0 | 06/09/15 06/25/15 11/30/15 11/30/15 | 100% 100% COMPLETED |
| 04-CC-4-/4.9 04-3E3904 | | IN CONTRA COSTA COUNTY IN AND NEAR HERCULES FROM SAN PABLO AVENUE TO CUMMINGS SKYWAY OVERCROSSING RESURFACING | GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136 | ARSHAD, MIAN 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (925)602-9021 | \$2,649,550 \$1,087,408 \$13,504 | 06/09/15 06/25/15 02/01/16 | 67% 41% |
| 04-CC-24-5.2/5.6 04-3G1604 NHP-P024-(033)E --() | | IN CONTRA COSTA COUNTY, IN LAFAYETTE ON EASTBOUND ROUTE 24 NEAR HAPPY VALLEY ROAD UNDERCROSSING MULTI-TIERED SLOPE STRESSING SYSTEM | RGW CONSTRUCTION, INC. KOREY MARR, PM 550 GREENVILLE ROAD LIVERMORE, CA 94550 | HATEFI, AMIR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)867-6034 | \$3,497,469 \$3,479,984 \$111,532 | 12/12/14 01/15/15 12/30/16 | 31% 98% |
| HA4 | | | | | | | |
| 04-CC-580-6.1/7.8 04-3G4574 | | IN CONTRA COSTA, MARIN, AND SAN FRANCISCO COUNTIES ON THE SAN FRANCISCO-OAKLAND BAY BRIDGE AND RICHMOND -SAN RAFAEL BRIDGE REPLACE JOINT SEALS AND RELATED | MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD, SUITE 100 SACRAMENTO CA 95834 | | \$3,796,937 \$0 \$0 | 10/21/15 11/16/15 | 0% 0% |
| HA21 | | | | | | | |
| 04-CC-580-6.3/7.7 04-3G4844 | | IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN CLEAN AND PAINT BRIDGE | CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534 | GOLDGRUBER, RONALD 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)774-4372 | \$28,777,671 \$18,485,469 \$1,245,157 | 04/10/14 05/05/14 04/19/17 | 47% 64% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|---|--|--------------------------------|
| 04-CC-680-1.0/9.9 04-4H6704 | | IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 242, 680, AT VARIOUS POSTMILES. REPAIRDAMAGED TRAFFIC OPERATIONS SYSTEMS (TOS) DUE TO REPAIR TRAFFIC OPERATIONS SYSTEMS (TOS) | STEINY & COMPANY, INC. 27 SHERIDAN STREET VALLEJO, CA 94590 | CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311 | \$4,885,000 \$4,521,568 \$0 | 01/22/13 01/22/13 03/30/16 | 100% 93% OVER RUN |
| 20.20.201 130 | | | | | | | |
| 04-CC-680-22.7/24.8 04-3A8704 NHPI-6801-(071)E --() | | NEAR MARINA VISTA,REHABILITATE MOCOCO OH BRIDGE AND SB MOCOCO OFF- RAMP. BRIDGE REHABILITATION | GOLDEN STATE BRIDGE INC PM WILLIAM R REAMES 3701 MALLARD DR. BENICIA CA 94510 | MARVIN GUINEZ 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9037 | \$13,750,844 \$13,583,787 \$170,609 | 04/16/14 04/30/14 01/01/17 | 0% 0% PLANT EST SATIS |
| HA21 | | | | | | | |
| 04-CC-680-/0 04-2G4514 HSNH- PG -()X 3030- E -() | | IN CONTRA COSTA COUNTY ON ROUTES 160, 242 AND 680 AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING | DREAMBUILDER CONSTRUCTION CORP. 1324 E LAWSON LANE PLACENTIA CA 92870 | | \$2,354,337 \$0 \$0 | 11/24/15 12/18/15 | 0% 0% 0% |
| 04-MRN-1-1.4/0 04-2G8704 STP-19A6-(004)E --() | | IN MILL VALLEY, AT ASH STREET CONSTRUCT SOIL NAIL WALL, GUARDRAIL | DREAMBUILDER 1324 E LAWSON LANE PLACENTIA, CA 92870 | CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178 | \$410,661 \$357,381 \$13,570 | 01/16/15 02/03/15 12/21/15 12/24/15 | 99% 87% |
| 04-MRN-1-10.9/0 04-4S2204 STP-P001-(589)E --() | | IN MARIN COUNTY NEAR STINSON BEACH AT 1.2 MILES SOUTH OF NORTH PANORAMIC HIGHWAY CONSTRUCT RETAINING WALL/ROAD | GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 | STEVE RUSSELL 756 W FRANCISCO BLVD SAN RAFAEL,CA 94901 (510)774-6297 | \$1,715,524 \$69,426 \$59,500 | 08/05/15 08/19/15 03/26/21 | 5% 4% |
| HA23 | | | | | | | |
| 04-MRN-1-13.1/15 04-1J8404 | | IN MARIN COUNTY ON ROUTE 1 FROM 0.2 MILE NORTH OF CALLE DEL ARROYO TO 1.0 MILE SOUTH OF AUDOBON CANYON RANCH. AC RESURFACING | GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 | RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297 | \$809,020 \$4,977 \$0 | 05/07/15 06/08/15 | 35% 1% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|--|---|---|------------------------------------|----------------------|
| 04-MRN-1-17.0/19 04-3E3404 | | IN MARIN COUNTY, NEAR BOLINAS, FROM 0.1 MILE SOUTH OF BOLINAS FAIRFAX ROAD TO 1.5 MILES NORTH OF HORSESHOE HILL ROAD PLACE RUBBERIZED HMA (GAP GRADED) | VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694 | RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297 | \$894,298 \$0 \$0 | 05/12/15 06/08/15 | 0% 0% |
| HM1 | | | | | | | |
| 04-MRN-101-18.6/27.7 04-264H34 | | IN MARIN COUNTY IN NOVATO AND NEAR BURDELL AT VARIOUS LOCATIONS FROM SOUTH NOVATO BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF REDW SOUND WALL AND HIGHWAY PLANTING | GHILOTTI BROS/RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901 | | \$2,490,563 \$0 \$0 | 11/05/15 12/02/15 | 0% 0% |
| 04-MRN-101-23.3/27.6 04-264074 | | CONSTRUCT INTERCHANGE AT REDWOOD LANDFILL ROAD & ROUTE 101 INCLUDING FRONTAGE ROADS & PEDESTRIAN/BICYCLE FACILITY. CONSTRUCT INTERCHANGE ON RTE 101 AT | GHILOTTI CONSTRUCTION COMPANY 2301 KERNER BLVD., SUITE E SAN RAFAEL, CA 94901 | CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178 | \$25,961,623 \$26,336,327 \$2,000 | 09/14/12 10/17/12 01/29/16 | 90% 100% |
| HB5 SWPPP | | | | | | | |
| 04-MRN-101-25.7/25.8 04-4J2404 | | MAINLINE 101 AT THE NEW SAN ANTONIO OC REPLACE DRAINAGE CULVERTS AND BACKFILL SINKHOLES DIRECTOR'S ORDER EMERGENCY F.A. REPLACE DRAINAGE CULVERTS & B.FILL S.HOLES | GORDON N BALL INC 333 CAMILLE AVE ALAMO CA 945072411 | HAL STREATER 1009 CLEGG COURT, ST G, PETALUMA, CA (925)838-5675 | \$1,665,000 \$1,304,218 \$0 | 06/12/15 06/12/15 12/30/15 | 98% 78% |
| 20.20.201 130 | | | | | | | |
| 04-MRN-101-25.7/25.8 04-4W2404 | | MAINLINE 101 AT THE NEW SAN ANTONIO OC REPLACE DRAINAGE CULVERTS AND BACKFILL SINKHOLES DIRECTOR'S ORDER EMERGENCY F.A. REPLACE DRAINAGE CULVERTS & B.FILL S.HOLES | GORDON N BALL, INC 3333 CAMILLE WAY ALAMO, CA 94507 | SMITH, JOHN 1009 CLEGG COURT, ST G. PETALUMA, CA 94952 (925)838-5675 | \$3,645 \$0 \$0 | 10/05/15 10/05/15 12/16/15 | 0% 0% |
| 04-MRN-580-3.3/4.5 04-4G4704 HSNH-PIG - () --() | | IN MARIN COUNTY, IN SAN RAFAEL, AT SIR FRANCIS DRAKE BLVD OC AND BELLAM BLVD UC UPGRADE BRIDGE RAILS. | VIKING CONSTRUCTION COMPANY, INC. 11315 SUNRISE GOLD CR. A RANCHO CORDOVA CA 95742 | STEVE RUSSELL 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297 | \$1,621,798 \$407,552 \$407,552 | 10/12/15 11/02/15 03/03/16 | 17% 25% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|---|------------------------------------|--------------------------------|
| 04-NAP-12-2.8/3.3 04-264144 ACST-P102-(107)E P1-02 1-(7E) --() | | IN NAPA AND SOLANO COUNTIES, FROM 0.5 MILES WEST OF NAPA COUNTY TO ROAD IN SOLANO COUNTY CONSTRUCT TWO ADDITIONAL LANES | 0.5 GHILOTTI CONSTRUCTION, INC. RED TOP 246 GHILOTTI AVE SANTA ROSA CA 95407 | MOUSSA, ELIAS 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)436-2200 | \$41,464,493 \$41,285,907 \$161,792 | 01/11/12 02/03/12 09/05/14 | 0% 0% PLANT EST SATIS |
| 04-NAP-12-/3.3 04-2641A4 | HB4C SWPPP | IN NAPA AND SOLANO COUNTIES FROM ROUTE 29 TO RED TOP ROAD HIGHWAY PLANTING REPLACEMENT | BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 | JESSICA BAILEY 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163 | \$553,044 \$10,350 \$8,303 | 07/31/15 08/19/15 03/03/20 | 5% 2% |
| 04-NAP-29-1.0/9.9 04-4H6904 | | IN MARIN, NAPA, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS. DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDWARE REPAIR DAMAGED ELECT SYSTEMS (TOS) | ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577 | CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131 | \$3,910,000 \$3,858,410 \$0 | 01/14/13 01/14/13 05/12/15 | 100% 99% OVER RUN |
| 20.20.201 130 | | | | | | | |
| 04-NAP-29-25.5/28.4 04-259404 STP-P029-(014)E --() | | IN NAPA COUNTY IN AND NEAR ST. HELENA FROM MEE LANE TO 0.1 MILE SOUTH OF SULPHUR CREEK BRIDGE OVERLAY, WIDEN, 2-WAY TURN LANES | MARTY MURPHY GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901 | SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386 | \$10,162,777 \$3,141,708 \$480,950 | 03/17/15 04/02/15 06/07/16 | 33% 31% |
| 04-NAP-29-47.0/47.2 04-4A0904 STP-P029-(117)E --() | | IN NAPA COUNTY ON ROUTE 29 AT THE TROUTDALE CREEK BRIDGE (#21-0004) BRIDGE REPLACEMENT | GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 | VALEH, SYD 403 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310 | \$4,710,354 \$4,423,621 \$165,910 | 02/23/15 03/04/15 01/04/16 | 31% 93% |
| 04-NAP-29-/0 04-4H8104 | HA21 | IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS W/METHACRYLATE | STOUDENMIRE CORPORATION 1680 EL CAMINO REAL SUITE 4 ATASCADERO CA 93422 | TENOSO, PRINCIPE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6917 | \$691,990 \$662,550 \$0 | 05/07/15 06/08/15 10/01/15 | 100% 93% OVER RUN |
| HA21 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|--|---------------------------------------|------------------------------------|----------------------|
| 04-NAP-121-3.1/3.1 04-2J9904 | | IN NAPA COUNTY NEAR CUTTING WHARF ROAD REPAIR BUCKELED AND CRACKED ROADWAY CAUSED BY NAPA EARTHQUAKE RECONSTRUCT BUCKELED PAVEMENT | GHILOTTI CONSTRUCTION 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 | SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386 | \$525,000 \$175,087 \$0 | 08/25/14 08/25/14 10/24/14 | 100% 33% |
| 20.20.201 130 | | | | | | | |
| 04-NAP-128-20.2/20.2 04-3G7604 STP-P128-(055)E --() | | IN NAPA COUNTY, ON ROUTE 128 AT POST MILE 20.2 AT CAPEL CREEK BRIDGE INSTALL DRAINS, SLOPE INDICATORS | GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 | SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732 | \$610,648 \$342,686 \$0 | 12/18/14 01/12/15 03/18/16 | 15% 65% |
| HA23 | | | | | | | |
| 04-NAP-128-/20.2 04-3J1204 | | REPLACE BEARING PADS, STIFFENERS, JOINT SEALS, RELOCATE CROSS BRACING, CUT STEEL GIRDER ENDS @ CAPELL CREEK BRIDGE REPLACE BEARING PADS & RELOCATE BRACING | GOLDEN GATE BRIDGE, INC 3701 MALLARD DRIVE BENICIA, CA 94510 | SHARMA, JOYTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732 | \$365,000 \$145,545 \$0 | 02/05/15 02/05/15 10/30/15 | 0% 40% |
| 20.20.201 130 | | | | | | | |
| 04-SCL-9-4.2/0 04-4S0504 STP-S009-(018)E --() | | IN SANTA CLARA COUNTY ON ROUTE 9 NEAR SARATOGA 0.84 MILE WEST OF ROAD CONSTRUCT TIE-BACK WALL | RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 | NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849 | \$1,904,286 \$1,848,734 \$5,050 | 11/05/14 12/03/14 12/21/15 | 99% 97% |
| 04-SCL-17-1.0/99.9 04-4H6604 | | IN SANTA CLARA COUNTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS | ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133 | BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186 | \$3,475,000 \$3,454,923 \$0 | 01/22/13 01/22/13 01/30/16 | 76% 99% |
| 20.20.201 130 | | | | | | | |
| 04-SCL-17-4.3/12 04-3E7704 | | IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE WITH METHACRYLATE | ETIC ENGINEERING, INC. 2285 MORELLO AVENUE PLEASANT HILL CA 94523 | NGUYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7130 | \$630,335 \$557,020 \$71,073 | 06/09/15 07/13/15 01/04/16 | 88% 88% |

HM3

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|--|---|------------------------------------|--|---------------------------|
| 04-SCL-17-/1.6 04-0K7004 | | CHEMEKETA PARK, AT 1.6 MILES NORTH OF SANTA CRUZ COUNTY LINE DIRECTOR'S ORDER EMERGENCY F.A. INSTALL RSP, EXTEND DS @ ERODED EMBANKMENT | GRANITE CONSTRUCTION COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136 | MOAID LAYMOUN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838 | \$1,865,000 \$138,336 \$0 | 09/17/15 09/17/15 12/21/15 | 100% 7% |
| 20.20.201 130 | | | | | | | |
| 04-SCL-17-/0 04-2J1704 NHP-X085-(057)E --() | | IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS | CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070 | | \$4,315,290 \$0 \$0 | 12/01/15 12/10/15 | 0% 0% |
| 04-SCL-35-14.1/17.1 04-3E4204 | | IN SANTA CLARA COUNTY NEAR SARATOGA FROM ROUTE 9 TO TO SAN MATEO COUNTY LINE RUBBERIZED ASPHALT CONCRETE OVERLAY | G. BORTOLOTTO & COMPANY, INC. 582 BRAGATO RD SAN CARLOS CA 94070 | BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777 | \$1,089,305 \$907,415 \$0 | 01/27/15 02/13/15 12/07/15 12/07/15 | 100% 100% COMPLETED |
| 04-SCL-84-12.0/12.1 04-1J6504 | | REPAIR BRIDGE DECK - INSTALL CORRUGATED METAL DECK REPAIR BRIDGE DECK | GOLDEN STATE BRIDGE, INC 2990 BAY VISTA COURT, STE D BENICIA, CA 94510 | TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499 | \$1,085,000 \$748,059 \$0 | 03/20/14 03/20/14 10/09/14 | 100% 69% |
| 20.20.201 130 | | | | | | | |
| 04-SCL-87-4.9/5.1 04-0K6604 | | SB ROUTE 280 TO SB ROUTE 87 CONNECTOR DIRECTOR'S ORDER EMERGENCY F.A. REPAIR DAMAGED WOOD SOUND WALL & MISC. | BAY CITIES PAVING AND GRADING, INC. 1450 CIVIC COURT, BLDG B#400 CONCORD, CA 94520 | PANDYA, NILESH 2210 O'TOOLE AVE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224 | \$825,000 \$0 \$0 | 10/07/15 10/07/15 | 0% 0% |
| 20.20.201 130 | | | | | | | |
| 04-SCL-87-4.9/4.9 04-1SS484 | | IN SANTA CLARA COUNTY IN SAN JOSE AT VIRGINIA STREET OVERCROSSING INSTALL PERMEABLE BLANKET. | GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136 | EUNMI CHOI 2210 O'TOOLE AVE. #150 SAN JOSE, CA 95131GRANITE ROCK (408)232-0223 | \$159,240 \$2,083 \$2,083 | 09/29/15 10/14/15 03/31/16 | 58% 1% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|--|--|------------------------------------|--------------------------|
| 04-SCL-101-38.0/38.1 04-040604 | | REPLACING FAILED GROUNDWATER PUMPS IN SCL,CO.SAN JOSE CITY.INSTALLING DRAINAGE SYST.AND RECONSTRUCTING THE AC PAVEMENT. DIRECTOR'S REPLACE GROUND WATER PUMPS IN SANTA CLARA | REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621 | NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847 | \$7,200 \$0 \$0 | 10/22/13 10/10/13 04/30/14 | 0% 0% |
| 20.20.201 130 | | | | | | | |
| 04-SCL-101-38.0/38.1 04-0J0604 | | IN SANTA CLARA CO, IN SAN JOSE, AT 10TH STREPLACE GROUNDWATER PUMPS, INSTALL DRAIN, AND REPAIR AC PAVEMENT. DIRECTOR'S EMERGENCY REPLACE PUMPS, INST DRAIN, REPAIR PAVEMENT | REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621 | NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847 | \$1,035,000 \$932,050 \$0 | 10/22/13 10/22/13 11/30/15 | 0% 90% |
| 20.20.201 130 | | | | | | | |
| 04-SCL-101-52.0/52.6 04-235624 CNHP-000C-(366)E --() | | IN SANTA CLARA AND SAN MATEO COUNTIES IN PALO ALTO AND EAST PALO REPLACE BRIDGE STRUCTURE | GHILOTTI BROS/RM HARRIS JV 901 HOWE ROAD MARTINEZ, CA 94553 | ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831 | \$15,512,910 \$4,506,319 \$241,386 | 04/28/15 05/15/15 03/27/18 | 19% 29% |
| HA21 | | | | | | | |
| 04-SCL-152-16.2/19.5 04-2A4404 HSNH-P152-(082) --() | | IN SANTA CLARA COUNTY ON ROUTE 152 FROM 0.7 MILE EAST OF OLD LAKE RD TO 0.3 MILE EAST OF DUNNE LANE IMPROVE SIGHT DISTANCE, | PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136 | NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024 | \$9,603,868 \$9,445,613 \$0 | 03/22/13 04/18/13 12/10/15 | 100% 100% OVER RUN |
| HB1 SWPPP | | | | | | | |
| 04-SCL-152-30.4/35.2 04-2J2004 NHP-P152-(086)E --() | | IN SANTA CLARA COUNTY ABOUT 20 MILE EAST OF GILROY FROM PACHECO CREEK TO SANTA CLARA/MERCED COUNTY LINE COLD PLANE AC PAVEMENT/PLACE RHMA | BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, BLDG B-400 CONCORD, CA 94520 | NGUYEN, VERNON 2210 O'TOOLE AVE, STE 150 SAN JOSE, CA 95131 (408)232-3024 | \$3,468,197 \$794,742 \$0 | 05/29/15 06/22/15 01/12/16 | 53% 23% |
| 04-SCL-152-/5.2 04-2A2504 SSTP-S152-(080)E --() | | ON ROUTE 152 SANTA CRUZ COUNTY LINE TO 0.17 MILES EAST OF INTERSECTION WATSONVILLE ROAD ROAD REALIGN & CONSTRUCT RET WALLS | BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 | PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224 | \$14,079,051 \$8,301,059 \$4,801 | 05/29/14 06/18/14 05/30/17 | 60% 59% |
| HB1 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|--|---|--|------------------------------------|
| 04-SCL-280-2.6/0 04-1SS524 NHPI-2801-(141)E --() | | IN SANTA CLARA COUNTY, ROUTE 280, AT POSTMILE 2.6 RECONSTRUCT EMBANKMENT AND ROADWAY | BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520 | PANDYA, NILESH 2210 O'TOOLE AVENUE, STE 150 SAN JOSE, CA 95131 (408)232-0224 | \$1,282,421 \$1,145,753 \$0 | 04/29/15 05/07/15 12/07/15 12/07/15 | 100% 100% COMPLETED |
| 04-SCL-280-7.5/11.5 04-272054 NHPI-280 -()1 143- -() | | IN SANTA CLARA FROM TANTAU AVENUE OVERCROSSING TO FOOTHILL EXPRESSWAY EXPRESSWAY UNDERCROSSING REHABILITATE EXISTING PAVEMENT ON | DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568 | | \$1,575,575 \$0 \$0 | 11/24/15 12/17/15 | 0% 0% |
| HA | | | | | | | |
| 04-SCL-280-20.5/20.5 04-4J2704 | | NEAR PALO ALTO, 0.1 MILE SOUTH OF ALPINE ROAD, REPAIR CULVERT AND SINKHOLE REPAIR CULVERT AND SINKHOLE | AVAR CONSTRUCTION INC. 47375 FREMONT BLVD. FREMONT, CA 94538 | BOOSHERI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241 | \$1,639,000 \$963,898 \$0 | 07/17/15 09/18/15 02/28/16 | 100% 59% OVER RUN |
| 20.20 201130 | | | | | | | |
| 04-SF-80-4.9/5.9 04-0435E4 | | IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING | GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 | LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545 | \$3,878,335 \$3,862,260 \$560 | 11/29/10 12/14/10 02/01/16 | 0% 0% PLANT EST SATIS |
| HA4S3 SWPPP | | | | | | | |
| 04-SF-80-5.8/7.8 04-3G4434 | | IN SAN FRANCISCO ON ROUTE 80 AT THE SAN FRANCISCO OAKLAND BAY BRIDGE. IN SAN FRANCISCO ON ROUTE 80 AT THE | GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510 | LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117 | \$1,425,319 \$1,417,672 \$49,900 | 10/31/14 11/12/14 12/21/15 | 99% 99% |
| HA21 | | | | | | | |
| 04-SF-80-8.6/8.9 04-013524 | | IN THE CITY AND COUNTY OF SAN FRANCISCO AND ALAMEDA COUNTY FROM 0.8 MILE EAST OF THE YERBA BUENA TUNNEL TO 0.8 MILE WEST OF THE TO REMOVE BRIDGE & SALVAGE BRDG ELEMEN | CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 | SCHRAM, DARRYL 333 BURMA ROAD OAKLAND, CA 94607 (650)222-7242 | \$72,137,895 \$30,429,030 \$2,024,479 | 03/19/15 04/08/15 03/14/18 | 21% 42% |
| HA4S3 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|--|---|------------------------------------|----------------------|
| 04-SF-80-8.6/8.6 04-013544 | | IN THE CITY AND COUNTY OF SAN FRANCISCO NEAR YERBA BUENA ISLAND MARINE FOUNDATION REMOVAL | KIEWIT/MANSON AJV 4650 BUSINESS CENTER DRIVE FAIFIELD, CA 94534 | BOAL, BRIAN 333 BURMA ROAD OAKLAND, CA 94607 (510)714-7074 | \$16,509,629 \$14,910,111 \$785,302 | 04/17/15 04/27/15 01/06/16 | 93% 92% |
| HA12 | | | | | | | |
| 04-SF-80-12.6/13.9 04-0120T4 | | IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS | CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 | HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084 | \$148,518,433 \$112,844,398 \$364,685 | 11/27/12 01/10/13 06/02/17 | 66% 76% |
| HA4S3 SWPPP | | | | | | | |
| 04-SF-101-3.4/0 04-3G1704 NHP-Q101-(271)E --() | | IN THE COUNTY AND CITY OF SAN FRANCISCO AT 23RD STREET OVERCROSSING CONSTRUCT SOLDIER PILE WALL | PACIFIC INFRASTRUCTURE CONSTRUCTION, LLC 871 COTTING COURT, SUITE A VACAVILLE CA 95688 | | \$782,725 \$0 \$0 | 10/12/15 10/23/15 | 0% 0% |
| HA23 | | | | | | | |
| 04-SF-101-9.0/0 04-1637N4 NHP-X075-(045)N --() | | IN THE CITY AND COUNTY OF SAN FRANCISCO AT CRISSY FIELD MODIFY & EXTEND STORM DRAIN OUTFALL | POWER ENGINEERING CONSTRUCTIONCOMPANY 1501 VIKING STEET SUITE 200 ALAMEDA CA 94501 | ABDI, ABDOLREZA 603 MASON ST., PARK PRESIDIO SAN FRANCISCO, CA 94129 (510)867-6023 | \$2,512,898 \$2,416,220 \$0 | 03/19/15 04/02/15 11/23/15 | 39% 100% |
| HB1 | | | | | | | |
| 04-SF-101-/0 04-0K2304 | | SF, SM, SCL COUNTIES AT VARIOUS ROUTES AND LOCATIONS DIRECTOR'S ORDER EMERGENCY ELB FA INSTALL CONTROLLERS & UPGRADE IRR SYSTEMS | NORCAL GENERAL CONSTRUCTION 1950 MAJESTIC CT. SAN JOSE, CA 95132 | BRIAN MACKLE 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5701 | \$2,265,000 \$0 \$0 | 09/24/15 12/08/15 | 0% 0% |
| 20.20.201 130 | | | | | | | |
| 04-SF0-80-/7.8 04-2J8704 | | INSTALL BASE (BAY AREA SECURITY ENHANCEMENT) SYSTEM @ SFOBB WEST SPAN IN CITY AND COUNTY OF SAN FRANCISCO INSTALL SECURITY SYSTEM | ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161-9070 | WONG, DUDLEY 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7628 | \$9,075,000 \$2,166,458 \$83,684 | 03/16/15 03/16/15 12/29/15 | 59% 24% |
| 20.20.201 130 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|--|--|------------------------------------|
| 04-SM-0-/0 04-0G2224 STP-000C-(378)E --() | | IN SAN MATEO COUNTY AT VARIOUS LOCATIONS | GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136 | BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777 | \$943,525 \$863,545 \$67,815 | 10/08/14 10/22/14 01/31/16 12/29/15 | 82% 93% |
| 04-SM-1-32.0/32 04-1J5904 NHP-P001-(598)E --() | | IN SAN MATEO COUNTY, NEAR HALF MOON BAY, AT SURFER'S BEACH, FROM 0.3 MILE NORTH OF SANTA ANA STREET TO SANTA ANA STREET/WASHOUT CONSTRUCT RETAINING WAL, ROCK SLOPE | GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136 | ABDI ABDOLREZA 603 MASON ST, PARK PRESIDIO SAN FRANCISCO CA 94129 (510)867-6023 | \$603,287 \$369,455 \$369,455 | 10/20/15 11/04/15 01/22/16 | 38% 61% |
| 04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13) --() | | IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS | EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616 | BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)385-8163 | \$1,837,537 \$1,226,904 \$7,962 | 07/01/13 08/07/13 10/09/19 | 0% 0% PLANT EST SATIS |
| 04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --() | | IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION | HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242 | DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827 | \$1,248,070 \$1,226,526 \$0 | 03/09/09 03/20/09 04/28/15 | 100% 100% PLANT EST SATIS |
| 04-SM-1-40.6/41 04-265604 LCMC-6204-(111) --() | | IN SAN MATEO IN PACIFICA ON ROUTE 1 BETWEEN THE OLD HWY 1/SAN PEDRO AVE INTERSECTION AND THE HWY 1/LINDA MAR BLVD INTERSECTION. REPLACE 2-LANE BRIDGE | GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136 | KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828 | \$7,434,138 \$7,728,448 \$99,376 | 03/10/14 03/24/14 01/05/18 | 44% 98% |
| 04-SM-1-/47.1 04-2J4204 | SWPPP | IN SAN MATEO COUNTY, IN DALY CITY AT CLARINDA AVENUE, REPAIR EMBANKMENT SLOPE WASHOUT, INSTALL (RSP) DIRECTOR'S ORDER EMERGENCY F REPAIR EMBANKMENT SLOPE WASHOUT. | GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136 | WASHINGTON, MARCUS 585 LINDA MAR DRIVE PACIFICA, CA 94404 (650)738-3804 | \$485,000 \$262,240 \$0 | 12/03/14 01/27/15 06/30/15 | 88% 54% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|--|---|---|--|------------------------------------|
| 04-SM-1-/40.3 04-1J6604 | | INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM | BLEYCO INC 11425 CULL CANYON RD CASTRO VALLEY, CA 94552 | ROBINSON, TOM 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)738-3807 | \$7,526,000 \$5,568,821 \$0 | 09/03/14 09/03/14 11/23/15 11/30/15 | 100% 100% OVER RUN |
| 20.20.201 130 | | | | | | | |
| 04-SM-35-/21 04-2J7104 | | IN SAN MATEO & SANTA CLARA COUNTIES ON ROUTE 35, IN AND NEAR PALO ALTO AND WOODSIDE FROM SANTA CLARA/SAN MATEO COUNTY LINE TO 2 MIL RESURFACE ROADWAY WITH SAND COVER | NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 | BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777 | \$1,861,724 \$1,561,535 \$239,927 | 05/20/15 06/08/15 12/31/15 12/24/15 | 91% 99% |
| 04-SM-82-17.1/0 04-1G5404 HSNH-P082-(24E) --() | | IN SAN MATEO COUNTY IN MILLBRAE AT MILLWOOD DRIVE CONSTRUCT SIGNALIZED INTERSECTION | NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132 | KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828 | \$284,232 \$14,659 \$14,659 | 06/15/15 07/01/15 01/31/16 | 63% 5% |
| HB4N | | | | | | | |
| 04-SM-84-17.0/21.5 04-1J2104 | | IN SAN MATEO COUNTY IN WOODSIDE FROM 1.0 MILE NORTH FRIARS LANE TO ROUTE 280 REPLACE ASPHALT CONCRETE SURFACING | O'GRADY PAVING INC. 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043 | BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777 | \$637,886 \$588,801 \$1,759 | 05/12/15 06/09/15 12/31/15 12/24/15 | 67% 92% |
| 04-SM-84-28.8/29.3 04-1J5204 | | IN SAN MATEO AND ALAMEDA COUNTY IN MENLO PARK AND FREMONT FROM 0.6 MILES EAST OF ROUTE 109 TO BEGINING OF DUMBARTON BRIDGE AND AT COSTRUCT PUBLIC ACCESS | GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507 | HARPAL CHAHAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091 | \$880,237 \$782,654 \$550 | 03/18/15 04/02/15 01/13/16 | 0% 0% PLANT EST SATIS |
| 04-SM-92-5.4/6.2 04-1G8504 HSST-PG -()0 C- 39-() --() HB34 | | IN SAN MATEO CO, ON RTE 92, FROM E. OF SKYLINE BLVD TO 0.4M W. OF HWY 35 & IN SOLANO CO, ON RTE 780, FROM 0.2M W. OF E. 5TH S INSTALL OR MODIFY METAL BEAM GUARD | 0.1M DREAMBUILDER CONSTRUCTION CORP 1324 E LAWSON LANE PLACENTIA CA 92870 | PABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3877 | \$941,061 \$703,942 \$406,610 | 07/13/15 08/04/15 01/27/15 | 71% 76% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

Page 19
01/04/16

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|--|---|------------------------------------|----------------------|
| 04-SM-101-.9/3.6 04-2356A4 | | IN SAN MATEO COUNTY FROM UNIVERSITY AVENUE TO MARSH ROAD REPLACEMENT LANDSCAPING | BORTOLUSSI & WATKIN 77 LARKSPUR STREET SAN RAFAEL CA 94904-4886 | MACKLE, BRIAN 1007 KNOX AVE SAN JOSE, CA 95122 (831)325-4872 | \$1,039,334 \$900,018 \$0 | 09/18/13 10/03/13 10/18/17 | 54% 86% |
| 04-SM-101-9.3/9.9 04-4J0504 | | IN BELMONT, SM CO, FROM SEM LANE TO 0.4 MILE OF NORTH OF RALSTON AVE, CLEAN DRAINAGE SYSTEMS, INSTALL MANHOLES & LINE CULVERTS DIRECTOR CONSTRUCT DRAINAGE SYSTEM & REMOVE DEBRIS. | PIPE AND PLANT SOLUTIONS, INC. 2000 5TH STREET BERKELEY, CA 94710 | ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94402 (650)315-8432 | \$1,770,000 \$1,441,987 \$0 | 05/04/15 05/04/15 12/31/15 | 0% 81% |
| 20.20.201 130 | | | | | | | |
| 04-SM-101-16.3/17.1 04-235844 NHP-Q101-(237)E L 62-04 1-(3) --() HE11 | | IN SAN MATEO COUNTY ON ROUTE 101 AT THE BROADWAY INTERCHANGE IN BURLINGAME RECONSTRUCT INTERCHANGE BROADWAY IC | GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 | INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329 | \$46,711,491 \$25,692,502 \$1,418,121 | 06/25/14 07/17/14 07/14/18 | 30% 55% |
| 04-SM-101-20.0/26.1 04-3G6804 HSNH-PX08-(02)7 --() --() HA22 | | IN SAN MATEO ON VAR ROUTES AT VARIOUS LOCATIONS CONSTRUCT ROADSIDE PAVEMENT | GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 94136 | CHARLES KOOS 585 LINDA MAR BLVD PACIFICA CA 94044 (650)738-3828 | \$741,473 \$0 \$0 | 09/16/15 10/07/15 03/31/16 | 0% 0% |
| 04-SM-101-23.6/23.6 04-3E7904 NHP-Q101-(265)E --() | | IN SAN MATEO COUNTY ON ROUTE 101 AT SIERRA POINT OVERHEAD BRIDGE NO. 35-0130 SPOT BLAST AND PAINT | CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534 | KOOS CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (650)738-3828 | \$4,081,268 \$476,220 \$453,126 | 07/31/15 08/19/15 08/31/16 | 12% 12% |
| 04-SM-101-/3 04-4J4304 | | HENDERSON PUMP HOUSE, EAST PALO ALTO, 0.5 MILES SOUTH OF MARSH ROAD DIRECTOR'S ORDER EMERGENCY F.A. CLEAN PUMP HOUSE DS, REPLACE PUMPS AND CPS | ARNAUDO CONSTRUCTION INC. P. O. BOX 174, TRACY, CA 95378 | FRED BOOSHEHRI 2350 PAGE MILL ROAD, PALO ALTO, CA 94304 (650)222-7241 | \$1,495,000 \$339,458 \$0 | 07/08/15 07/08/15 04/30/16 | 26% 23% |
| 20.20.201 130 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|---|--|----------------------|
| 04-SM-101-/6 04-4A9254 | | IN SAN MATEO COUNTY IN STATE HIGHWAY ROADWAY ENGINEERING WORKS INC | | TRUONG, HENRY | \$5,421,779 | 01/28/13 | 100% |
| | | IN SAN MATEO AND SANTA CLARA COUNTIES 3442 6TH STREET | | 1007 KNOX AVE. | \$5,173,257 | 02/21/13 | 95% |
| | | AT VARIOUS LOCATIONS | CERES, CA 95307 | SAN JOSE, CA 95122 | \$0 | 06/30/15 | |
| | | INSTALL TRAFFIC SYSTEM | | (510)670-7844 | | | OVER RUN |
| | WPCP | | | | | | |
| 04-SM-280-.3/M27.1 04-1G8304 HSNH-PIG -(280)1 -1 14-(E) --() HA22 | | IN SAN MATEO COUNTY AT VARIOUS LOCATIONS | CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070 | 2210 O'TOOLE AVE., SUITE 150 SAN JOSE, CA 95131 | \$2,724,263 \$1,268,234 \$311,585 | 07/28/15 08/12/15 07/29/16 | 43% 47% |
| | | UPGRADE TO STANDARD THE EXISTING | | (510)867-6119 | | | |
| 04-SM-280-2.1/10.8 04-2J0804 NHPI-2801-()1 144- E -() | | IN SAN MATEO COUNTY IN AND NEAR WOODSIDE FROM 0.5 MILE NORTH OF SAND HILL ROAD OVERCROSSING TO ROUTE 280/92 SEPARATION RESURFACE ASPHALT CONCRETE | GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136 | | \$16,509,430 \$0 \$0 | 11/24/15 12/17/15 | 0% 0% |
| 04-SM-280-9.4/0 04-4G5914 | | IN SAN MATEO COUNTY, IN THE CITY OF BELMONT, AT 1.4 MILES SOUTH OF ROUTE 92 REPAIR PIPE SYSTEM AND BACKFILL | RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550 | BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 | \$800,410 \$736,274 \$1,100 | 06/24/15 07/13/15 05/31/20 | 6% 91% |
| 04-SM-280-25.5/0 04-4G6304 | | IN SAN MATEO COUNTY IN DALY CITY AT 0.1 MILE SOUTH OF D STREET ON-RAMP SEPARATION REPAIR WASHOUTS WITH RSP | TKO GENERAL ENGINEERING AND CONSTRUCTION INC PO BOX 620698 WOODSIDE CA 94062 | KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 | \$283,549 \$293,186 \$0 | 07/20/15 08/07/15 11/30/15 12/15/15 | 97% 97% |
| | | | | (650)738-3828 | | | COMPLETED |
| 04-SM-280-/12.7 04-0K0504 | | DORAN BRIDGE NEAR HILLSBOROUGH DIRECTOR'S ORDER EMERGENCY F.A. ABANDON EXISTING AND INSTALL NEW DRAINAGE | YERBA BUENA ENGG & CONSTN INC. 1340 EGBERT AVENUE, SAN FRANCISCO, CA | ALI NIKZAD 1007 KNOX AVE, SAN JOSE, CA 95122 | \$815,000 \$570,124 \$0 | 09/01/15 09/01/15 01/29/16 | 0% 70% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|--|---|------------------------------------|----------------------|
| 04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --() HA42 | | IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST RECONSTRUCT 1-80 WB/SR WB CONNECTOR | DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568 | AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429 | \$49,360,117 \$35,564,205 \$1,743,439 | 03/19/14 04/09/14 01/25/18 | 38% 71% |
| 04-SOL-80-39.8/39.8 04-1J7604 | | IN SOLANO COUNTY IN DIXON AT THE DIXON MAINTENANCE STATION 8628 SPARKLING LANE BUILD MATERIALS STORAGE BINS | CE GREEN INC 6105 MAIN AVENUE, SUITE 4 ORANGEVALE CA 95662 | QUANG, TRAN 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)773-8499 | \$419,600 \$275,628 \$68,414 | 06/17/15 07/16/15 02/01/16 | 75% 66% |
| 04-SOL-80-/0 04-4A3624 HSNH-PI -()0 C411- E -() | | IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARDRAIL WITH | FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550 | | \$1,596,560 \$0 \$0 | 12/02/15 12/17/15 | 0% 0% |
| 04-SOL-80-/0 04-2J1604 NHP-X095-(028)E --() | | IN SOLANO COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614 | | \$601,070 \$0 \$0 | 12/01/15 12/17/15 | 0% 0% |
| 04-SOL-80-/18.9 04-4J1404 20.20.201 130 | | RECONSTRUCT DAMAGED SOUNDWALL, CONCRETE LINED DITCH AND ELECTRICAL FACILITY IN SOLANO COUNTY 0.3 MILES WEST OF AIR BASE PARKWAY RECONSTRUCT SOUNDWALL AND PCC DITCH | G. D. NEILSON CONSTRUCTION, INC 147 CAMINO ORUGA NAPA, CA 94558 | TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499 | \$445,000 \$210,196 \$0 | 03/16/15 03/16/15 12/30/15 | 100% 47% |
| 04-SOL-680-/13.1 04-3G6504 NHPI-680 -(073)E --() HA22 | | IN SOL COUNTY ON ROUTE 680 BETWEEN BENICIA AND FAIRFIELD FROM 0.0 MILE JUST NORTH OF ROUTE 780 TO 13.1 MILES DUBLIN CA 94568 PAST SOUTH OF ROUTE 8 REHABILITATE PAVEMENT | DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568 | SHARMA, JOYTSNA 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)385-5732 | \$14,202,671 \$12,669,437 \$176,834 | 10/08/14 10/28/14 12/21/15 | 100% 88% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|--|---|--|--|----------------------------|
| 04-SOL-780-.5/7.4 04-2J2804 NHPI-780 -(366)E --() | | IN SOLANO COUNTY IN BENICIA AND VALLEJO ON ROUTE 780 FROM PARK ROAD UC TO LEMON STREET RHMA CONCRETE SURFACING | BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520 | TENOSO, PRINCIPE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6917 | \$3,689,521 \$1,047,625 \$5,042 | 05/29/15 06/22/15 12/20/15 | 35% 28% SUSPENDED |
| 04-SON-1-29.9/29.9 04-3G7404 STP-P001-(581)E --() | | NEAR TIMBER COVE, 2.0 MILE SOUTH OF FORT ROSS HISTORIC PARK REPLACE CULVERT | DRILL TECH DRILLING & SHORING INC 2200 WYMORE WAY ANTIOCH CA 94509 | HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-4732 | \$1,297,436 \$1,236,378 \$66,024 | 04/14/14 05/05/14 02/05/16 | 58% 95% |
| HA23 04-SON-1-45.4/45.4 04-0K1704 | | IN SON COUNTY AT 0.05 MILE NORTH OF TOMALES-PETALUMA ROAD. | ARGONAUT CONSTRUCTORS P. O. BOX 639 SANTA ROSA, CA 95402 | SCOTT HISLOP 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)249-4732 | \$631,000 \$97,673 \$0 | 07/27/15 07/27/15 01/27/16 | 38% 15% |
| 20.20.201 130 04-SON-1-/7.1 04-1J1704 STP-P001-(597)E --() | | IN SONOMA COUNTY NEAR BODEGA BAY FROM MARIN/SONOMA COUNTY LINE TO 0.8 MILE NORTH OF BAY HILL ROAD. 0.1' RHMA OVERLAY. PERFORM MINOR ASPHALT CONCRETE | O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710 | STREATER, HAL 1009 CLEGG CT STE G PETALUMA, CA (707)769-5695 | \$2,052,131 \$0 \$0 | 09/16/15 10/07/15 06/30/16 | 0% 0% |
| 04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --() | | IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR | GHILOTTI CONSTRUCTION COMPANY ATTN: SAID NAJAFI 2301 KERNER BLVD, SUITE E SAN RAFAEL, CA 94901-5567 | VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310 | \$8,284,384 \$4,312,873 \$101,517 | 03/11/14 03/24/14 11/04/16 | 36% 52% |
| HA21 04-SON-12-32.7/33 04-3A3304 HSST-P012-(111) --() | | IN SONOMA CTY IN ELDRIDGE FRM 0.2 MILE NTH TO 0.1 MILE STH MADRONE RD AND HIGHWAY PLANTING IN SANTA ROSA ON SUMMERFIELD RD, LOCAL INSTALL TRAFFIC SIGNALS AND WIDEN | VINTAGE PAVING COMPANY, INC. 119 MAIN STREET PETALUMA, CA 95694 | STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693 | \$1,000,218 \$984,756 \$0 | 12/14/12 01/11/13 10/29/15 11/30/15 | 100% 100% COMPLETED |
| HBI | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|---|---|------------------------------------|----------------------|
| 04-SON-101-.9/3.6 04-2640U4 | | IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR | GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901 | DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695 | \$73,386,460 \$68,049,433 \$692,547 | 11/02/12 01/11/13 06/30/16 | 85% 91% |
| HE11 | SWPPP | | | | | | |
| 04-SON-101-3.4/4.1 04-2640K4 | | IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE WIDEN ROUTE 101, RECONSTRUCT HWY | GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901 | DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695 | \$23,487,274 \$23,633,629 \$8,806 | 11/02/12 01/10/13 01/30/16 | 98% 99% |
| HB4C | SWPPP | | | | | | |
| 04-SON-101-7.1/8.1 04-0A1854 | | IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE | GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 | STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695 | \$22,090,895 \$21,253,168 \$747 | 02/12/13 03/12/13 07/30/16 | 98% 95% |
| HA21 | SWPPP | | | | | | |
| 04-SON-101-11.6/11.6 04-1SS354 | | IN SONOMA COUNTY NEAR COTATI AT 0.4 MILE SOUTH OF SIERRA AVENUE UNDERCROSSING. REGRADE SLOPE. | REGE CONSTRUCTION, INC. 600 SANTANA DRIVE CLOVERDALE CA 95425 | STREATER, HAL 1009 CLEGG CT STE G PETALUMA, CA 94954 (707)769-5695 | \$387,792 \$0 \$0 | 10/12/15 11/02/15 | 0% 0% |
| 04-SON-101-20.7/20.7 04-245444 CNHP-Q101-(236)E --() | | IN SONOMA COUNTY IN SANTA ROSA ON RTE 101 AT COLLEGE AVENUE UNDERCROSSING COLLEGE AVENUE WIDENING PROJECT | GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 | STREATER, HAL 1009 CLEGG CT., STE G PETALUMA, CA 94954 (707)585-1221 | \$3,051,656 \$2,858,949 \$177,334 | 02/07/14 02/21/14 01/30/16 | 95% 91% |
| HE13 | | | | | | | |
| 04-SON-101-42.3/42.3 04-4J0104 | | IN SONOMA COUNTY, IN GEYSERVILLE, AT 1.07 MILES SOUTH OF CANYON ROAD. MEDIAN SLIDE - INSTALL RSP AND DRAINAGE DIR'S EMERGENCY F.A. INSTALL RSP AND DRAINAGE | GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 | HISLOP, SCOTT 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-3482 | \$1,037,000 \$633,814 \$0 | 04/16/15 04/16/15 11/30/15 | 97% 61% |
| 20.20 201130 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|--|---|---|------------------------------------|----------------------|
| 04-SON-101-/33.8 04-4J1304 | | REPAIR JOINT SEAL ASSEMBLY AND PAVEMENT @ RUSSIAN RIVER BRIDGE IN HEALDSBURG, 0.3 MILES NORTH OF GRANT AVENUE | VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901 | HISLOP, SCOTT 4030 OCCIDENTAL ROAD, BLDG A SANTA ROSA, CA 94901 (707)249-4732 | \$351,000 \$333,951 \$0 | 03/11/15 03/11/15 10/08/15 | 74% 95% |
| 20.20.201 130 | | REPAIR JOINT SEAL ASSEMBLY & PAVEMENT | | | | | |
| 04-SON-116-39.0/40 04-3G1104 STP-P116-(047)E --() | | IN SONOMA COUNTY NEAR PETALUMA, AT 0.5 MILE EAST OF LAKEVILLE HIGHWAY PLACE ROCK SLOPE PROTECTION | GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407 | STREATER, HAL 1009 CLEGG CT STE G PETALUMA, CA 94954 (707)769-5695 | \$540,737 \$0 \$0 | 11/10/15 11/25/15 | 0% 0% |
| 04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -() | | IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE | GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 | HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911 | \$1,979,746 \$1,718,299 \$5,319 | 10/04/12 11/06/12 05/16/19 | 0% 0% |
| HB1 | SWPPP | INSTALL PLANTS AND IRRIGATION | | | | | PLANT EST SATIS |
| 04-SON-121-/7.3 04-1J1504 | | IN SONOMA COUNTY NEAR SCHELLVILLE FROM RT 37 TO SONOMA CREEK BRIDGE RHMA OVERLAY | ARGONAUT CONSTRUCTORS P.O. BOX 639 SANTA ROSA CA 95402 | STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693 | \$2,307,303 \$2,020,664 \$109,161 | 06/09/15 06/25/15 01/06/16 | 85% 82% |
| 04-SON-128-2.4/2.4 04-1SS224 STP-47C4-(004)E --() | | IN SONOMA COUNTY NEAR CLOVERDALE AT 2.3 AND 2.5 MILES WEST OF CLOVERDALE BOULEVARD | GHILOTTI CONSTRUCTION COMPANY, INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 | HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)576-3482 | \$1,113,575 \$1,033,233 \$77,487 | 11/17/14 12/08/14 01/15/16 | 85% 92% |
| 04-SON-128-17.1/24.7 04-4A8824 | | IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE | FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403 | BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755 | \$216,669 \$192,267 \$840 | 02/27/12 03/22/12 08/31/17 | 69% 88% |
| HA21 | WPCP | PLANT ESTABLISHMENT, INSTALL PLANTS | | | | | |

State of California Department of Transportation
 Statement of Ongoing Contracts as of 12/20/15

District 04

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------------------|-----------------------------|---------------------------|----------------------|--|---|----------------------------|
| Totals: | Authorized Final Amt: | <u>\$1,356,471,226</u> | Completed to Date: | <u>\$991,731,815</u> | Work This Month: | <u>\$21,385,655</u> | |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------------|-------------|
| 04-ALA-0-/0 | 04-2G5014 | 1 |
| 04-ALA-13-4.3/9.6 | 04-1J1904 | 1 |
| 04-ALA-13-4.9/4.9 | 04-1SS414 | 1 |
| 04-ALA-13-8.8/0 | 04-2G8304 | 1 |
| 04-ALA-13-9.0/10 | 04-3E2304 | 1 |
| 04-ALA-13-9.9/10.1 | 04-0G2104 | 1 |
| 04-ALA-24-5.1/6.2 | 04-294944 | 2 |
| 04-ALA-24-5.6/0 | 04-4A3424 | 2 |
| 04-ALA-24-5.9/6.2 | 04-0J4204 | 2 |
| 04-ALA-24-5.9/6.2 | 04-0J4004 | 2 |
| 04-ALA-24-5.9/6.2 | 04-4H8004 | 2 |
| 04-ALA-24-/0 | 04-4H8304 | 2 |
| 04-ALA-80-1.7/2.2 | 04-014074 | 3 |
| 04-ALA-80-1.7/2.5 | 04-292274 | 3 |
| 04-ALA-80-1.8/0 | 04-014104 | 3 |
| 04-ALA-80-1.9/8 | 04-3A7774 | 3 |
| 04-ALA-80-2.5/3.2 | 04-292264 | 3 |
| 04-ALA-80-6.2/6.5 | 04-4A8204 | 3 |
| 04-ALA-84-22.9/25.7 | 04-297624 | 4 |
| 04-ALA-92-6.3/6.8 | 04-2G3614 | 4 |
| 04-ALA-92-5.1/5.8 | 04-2G3624 | 4 |
| 04-ALA-260-.8/2 | 04-4A4804 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 04-ALA-580-19.4/46 | 04-2G5214 | 4 |
| 04-ALA-580-32.4/32.5 | 04-2G8604 | 4 |
| 04-ALA-580-32.5/32.5 | 04-1SS054 | 5 |
| 04-ALA-580-4.7/8.2 | 04-4A07U4 | 5 |
| 04-ALA-580-7.8/19.1 | 04-2908V4 | 5 |
| 04-ALA-580-8.3/0 | 04-172434 | 5 |
| 04-ALA-580-8.4/14.6 | 04-2908C4 | 5 |
| 04-ALA-580-14.6/21.6 | 04-2908E4 | 5 |
| 04-ALA-580-31.7/31.9 | 04-1SS044 | 6 |
| 04-ALA-580-32.9/46.5 | 04-3G7104 | 6 |
| 04-ALA-580-41.2/47 | 04-4H2214 | 6 |
| 04-ALA-580-/0 | 04-0K3104 | 6 |
| 04-ALA-680-19.9/20.2 | 04-2G4104 | 6 |
| 04-ALA-880-22.6/24 | 04-3A9214 | 6 |
| 04-ALA-880-28.4/29.2 | 04-0A7104 | 7 |
| 04-ALA-880-32.9/33.9 | 04-4A8104 | 7 |
| 04-ALA-980-1.1/1.1 | 04-0J7804 | 7 |
| 04-CC-4-27.5/29 | 04-1G9404 | 7 |
| 04-CC-4-8.0/25 | 04-152724 | 7 |
| 04-CC-4-11.0/0 | 04-286804 | 7 |
| 04-CC-4-26.6/27.5 | 04-2285E4 | 8 |
| 04-CC-4-/0 | 04-4H8404 | 8 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 04-CC-4-/4.9 | 04-3E3904 | 8 |
| 04-CC-24-5.2/5.6 | 04-3G1604 | 8 |
| 04-CC-580-6.1/7.8 | 04-3G4574 | 8 |
| 04-CC-580-6.3/7.7 | 04-3G4844 | 8 |
| 04-CC-680-1.0/9.9 | 04-4H6704 | 9 |
| 04-CC-680-22.7/24.8 | 04-3A8704 | 9 |
| 04-CC-680-/0 | 04-2G4514 | 9 |
| 04-MRN-1-1.4/0 | 04-2G8704 | 9 |
| 04-MRN-1-10.9/0 | 04-4S2204 | 9 |
| 04-MRN-1-13.1/15 | 04-1J8404 | 9 |
| 04-MRN-1-17.0/19 | 04-3E3404 | 10 |
| 04-MRN-101-18.6/27.7 | 04-264H34 | 10 |
| 04-MRN-101-23.3/27.6 | 04-264074 | 10 |
| 04-MRN-101-25.7/25.8 | 04-4J2404 | 10 |
| 04-MRN-101-25.7/25.8 | 04-4W2404 | 10 |
| 04-MRN-580-3.3/4.5 | 04-4G4704 | 10 |
| 04-NAP-12-2.8/3.3 | 04-264144 | 11 |
| 04-NAP-12-/3.3 | 04-2641A4 | 11 |
| 04-NAP-29-1.0/9.9 | 04-4H6904 | 11 |
| 04-NAP-29-25.5/28.4 | 04-259404 | 11 |
| 04-NAP-29-47.0/47.2 | 04-4A0904 | 11 |
| 04-NAP-29-/0 | 04-4H8104 | 11 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 04-NAP-121-3.1/3.1 | 04-2J9904 | 12 |
| 04-NAP-128-20.2/20.2 | 04-3G7604 | 12 |
| 04-NAP-128-/20.2 | 04-3J1204 | 12 |
| 04-SCL-9-4.2/0 | 04-4S0504 | 12 |
| 04-SCL-17-1.0/99.9 | 04-4H6604 | 12 |
| 04-SCL-17-4.3/12 | 04-3E7704 | 12 |
| 04-SCL-17-/1.6 | 04-0K7004 | 13 |
| 04-SCL-17-/0 | 04-2J1704 | 13 |
| 04-SCL-35-14.1/17.1 | 04-3E4204 | 13 |
| 04-SCL-84-12.0/12.1 | 04-1J6504 | 13 |
| 04-SCL-87-4.9/4.9 | 04-1SS484 | 13 |
| 04-SCL-87-4.9/5.1 | 04-0K6604 | 13 |
| 04-SCL-101-38.0/38.1 | 04-0J0604 | 14 |
| 04-SCL-101-38.0/38.1 | 04-040604 | 14 |
| 04-SCL-101-52.0/52.6 | 04-235624 | 14 |
| 04-SCL-152-16.2/19.5 | 04-2A4404 | 14 |
| 04-SCL-152-30.4/35.2 | 04-2J2004 | 14 |
| 04-SCL-152-/5.2 | 04-2A2504 | 14 |
| 04-SCL-280-2.6/0 | 04-1SS524 | 15 |
| 04-SCL-280-7.5/11.5 | 04-272054 | 15 |
| 04-SCL-280-20.5/20.5 | 04-4J2704 | 15 |
| 04-SF-80-4.9/5.9 | 04-0435E4 | 15 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|--------------------|-----------------|-------------|
| 04-SF-80-5.8/7.8 | 04-3G4434 | 15 |
| 04-SF-80-8.6/8.9 | 04-013524 | 15 |
| 04-SF-80-8.6/8.6 | 04-013544 | 16 |
| 04-SF-80-12.6/13.9 | 04-0120T4 | 16 |
| 04-SF-101-3.4/0 | 04-3G1704 | 16 |
| 04-SF-101-9.0/0 | 04-1637N4 | 16 |
| 04-SF-101-/0 | 04-0K2304 | 16 |
| 04-SF0-80-/7.8 | 04-2J8704 | 16 |
| 04-SM-0-/0 | 04-0G2224 | 17 |
| 04-SM-1-32.0/32 | 04-1J5904 | 17 |
| 04-SM-1-38.2/39.7 | 04-1123H4 | 17 |
| 04-SM-1-39.6/40.1 | 04-1123J4 | 17 |
| 04-SM-1-40.6/41 | 04-265604 | 17 |
| 04-SM-1-/47.1 | 04-2J4204 | 17 |
| 04-SM-1-/40.3 | 04-1J6604 | 18 |
| 04-SM-35-/21 | 04-2J7104 | 18 |
| 04-SM-82-17.1/0 | 04-1G5404 | 18 |
| 04-SM-84-17.0/21.5 | 04-1J2104 | 18 |
| 04-SM-84-28.8/29.3 | 04-1J5204 | 18 |
| 04-SM-92-5.4/6.2 | 04-1G8504 | 18 |
| 04-SM-101-.9/3.6 | 04-2356A4 | 19 |
| 04-SM-101-9.3/9.9 | 04-4J0504 | 19 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------------|-------------|
| 04-SM-101-16.3/17.1 | 04-235844 | 19 |
| 04-SM-101-20.0/26.1 | 04-3G6804 | 19 |
| 04-SM-101-23.6/23.6 | 04-3E7904 | 19 |
| 04-SM-101-/3 | 04-4J4304 | 19 |
| 04-SM-101-/6 | 04-4A9254 | 20 |
| 04-SM-280-9.4/0 | 04-4G5914 | 20 |
| 04-SM-280-.3/M27.1 | 04-1G8304 | 20 |
| 04-SM-280-2.1/10.8 | 04-2J0804 | 20 |
| 04-SM-280-25.5/0 | 04-4G6304 | 20 |
| 04-SM-280-/12.7 | 04-0K0504 | 20 |
| 04-SOL-80-11.3/12.9 | 04-0A5344 | 21 |
| 04-SOL-80-39.8/39.8 | 04-1J7604 | 21 |
| 04-SOL-80-/0 | 04-4A3624 | 21 |
| 04-SOL-80-/0 | 04-2J1604 | 21 |
| 04-SOL-80-/18.9 | 04-4J1404 | 21 |
| 04-SOL-680-/13.1 | 04-3G6504 | 21 |
| 04-SOL-780-.5/7.4 | 04-2J2804 | 22 |
| 04-SON-1-29.9/29.9 | 04-3G7404 | 22 |
| 04-SON-1-45.4/45.4 | 04-0K1704 | 22 |
| 04-SON-1-/7.1 | 04-1J1704 | 22 |
| 04-SON-12-9.6/0 | 04-1A2904 | 22 |
| 04-SON-12-32.7/33 | 04-3A3304 | 22 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 04-SON-101-.9/3.6 | 04-2640U4 | 23 |
| 04-SON-101-3.4/4.1 | 04-2640K4 | 23 |
| 04-SON-101-7.1/8.1 | 04-0A1854 | 23 |
| 04-SON-101-11.6/11.6 | 04-1SS354 | 23 |
| 04-SON-101-20.7/20.7 | 04-245444 | 23 |
| 04-SON-101-42.3/42.3 | 04-4J0104 | 23 |
| 04-SON-101-/33.8 | 04-4J1304 | 24 |
| 04-SON-116-39.0/40 | 04-3G1104 | 24 |
| 04-SON-116-41.8/44.7 | 04-283824 | 24 |
| 04-SON-121-/7.3 | 04-1J1504 | 24 |
| 04-SON-128-2.4/2.4 | 04-1SS224 | 24 |
| 04-SON-128-17.1/24.7 | 04-4A8824 | 24 |

Statement of Ongoing Contracts - Federal Aid

| District | 04 | Federal Aid | Category | Bid + CCO | Work Comp |
|-----------------|-----------|--------------------|--------------------------|------------------|------------------|
| -I- | | | FEDERAL AID (INTERSTATE) | \$160,281,487 | \$158,307,848 |
| -F- | | | FEDERAL AID (PRIMARY) | \$2,962,035 | \$0 |
| -S- | | | FEDERAL AID (SECONDARY) | \$112,479,390 | \$60,142,018 |
| -SH- | | | STATE HIGHWAY | \$728,002,126 | \$579,791,146 |

Statement of Ongoing Contracts - Federal Aid

| | | | |
|------------------------|----|---------------------|------------------------|
| District | 04 | | |
| Federal Aid | | Category | Bid + CCO |
| -ER- | | STORM DAMAGE REPAIR | \$6,185,492 |
| | | | \$346,560,696 |
| District Total: | | | <u>\$1,356,471,226</u> |
| | | | <u>\$991,731,815</u> |

Statement of Ongoing Contracts -Summary

| | |
|------------------------------------|----------------------------------|
| District | Work Completed This Perio |
| 04 | \$13,263,774 |
| Work completed this Period: | \$13,263,774 |