

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 1
03/06/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-33-62.5/69.5 06-343534 ACST-P033-(058)E P0-33 0-(8E) --() HA22	SWPPP	IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE WIDEN EXISTING HIGHWAY	LEE'S PAVING INC. 1212 N. PLAZA DR. VISALIA, CA 93291	BAINS, DEL 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 651-8314	\$5,890,437 \$5,899,047 \$0	10/04/02 10/18/02 10/29/08	100% 98% OVER RUN
06-FRE-41-6.1/0 06-494804 ACST-P041-(101)E G P0-41 1-(1E) --() HB1	WPCP	IN FRESNO COUNTY NEAR CARUTHERS AT ELKHORN AVENUE INSTALL TRAFFIC SIGNAL	MADCO ELECTRIC INC 2135 E FRONT STREET SELMA CA 93662 (559)896-5637		\$219,070 \$0 \$0	02/06/06 02/16/06	0% 0%
06-FRE-41-21.6/31.2 06-475404		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	J.S. BRAR 7202 E. BULLARD AVE. CLOVIS, CA 93611-9202	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559) 445-6727	\$126,525 \$120,303 \$812	04/16/02 04/30/02 03/27/06	0% 0%
							PLANT EST SATIS
06-FRE-41-31.1/31.7 06-419604 ACNH-P041-(097)E --() HB4N	SWPPP	IN FRESNO COUNTY IN FRESNO FROM 0.2 KM NORTH OF ALLUVIAL AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING WIDEN EXISTING HIGHWAY	YEAGER SKANSKA, INC. P.O. BOX 87 RIVERSIDE, CA 92502-0087	MENGONI, MARK 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559) 445-5595	\$6,203,962 \$5,922,206 \$161,533	06/28/04 07/12/04 03/23/08	98% 94%
06-FRE-43-7.1/7.5 06-494004 ACST-P043-(033)E G P0-43 0-(3E) --() HB1	WPCP	IN FRESNO COUNTY NEAR SELMA AT MOUNTAIN VIEW AVENUE INSTALL SIGNAL AND RESURFACE	R. J. BERRY JR. INC P.O. BOX 468 SELMA, CA 93662	LOPEZ, ALBERTO 505 N STREET FRESNO, CA 93721 (559) 488-4200	\$453,054 \$563 \$563	10/18/05 10/31/05 05/12/06	0% 0%
06-FRE-99-.7/7.4 06-350704 ACNH-P099-(450)E BHP0-99 4-(0EN)H P099- 450-() HE13	SWPPP	IN FRESNO COUNTY IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99 AND 201 SEPARATION TO 1.5 KM NORTH OF FLORAL AVENUE UNDERCROSSING WIDEN AND REHABILITATE FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	WOODS, JOHN A 505 N STREET FRESNO, CA 93721 (559) 445-6308	\$57,892,303 \$43,683 \$43,683	11/23/05 12/13/05 05/31/07	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 2
03/06/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-99-10.7/15.9 06-420304 ACNH-P099-(464)E --()		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.1 KM NORTH OF CENTRAL AVENUE OVERCROSSIN ASPHALT CONCRETE OVERLAY	F C I CONSTRUCTORS, INC. (707)742-6000	ABOUZEDAN, RAAID 505 N STREET FRESNO, CA 93721 (559) 445-6322	\$16,431,066 \$11,776,722 \$585,633	01/04/05 01/13/05 06/01/06	70% 72% SUSPENDED
HA22	SWPPP						
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482)E P0-99 4-(2ES)T 6206- 005-() HB4		IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR 2779 BULLARD AVENUE CLOVIS, CA 93611	JOHNSON, T. CHRIS 505 N. STREET FRESNO, CA 93721 (559) 445-6727	\$461,025 \$31,086 \$0	01/31/05 02/14/05 07/18/08	2% 7%
HA25	SWPPP						
06-FRE-99-19.8/24.2 06-404104 ACNH-P099-(418)E --()		IN FRESNO COUNTY IN FRESNO FROM CALIFORNIA AVENUE OVERCROSSING TO NORTH FRESNO UNDERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI 77 LARKSPUR ST. SAN RAFAEL, CA. 94901	JOHNSON, T. CHRIS 505 N STREET FRESNO, CA 93721 (559) 445-6727	\$1,402,170 \$1,259,550 \$2,400	05/21/01 06/05/01 05/21/07	65% 88%
HA25	SWPPP						
06-FRE-99-24.2/26.7 06-453204		IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622	JOHNSON, T. CHRIS 505 N STREET FRESNO, CA 93721 (559) 445-6727	\$882,547 \$802,123 \$4,080	06/17/03 06/27/03 02/23/07	70% 90%
HB32	SWPPP						
06-FRE-168-14.6/14.8 06-0C2404 ACST-P168-(050)E P1-68 0-(0E) --() HB1		IN FRESNO COUNTY NEAR FRESNO FROM 0.3 KM WEST OF SHEPHERD AVENUE TO SHEPHERD AVENUE WIDEN SHOULDER INSTALL BEACONS	LEE'S PAVING 1212 N. PLAZA DRIVE VISALIA, CA 93291	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559) 445-6720	\$296,634 \$262,052 \$0	09/07/05 09/14/05 01/06/06	68% 85% SUSPENDED
HB1	WPCP						
06-FRE-168-45.1/0 06-442004		IN FRESNO COUNTY AT SHAVER LAKE MAINTENANCE STATION REMODEL ROOFS	ELAM WOODS CONSTRUCTION CO PO BX 2219 ATASCADERO, CA	MARK MENGONI 505 N STREET FRESNO, CA 93721 (559) 445-5595	\$256,697 \$256,697 \$0	06/09/05 06/23/05 01/26/06 01/30/06	100% 100% OVER RUN
HM5							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 3
03/06/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-168-58.1/58.8 06-333704		IN FRESNO COUNTY NEAR SHAVER LAKE FROM 0.3 KM WEST OF TAMARACK CREEK BRIDGE TO 0.2 KM EAST OF TAMARACK CREEK BRIDGE REPLACE BRIDGE RAILING	BUGLER CONSTRUCTION 47000 WARM SPRINGS BLVD RM101 FREMONT, CA 94539	MARK MENGONI 505 N STREET (559) 445-5595	\$628,790 \$0 \$0	12/15/05 01/05/06	0% 0%
HA21	WPCP						
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN INC 2559 SOUTH EAST AVE FRESNO CA 93706 (559) 233-3345	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559) 445-5004	\$96,384 \$94,088 \$1,331	12/19/02 12/27/02 03/29/06	94% 99%
HA22	WPCP						
06-FRE-180-58.7/61 06-478604		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS ESTABLISH EXISTING PLANTING	J. S. BRAR 2779 BULLARD AVE CLOVIS, CA 93611	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559) 445-6727	\$837,382 \$755,679 \$25,675	03/19/03 04/03/03 05/22/06	91% 90%
HM2E	SWPPP						
06-FRE-180-124.4/0 06-4664U4		IN FRESNO COUNTY ABOUT 12 KM NORTH OF WILSONIA AT VARIOUS LOCATIONS CONSTRUCT GABIONS AND RESURFACE	AGEE CONSTRUCTION CORP. P.O. BOX 629 CLOVIS, CA	LOPEZ, ALBERTO 505 N STREET (559) 488-4200	\$683,081 \$252,669 \$186,714	10/31/05 11/14/05 04/20/06	49% 37%
HA42	WPCP						
06-FRE-198-14.9/26.8 06-497404		IN FRESNO COUNTY NEAR HARRIS RANCH ABOUT 22 KM EAST COALINGA AT ROUTE 5 AND 198 SEPARATION	LEE'S PAVING INC. 1212 N. PLAZA DRIVE VISALIA, CA 93291	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559) 445-6720	\$4,201,010 \$0 \$0	11/29/05 12/15/05	0% 0%
ACST-X019-(019)N X0-19 0-(9N) --()		CONSTRUCT TWO LOOP ON RAMP					SUSPENDED
HB1	SWPPP						
06-KER-5-.8/1.6 06-0E9204		IN KERN COUNTY 0.5 MILES NORTH OF LA COUNTY LINE AT THE TEJON PASS SRRA FIRE DAMAGE REPAIR TO SEWAGE POND LINER	D H WILLIAMS CONSTRUCTION INC. 4969 N GLENN AVE. FRESNO, CA 93704	BURFORD, JIM 1824 NORRIS RD. BAKERSFIELD, CA 93380 (661) 332-4208	\$1,600,000 \$1,548,260 \$0	10/12/05 10/12/05 04/12/06	44% 97%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 4
03/06/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-5-65.2/69.6 06-497304		IN KERN COUNTY NEAR LOST HILLS FROM MERCED AVENUE OVERCROSSING TO MAIN	APEX FENCE CO. INC P. O. BOX 545	PETER MULLALY 805 S. LEXINGTON ST.	\$1,117,820 \$0	02/06/06 02/16/06	0% 0%
ACIM-005 -(175)2 G-005 -(175)2 ACIM-005 -(175)E HB1	SWPPP	DRAIN ROAD OVERCROSSING CONSTRUCT MEDIAN BARRIER	ANDERSON, CA 96007	(661) 720-0971	\$0		
06-KER-14-14.9/16 06-0C5804		IN KERN COUNTY AT VARIOUS LOCATIONS RESURFACE EXISTING PAVEMENT	WESTERN STATES SURFACING INC P O BOX 4770 MODESTO CA 95352 (209)525-9067	BURFORD, JIM P.O.BX 81197 (661) 859-2421	\$769,673 \$0 \$0	12/22/05 01/03/06	0% 0%
HM1	WPCP						SUSPENDED
06-KER-14-16.2/26.6 06-408404		IN KERN COUNTY IN AND NEAR MOJAVE AT VARIOUS LOCATIONS WIDEN HIGHWAY	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127 BAKERSFIELD, CA. 93388-5127	PINEDA, PAUL P.O.BX 2548 (661) 332-0892	\$44,888,863 \$0 \$0	01/24/06 02/02/06	0% 0%
HE13 HE13	SWPPP						SUSPENDED
06-KER-43-1.0/6.1 06-0C6304		IN KERN COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	GRIFFITH COMPANY P.O.BOX 70157 BAKERSFIELD, CA. 93387	HISHAM ALNATOUR P.O.BOX 81197 (661) 859-2428	\$2,261,345 \$0 \$0	11/04/05 11/16/05	0% 0%
HM1	WPCP						SUSPENDED
06-KER-43-33.5/34.6 06-410304		IN KERN COUNTY NEAR WASCO AT POND ROAD AND AT SCHUSTER ROAD MODIFY INTERSECTIONS	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387	PETER MULLALY 805 SOUTH LEXINGTON STREET DELANO, CA 93215 (661) 720-0971	\$214,973 \$216,656 \$12,003	05/23/05 06/01/05 02/27/06	100% 94%
ACST-P043-(031)E P0-43 0-(1E) --()							SUSPENDED
HB1	WPCP						
06-KER-46-32.1/32.7 06-0C0604		IN KERN COUNTY NEAR LOST HILLS AT VARIOUS LOCATIONS INSTALL TRAFFIC SIGNALS	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93387 (661)831-7331	PETER MULLALY (661) 720-0971	\$507,280 \$0 \$0	10/19/05 11/03/05	0% 0%
ACST-P046-(035)E G P0-46 0-(5E) --()							
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 5
03/06/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-58-46.0/51.6 06-0E4504 ACNH-P058-(100)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM LONE OAK DRIVE TO FRUITVALE AVENUE ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P.O.BOX 70157 BAKERSFIELD, CA. 93387	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661) 859-2428	\$7,917,031 \$7,407,871 \$0	07/28/05 08/04/05 10/24/05	100% 100%
HA22	WPCP						OVER RUN
06-KER-58-46.1/51.6 06-0C2004		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM ALLEN ROAD TO CAMINO DEL RIO COURT ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA. 93387	HISHAM ALNATOUR P.O. BOX 81197 BAKERSFIELD, CA. 93380 (661) 859-2428	\$1,572,507 \$1,610,951 \$0	02/18/05 02/28/05 01/26/06 01/26/06	100% 100%
HM1A	WPCP						COMPLETED
06-KER-58-77.0/82.6 06-480804		IN KERN COUNTY NEAR KEENE FROM 0.1 KM WEST OF CALIENTE AND BEALVILLE ROAD TO TEHACHAPI CREEK BRIDGE OVERHEAD CHIP SEAL	MANHOLE ADJUSTING CONTRACTORS 9500 BEVERLY ROAD PICO RIVERA CA 906602135 (323)558-8000	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661) 589-2421	\$664,750 \$542,622 \$0	03/08/04 03/17/04 10/30/05	85% 81%
HM1A	WPCP						
06-KER-58-82.7/90.7 06-487904 ACST-P058-(099)E G P0-58 0-(9E) --()		IN KERN COUNTY NEAR TEHACHAPI FROM TEHACHAPI BRIDGE OVERHEAD TO 2.5 KM WEST OF TEHACHAPI CREEK BRIDGE AND FROM 1.6 KM WEST OF ROUT CONCRETE BARRIER AND ASPHALT	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93387 (661)831-7331	BURFORD, JAMES D POBX 81197 BAKERSFIELD, CA 93380 (661) 859-2421	\$3,920,762 \$3,834,104 \$340,603	02/25/05 03/10/05 02/23/06 02/27/06	96% 97%
HB1	SWPPP						
06-KER-58-109.1/117.1 06-243424 ACNH-P058-(096)E --()		IN KERN COUNTY AT MOJAVE FROM 0.2 KM EAST OF CHCHE CREEK BRIDGE TO 5.4 KM EAST OF AIRPORT ROAD PAVEMENT REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BURFORD, JIM P.O.BX 81197 (661) 859-2421	\$4,098,257 \$73,199 \$73,199	10/24/05 11/02/05 05/02/06	8% 2%
HE14	WPCP						
06-KER-58-136.4/143.8 06-480004		IN KERN COUNTY NEAR BORON FROM WEST BORON ROAD OVERCROSSING TO KERN AND SAN BERNARDINO COUNTY LINE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BURFORD, JAMES D POBX 81197 BAKERSFIELD, CA 93380 (661) 859-2421	\$697,498 \$720,115 \$0	05/23/05 06/06/05 10/05/05	100% 100%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 6
03/06/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-65-6.1/25.2 06-493604		IN KERN COUNTY NEAR BAKERSFIELD AT VARIOUS LOCATIONS CHIP SEAL AND DIGOUTS	WESTERN STATES SURFACING, INC. P.O.BOX 4770 MODESTO, CA. 95352	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661) 859-2428	\$1,005,560 \$976,690 \$500	06/03/05 06/16/05 10/06/06	100% 92%
HM1A	WPCP						
06-KER-99-10.6/20.5 06-0C6104		IN KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS	GLOBAL ROAD SEALING INC. 6341 KLAMATH DRIVE WESTMINSTER, CA 92683	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661) 720-0971	\$442,500 \$20,361 \$0	09/28/05 10/17/05 12/27/05	17% 5%
HM1	WPCP						SUSPENDED
06-KER-99-23.1/0 06-491904		IN KERN COUNTY AT VARIOUS LOCATIONS REPLACE BRIDGE RAILING	SHASTA CONSTRUCTORS P.O.BOX 491539 REDDING, CA. 96049-1539	HISHAM ALNATOUR P.O.BOX 81197 (661) 859-2428	\$1,145,633 \$0 \$0	01/19/06 02/06/06	0% 0%
HM3	WPCP						
06-KER-99-48.7/57.1 06-0C1204		IN KERN COUNTY IN AND NEAR DELANO FROM 1.0 KM SOUTH OF SHERWOOD AVENUE OVERCROSSING TO 0.8 KM SOUTH OF TULARE COUNTY LINE HIGHWAY OVERLAY	WINDSOR FUEL COMPANY PO BOX 38 WINDSOR CA 95492-0038	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661) 588-4548	\$2,369,467 \$2,212,601 \$0	04/06/05 04/14/05 01/20/06	100% 93%
HM1A	WPCP						OVER RUN
06-KER-119-27.3/0 06-494904 ACST-P119-(012)E G P1-19 0-(2E) --()		IN KERN COUNTY NEAR PUMPKIN CENTER AT GOSFORD ROAD INSTALL SIGNAL	TDS ENGINEERING 2899 AGOURA RD, SUITE 171 WESTLAKE VILLAGE, CA 91361	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661) 720-0971	\$242,645 \$242,540 \$1,553	08/05/05 08/18/05 02/27/06	44% 98%
HB1	WPCP						SUSPENDED
06-KER-119-29.3/0 06-0A4104 ACST-P119-(011)E G P1-19 0-(1E) --()		IN KERN COUNTY NEAR PANAMA AT STINE ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127 BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661) 859-2428	\$265,192 \$256,619 \$0	05/27/05 06/09/05 02/07/06 02/07/06	100% 100%
HB1	WPCP						COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 7
03/06/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-178-4.5/4.6 06-388804 ACST-P178-(057)E P1-78 0-(7E) --() HB1	SWPPP	IN KERN COUNTY IN BAKERSFIELD AT MOUNT VERNON OVERCROSSING WIDEN EASTBOUND OFF RAMP	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127 BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661) 859-2428	\$571,115 \$574,718 \$14,972	02/25/05 03/07/05 04/11/06	0% 0% PLANT EST SATIS
06-KER-178-7.5/13.4 06-422304 ACST-P178-(058)E P1-78 0-(8E) --() HA22	SWPPP	IN KERN COUNTY IN BAKERSFIELD FROM 0.2 KM WEST OF MORNING DRIVE TO 3.0 KM EAST OF COTTONWOOD CREEK WIDEN AND RESURFACE ROADWAY	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127 BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 (661) 859-2428	\$8,303,897 \$0 \$0	01/05/06 01/19/06	0% 0% SUSPENDED
06-KER-223-21.1/31.9 06-0C3604		IN KERN COUNTY IN AND NEAR ARVIN FROM DERBY STREET TO ROUTE 58 JUNCTION RUBBERIZED ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93387 (661)831-7331	BURFORD, JAMES D PO BOX 81197 BAKERSFIELD, CA 93380 (661) 859-2421	\$875,583 \$813,606 \$5,000	04/01/05 04/11/05 08/28/06	71% 92% SUSPENDED
HM1	WPCP						
06-KIN-5-/L10 06-0C3304		IN KINGS COUNTY NEAR KETTLEMAN CITY FROM KERN COUNTY LINE TO 0.2 KM NORTH OF EQUIPMENT UNDERCROSSING RESURFACE ASPHALT CONCRETE	MJMENEFE CONSTRUCTION, INC. P.O. BOX 700 FOWLER, CA 93625	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93294 (559) 651-8313	\$1,884,888 \$1,299,484 \$0	06/01/05 06/17/05 10/20/05	100% 69%
HM1	WPCP						
06-KIN-41-39.8/42.1 06-467904		IN KINGS COUNTY IN AND NEAR LEMOORE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	J.S. BRAR COMPANY 2779 BULLARD AVENUE CLOVIS, CA 93611-9202	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559) 445-6727	\$416,267 \$409,319 \$0	06/30/03 07/11/03 12/12/05	100% 100%
HB32	WPCP						
06-KIN-43-10.1/10.6 06-0A0804 ACST-P043-(034)E G P0-43 0-(4E) --() HB1	SWPPP	IN KINGS COUNTY ABOUT 11.2 KM NORTH OF CORCORAN FROM 0.3 KM NORTH OF KANSAS AVENUE TO 0.4 KM SOUTH OF KANSAS AVENUE INSTALL TRAFFIC SIGNALS	LEE'S PAVING INC 1212 N PLAZA AVE VISALIA CA 93291	HANI ROMANI 8530 W. ROOSEVELT AVE (559) 651-8316	\$671,234 \$0 \$0	12/02/05 12/20/05	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 8
03/06/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KIN-43-19.1/19.6 06-455004 ACST-P043-(032)E G P0-43 0-(2E) --() HB1	WPCP	IN KINGS COUNTY NEAR HANFORD AT GRANGEVILLE BOULEVARD INSTALL SIGNAL WITH LEFT TURN	LEE'S PAVING, INC. 1212 N. PLAZA DRIVE VISALIA, CA 93291	ROMANI, HANI 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 246-7337	\$822,469 \$619,126 \$218,992	08/30/05 09/13/05 03/21/06	68% 75%
06-KIN-43-/1.5 06-0C4204		IN KINGS AND TULARE COUNTIES AT VARIOUS LOCATIONS SEAL COAT	GRAHAM CONTRACTORS, INC. P.O. BOX 26770 SAN JOSE, CA 95159	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 651-8313	\$1,148,740 \$910,893 \$0	05/26/05 06/06/05 12/21/05	98% 98%
HM1	WPCP						
06-KIN-5727-/0 06-449904		IN KINGS COUNTY IN KETTLEMAN CITY AT KETTLEMAN MAINTENANCE STATION CONSTRUCT NEW SAND HOUSE	ELAM WOODS CONSTRUCTION P.O. BOX 2219 ATASCADERO, CA 93423	MOUA, PETER 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 651-8328	\$300,480 \$283,556 \$0	06/09/05 06/23/05 02/07/06 02/10/06	100% 100% OVER RUN
HA12							
06-MAD-41-20.9/35.3 06-449004 ACNH-P041-(100)E --() HA22	WPCP	IN MADERA COUNTY IN AND NEAR COARSEGOLD FROM 0.9 KM NORTH OF YOSEMITE SPRINGS PARKWAY TO FRESNO RIVER BRIDGE ASPHALT CONCRETE OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	MARK MENGONI 505 N STREET FRESNO CA 93721 (559) 445-5595	\$7,910,734 \$6,244,888 \$96,672	06/22/05 07/07/05 03/01/06	100% 78% OVER RUN
06-MAD-41-35.4/35.6 06-303104 ACST-P041-(099)E G P0-41 0-(9E) --() HB1	WPCP	IN MADERA COUNTY AT OAKHURST FROM FRESNO RIVER BRIDGE TO 0.2 KM NORTH OF ROUTE 41 AND 49 INTERSECTION SIGNALS AND LIGHTING	W JAXON BAKER INC P.O. BOX 994248 REDDING, CA 96099-4248	SHERRILL, OSCAR 505 N STREET (559) 445-6726	\$1,196,479 \$0 \$0	01/13/06 01/24/06	0% 0%
06-MAD-99-19.6/22.2 06-0C6504		IN MADERA COUNTY NEAR FAIRMEAD FROM 1.5 KM SOUTH OF AVENUE 21 TO 0.1 KM SOUTH OF 99 AND 152 CONNECTOR SEPARATION GRIND PORTLAND CEMENT CONCRETE	DIVERSIFIED CONCRETE CUTTING 59 CONEY ISLAND DRIVE SPARKS, NV 89431	SHERRILL, OSCAR 505 N STREET (559) 445-6726	\$527,510 \$0 \$0	11/18/05 12/09/05	0% 0%
HM1	WPCP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 9
03/06/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-MAD-145-8.0/9 06-0C6804		IN FRESNO AND MADERA COUNTIES NEAR KERMAN FROM MCMULLIN GRADE TO CENTRAL AVENUE AND IN MADERA FROM AVENUE 13 TO OLIVE AVENUE COLD PLANE ASPHALT CONCRETE	LEE'S PAVING INC 1212 N. PLAZA DR VISALIA, CA 93291	MARK MENGONI 505 N STREET FRESNO, CA 93721 (559) 445-5595	\$587,641 \$750 \$0	11/15/05 11/23/05 02/01/06	2% 0%
HM1	WPCP						
06-TUL-63-19.8/30.1 06-448004 ACST-P063-(019)E P0-63 0-(9E) --()		IN TULARE COUNTY IN AND NEAR OROSI AND CUTLER FROM 2.8 KM SOUTH OF NORTH JUNCTION ROUTE 201 TO THE FRESNO AND TULARE COUNTY LINE RESURFACE ASPHALT CONCRETE	LEE'S PAVING, INC. 1212 N. PLAZA DRIVE VISALIA, CA 93291	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 651-8313	\$3,659,473 \$3,377,185 \$0	05/19/05 06/08/05 12/07/05	100% 100%
HA22	WPCP						
06-TUL-63-23.2/0 06-494704		IN TULARE COUNTY IN OROSI AT AVENUE 413 INSTALL TRAFFIC SIGNAL	MADCO ELECTRIC INC 2135 E. FRONT ST SELMA CA 93662	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE (559) 651-8316	\$212,654 \$0 \$0	02/02/06 02/16/06	0% 0%
HB1	WPCP						
06-TUL-65-/14.1 06-0C4504		IN TULARE COUNTY AT DECOR AND TERRA BELLA FROM TULARE COUNTY LINE TO AVENUE 12 SLURRY SEAL	VALLEY SLURRY SEAL CO P O BOX 981330 WEST SACRAMENTO CA 95691	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559) 651-8321	\$603,418 \$600,539 \$600	04/12/05 04/21/05 07/15/06	47% 100%
HM1	WPCP						
06-TUL-99-12.1/13.1 06-479004 ACST-P099-(489)E P0-99 4-(9E) --()		IN TULARE COUNTY IN PIXLEY FROM 0.3 KM SOUTH OF AVENUE 96 OVERCROSSING TO 0.3 KM NORTH OF AVENUE 100 OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LAKSPUR ST. SAN RAFAEL, CA 94901-4886	KALYAN SONDH (661) 720-0970	\$560,426 \$348,928 \$238,594	11/15/05 12/02/05 05/20/09	4% 62%
HB32	SWPPP						
06-TUL-99-28.3/29.9 06-431604 ACNH-P099-(455)E --()		IN TULARE COUNTY IN TULARE FROM 0.5 KM SOUTH OF BARDESLEY ROAD OVERCROSSING TO 0.3 KM NORTH OF CROSS AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE (559) 651-8316	\$2,085,393 \$0 \$0	01/19/06 01/26/06 12/04/08	0% 0%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/06

Page 10
03/06/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-137-21.9/0 06-416804 ACST-P137-(009)E G P1-37 0-(9E) --() HB1	WPCP	IN TULARE COUNTY NEAR TULARE AT ROAD 152 INSTALL SIGNALS	GRANITE CONST CO. P O BOX 50085 WATSONVILLE CA 95077	DAVID ONTIVEROS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559) 651-8319	\$662,608 \$608,221 \$0	07/01/05 07/20/05 02/06/06 02/06/06	100% 100% COMPLETED
06-TUL-198-4.8/8.8 06-278634 ACNH-P099-(416)E --() HE14	SWPPP	IN TULARE COUNTY IN AND NEAR VISILIA FROM 0.4 KM EAST OF PLAZA DRIVE TO 7202 E. BULLARD ROUTE 198 AND 63 SEPARATION PLANTING AND IRRIGATION	JS BRAR CO 7202 E. BULLARD CLOVIS, CA 93611-9202	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559) 651-8319	\$2,388,929 \$2,362,663 \$8,956	04/06/01 05/01/01 03/07/06	0% 0% PLANT EST SATIS
06-TUL-198-8.8/11.9 06-403504 NH-P198-(038)E --() HA25	SWPPP	IN TULARE COUNTY IN AND NEAR VISALIA FROM MOONEY BOULEVARD OVERCROSSING TO 77 LARKSPUR ST 0.3 KM EAST OF LOVERS LANE UNDERCROSSING IRRIGATION AND PLANTING UPGRADE	WATKIN & BORTOLUSSI INC 77 LARKSPUR ST SAN RAFAEL, CA 94901-4886	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559) 651-8319	\$1,585,892 \$1,565,886 \$0	02/15/02 03/05/02 02/14/06 02/14/06	100% 100% PLANT EST SATIS
06-TUL-198-15.1/21.5 06-0C6004 HM1	WPCP	IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS SEAL COAT	WESTERN STATES SURFACING, INC PO BOX 4770 MODESTO CA 95352	RAUL LOPEZ 8530 W. ROOSEVELT AVE (559) 651-8321	\$1,143,633 \$0 \$0	10/31/05 11/14/05	0% 0% SUSPENDED
06-TUL-201-/14 06-0C6404 WPCP		IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099	ROMANI, HANI 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 651-8315	\$2,376,760 \$0 \$0	11/15/05 11/28/05	0% 0% SUSPENDED

Totals:	Authorized Final Amt:	<u>\$213,160,113</u>	Completed to Date:	<u>\$67,158,819</u>	Work This Month:	<u>\$2,024,066</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-33-62.5/69.5	06-343534	1
06-FRE-41-6.1/0	06-494804	1
06-FRE-41-21.6/31.2	06-475404	1
06-FRE-41-31.1/31.7	06-419604	1
06-FRE-43-7.1/7.5	06-494004	1
06-FRE-99-10.7/15.9	06-420304	1
06-FRE-99-12.2/14.5	06-458604	2
06-FRE-99-19.8/24.2	06-404104	2
06-FRE-99-24.2/26.7	06-453204	2
06-FRE-99-.7/7.4	06-350704	2
06-FRE-168-14.6/14.8	06-0C2404	2
06-FRE-168-45.1/0	06-442004	2
06-FRE-168-58.1/58.8	06-333704	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-124.4/0	06-4664U4	3
06-FRE-180-58.7/61	06-478604	3
06-FRE-198-14.9/26.8	06-497404	3
06-KER-5-.8/1.6	06-0E9204	3
06-KER-5-65.2/69.6	06-497304	4
06-KER-14-14.9/16	06-0C5804	4
06-KER-14-16.2/26.6	06-408404	4
06-KER-43-1.0/6.1	06-0C6304	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-43-33.5/34.6	06-410304	4
06-KER-46-32.1/32.7	06-0C0604	4
06-KER-58-46.0/51.6	06-0E4504	5
06-KER-58-46.1/51.6	06-0C2004	5
06-KER-58-77.0/82.6	06-480804	5
06-KER-58-82.7/90.7	06-487904	5
06-KER-58-109.1/117.1	06-243424	5
06-KER-58-136.4/143.8	06-480004	5
06-KER-65-6.1/25.2	06-493604	6
06-KER-99-10.6/20.5	06-0C6104	6
06-KER-99-23.1/0	06-491904	6
06-KER-99-48.7/57.1	06-0C1204	6
06-KER-119-27.3/0	06-494904	6
06-KER-119-29.3/0	06-0A4104	6
06-KER-178-4.5/4.6	06-388804	7
06-KER-178-7.5/13.4	06-422304	7
06-KER-223-21.1/31.9	06-0C3604	7
06-KIN-5-/L10	06-0C3304	7
06-KIN-41-39.8/42.1	06-467904	7
06-KIN-43-10.1/10.6	06-0A0804	7
06-KIN-43-19.1/19.6	06-455004	8
06-KIN-43-/1.5	06-0C4204	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
06-KIN-5727-/0	06-449904	8
06-MAD-41-20.9/35.3	06-449004	8
06-MAD-41-35.4/35.6	06-303104	8
06-MAD-99-19.6/22.2	06-0C6504	8
06-MAD-145-8.0/9	06-0C6804	9
06-TUL-63-19.8/30.1	06-448004	9
06-TUL-63-23.2/0	06-494704	9
06-TUL-65-/14.1	06-0C4504	9
06-TUL-99-12.1/13.1	06-479004	9
06-TUL-99-28.3/29.9	06-431604	9
06-TUL-137-21.9/0	06-416804	10
06-TUL-198-4.8/8.8	06-278634	10
06-TUL-198-8.8/11.9	06-403504	10
06-TUL-198-15.1/21.5	06-0C6004	10
06-TUL-201-/14	06-0C6404	10

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$1,117,820	\$0

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$107,915,736	\$36,656,669
-S-	FEDERAL AID (SECONDARY)	\$33,119,783	\$16,270,845
-SH-	STATE HIGHWAY	\$71,006,774	\$14,231,305
District Total:		<u>\$213,160,113</u>	<u>\$67,158,819</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
06	\$4,643,377
Work completed this Period:	\$4,643,377