

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-1.0/0 08-0Q2004		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS REPLACE ROCK SLOPE PROTECTION	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LANE PLACENTIA CA 92870	GAYED, EZZ 850 S. VIA LATA SUITE #100A COLTON, CA 92326 (951)830-6954	\$881,253 \$240,844 \$0	11/04/15 11/18/15 08/18/16	27% 27%
HM3							
08-RIV-10-6.3/7 08-0R4704 NHP-X065-(104)E --()		IN BEAUMONT AT RTE 10/60 IC TO VEILLE AVENUE UNDERCROSSING AND ON RTE 60 FROM 0.19 MI W/O RTE 10 TO RTE 10 BETWEEN PM 30.3 AND 30.5 IMPROVE WORKER SAFETY CONDITIONS,	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723		\$1,267,750 \$0 \$0	01/05/16 02/03/16	0% 0%
HA28							
08-RIV-10-57.6/127 08-1G5114		IN RIVERSIDE COUNTY FROM JUNCTION OF ROUTE 86 AND ROUTE 10 TO ARCO DITCH DIR'S ORDER EMERGENCY F.A. REBUILD TEX WASH BRIDGE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	QUACH, ANDY 73800 DINAH SHORE DR. #104/105 PALM DESERT, CA 92211 (951)232-6235	\$6,985,000 \$5,038,017 \$0	08/07/15 08/07/15 01/28/16 02/08/16	100% 100% COMPLETED
20.20 201130							
08-RIV-10-97.8/104 08-1G5104		IN RIVERSIDE COUNTY NEAR DESERT CENTER FROM UNION DITCH TO LARRY DITCH AT TEX WASH (BRIDGE# 56-576) DIR'S ORDER EMERGENCY F.A. SECURE/REPAIR DAMAGED STRUCTURES	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203	QUACH, ANDY 73-800 DINAH SHORE DR., STE 104 PALM DESERT, CA 92211 (951)232-6235	\$4,835,000 \$3,484,345 \$0	07/20/15 07/20/15 01/28/16 02/08/16	100% 100% COMPLETED
20.20 201130							
08-RIV-10-135.0/0 08-0L5904		ALSO PM R144.3: IN RIVERSIDE COUNTY ABOUT 17.5 MILE WEST OF BLYTHE AT WILEY'S WELL SAFETY ROADSIDE REST AREA AND ABOUT 8.2 MILES W REPLACE SEPTIC SYSTEM	RED MOUNTAIN, LLC CONSTRUCTION-DIVISION 6621 BAY LAUREL DRIVE AVILA BEACH CA 93424	QUACH, ANDY 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)277-8580	\$455,442 \$407,102 \$0	04/06/15 04/27/15 03/21/16	83% 89%
HA42							
08-RIV-10-/15.9 08-465514		IN RIVERSIDE COUNTY IN VARIOUS CITIES ON VARIOUS ROUTES AT VARIOUS POST MILES INSTALL SOLAR POWERED TRAFFIC MONITOR STA	TRAFFIC DEVELOPMENT SERVICES, INC. 207 W. LOS ANGELES AVE #252 MOORPARK, CA 93021	HARIKA, INDERJEET 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6293	\$282,287 \$0 \$0	07/01/15 07/01/15	0% 0%
201315HB4 N							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-8.7/15.3 08-1G4404		IN RIVERSIDE COUNTY FROM JUNCTION 15/215 TO BAXTER ROAD DIR'S ORDER EMERGENCY F.A. SLABS REPLACEMENT	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	TRUONG, NICK 4344 SAWGRASS COURT CHINO HILLS, CA 91709 (951)830-6835	\$235,000 \$200,495 \$0	06/19/15 06/19/15 01/29/16	100% 85%
20.20 201130							
08-RIV-74-16.1/71.8 08-465524		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS CONSTRUCT CENSUS LOOP STATIONS	SERVITEK SOLUTIONS, INC. 636 BREA CANYON ROAD CITY OF INDUSTRY, CA 91789	MAZDIYASNI, PAUL 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-9010	\$283,756 \$0 \$0	08/06/15 08/25/15	0% 0%
000000000 000							
08-RIV-74-63.0/0 08-383504 STP-P074-(059)E --()		ON ROUTE 74 IN GARNER VALLEY. 3.7 MI E/O MOUNTAIN CENTER AT POST MILE 63.0 REPLACE BRIDGE	GRANITE CONSTRUCTION COMPANY 440 SOUTH MELROSE DRIVE 200 VISTA CA 92081	QUACH, MAX 73-800 DINAH SHORE DR. STE 104 PALM DESERT, CA 92211 (951)232-7674	\$2,127,769 \$1,763,686 \$0	10/10/14 10/28/14 05/02/16	77% 84%
HA21							
08-RIV-74-71.8/80.3 08-1E3304		NEAR ANZA FROM RTE 371 TO PINYON DRIVE REHAB PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	CHEN, MICHAEL 2455 ANSELMO DRIVE CORONA, CA 92879 (951)276-3949	\$1,443,970 \$1,455,370 \$0	02/18/15 03/11/15 11/20/15	84% 97%
HM1							
08-RIV-79-33.9/40.3 08-1C0504 NHP-P079-(037)E --()		IN RIVERSIDE COUNTY ON RTE 79 NEAR BEAUMONT FROM GILMAN SPRINGS ROAD UC TO CENTRAL BEAUMONT OVERHEAD COLD PLANE, HMA, FOG SEAL	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	QUACH, MAX 73-800 DINAH SHORE DR.#104/105 PALM DESERT, CA 92211 (951)232-7674	\$1,465,912 \$1,308,458 \$0	05/15/15 06/11/15 12/21/15	95% 89%
HM1							
08-RIV-91-10.8/12.9 08-0R4604 NHP-P091-(141)E --()		IN RIVERSIDE FROM E/O PIERCE AVE TO APROX. 3 MI W/O TYLER AVE IMPROVE WORKER SAFETY CONDITIONS.	YAKAR 689 EAST SANBERNARDINO RD COVINA CA 91723	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$994,929 \$9,441 \$0	11/17/15 12/08/15 06/29/16	27% 1%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618	LOPEZ, JOSEPH 119 N. MAPLE, SUITE A & U CORONA, CA 92880-1793 (951)232-6052	\$117,951,456 \$109,589,932 \$0	02/10/12 03/08/12 05/31/16	100% 91%
HB5	WPCP						
08-RIV-91-15.6/15.6 08-1G6804		IN THE CITY OF RIVERSIDE AT THE PUMP HOUSEAT ADAMS ST. AND IN THE CITY OF COLTON AT THE PUMP HOUSE AT MT. VERNON AVE. OC DIR'S ORD REPAIR PUMPS	CWS SYSTEMS, INC. 3814 E. COLORADO BLVD STE 102 PASADENA, CA 91107	DUNN, RODNEY 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3917	\$1,135,000 \$0 \$0	10/13/15 10/13/15 06/01/16	0% 0%
20.20 201130							
08-RIV-91-17.4/0 08-1C8404 BRNH-X065-(100)E --()		ALSO SBD-10-11.5; IN RIVERSIDE ON RTE 91 @ BROCKTON (PM 17.43 )& MISSION INN AVE UC (PM 20.53) & NEAR ONTARIO ON RTE 10 @ VALLEY PRESSURE WASH, SPOT BLAST CLEAN AND	YBANAG REALTY & DEVELOPMENT CORPORATION DBA D'YBANAG CONSTRUCTION 4293 N WEBSTER AVENUE PERRIS CA 92571		\$1,295,835 \$0 \$0	02/04/16 02/18/16	0% 0%
HM3							
08-RIV-95-/36.2 08-1C3704 STP-P095-(027)E --()		HMA OVERLAY, UPGRADE CURB RAMP, AND UPDGRADE METAL BEAM GRAUD RAILING HMA OVERLAY UPGRADE CURB RAMP	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSAS ROAD RIVERSIDE CA 92509	EMUH, GODWIN 4295 E. JURUPA AVE. SUITE 207 ONTARIO, CA 91761 (951)232-3706	\$13,894,698 \$12,540,445 \$0	12/30/14 01/29/15 04/30/16	100% 90%
HA22							
08-RIV-215-37.3/38.4 08-3348V4		ALSO RIV-60-12.4/14.0; IN RIV ON RT 215 FROM EUCALYPTUS AVE TO 215/60 INTERCHANGE, AND ON ROUTE 60 E/O 215/60 INTERCHANGE TO W/O 2 REPLACEMENT HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,277,918 \$1,159,471 \$0	04/22/14 05/23/14 02/23/18	0% 0%
HE11							PLANT EST SATIS
08-RIV-215-38.6/39.7 08-334884		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.3 MILE W/O CENTRAL AVENUE UNDERCROSSING TO 0.3 MILE E/O FAIR ISLE DRIVE UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N AMRSTRONG AVENUE CLOVIS, CA 93619	SPRAY, MICHAEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6497	\$535,064 \$414,380 \$0	06/28/12 07/16/12 05/12/16	0% 0%
HE11	WPCP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-39.7/43 08-334874		IN RIVERSIDE COUNTY IN RIVERSIDE FROM YAKAR 0.8 MILE EAST OF MARTIN LUTHER KING BOULEVARD TO DOWN STREET OVERHEAD. REPLACE PLANTING, IRRIGATION, PUMP	689 EAST SAN BERNARDINO RD COVINA, CA 91723	SPRAY, MICHAEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$1,348,745 \$1,230,076 \$0	03/21/12 04/13/12 05/19/16	0% 0%  PLANT EST SATIS
HE11	WPCP						
08-RIV-371-56.0/61.9 08-1C1104 STP-P371-(006)E --()		IN AGUANGA & ANZA FROM JCT RTE 79 TO RTE 74 (POR) ALSO POST MILES 72.9/77.2 TREATMENT TO PRESERVE PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	CHEN, MICHAEL 2455 ANSELMO DR. SUITE 202 CORONA, CA 92879 (951)276-3949	\$1,737,161 \$1,506,991 \$0	06/12/15 07/02/15 11/20/15	75% 86%
08-RIV-371-67.7/72.9 08-0M2004 HSST-P371-(004)E --()		ON RTE 371 IN RIV CO. FR 0.1 MI E/O CARY ROAD TO 0.1 MI E/O KIRBY RD CONSTRUCT 4 FT RIGHT SHOULDER	GRANITE CONSTRUCTION COMPANY 5860 EL CAMINO REAL SUITE 200 CARLSBAD, CA 92008	QUACH, MAX 73800 DINAH SHORE DRIVE #104 PALM DESERT, CA 92211 (951)232-7674	\$6,775,513 \$5,863,582 \$0	01/28/15 02/18/15 03/24/16	0% 0%  PLANT EST SATIS
HB1							
08-SBD-10-3.3/6.7 08-1G5704		IN SAN BERNARDINO COUNTY ON VARIOUS ROUTES AT VARIOUS POST MILES AND RIVERSIDE COUNTY ON VARIOUS ROUTES AT VARIOUS POST MILES DIR'S UPGRADE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ROBINSON, KERRY 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-3929	\$1,912,000 \$0 \$0	09/25/15 09/25/15 12/31/15	0% 0%
20.20 201130							
08-SBD-10-24.3/0 08-1E4104		ALSO AT VAR LOCATIONS RTES SBD 15, 210, 215 & 330 IN THE CITIES OF COLTON, SAN BERNARDINO, HIGHLAND, FONTANA AND RANCHO CUCAMONGA METHACRYLATE DECK, REPLACE JOINT	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	NGUYEN, VU 4295 E. JURUPA ST. #207/208 ONTARIO, CA 91761 (951)232-3784	\$1,118,877 \$1,051,004 \$0	05/29/15 06/15/15 02/26/16	93% 83%
HM3							
08-SBD-10-32.9/37.4 08-0K2924 NHPI- 010-( )2 263- 78-() --()		IN/NEAR REDLANDS FROM 0.2 MILE W/O FORD STREET TO 0.4 MILE E/O LIVE OAK CANYON ROAD. LANE REPLACEMENT	J. M'CLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730		\$25,855,928 \$0 \$0	10/30/15 11/16/15	0% 0%
HA22							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 02/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-/30.9 08-0Q7604 NHPI-010 -(262)4 --()		IN SBD CO IN VARIOUS CITIES ON I-10 FROM LA CO LINE TO JCT RTE 38 REPLACE PCC SLABS, MBGR, COLD PLANE	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	YAP, SIONG 4295 E. JURUPA ST. STE 207/208 ONTARIO, CA 91761 (951)232-3922	\$38,342,081 \$21,013,675 \$0	12/19/14 01/15/15 03/21/17	44% 55%
HA22							
08-SBD-10-/100 08-1G0304		IN SAN BERNARDINO COUNTY ON VARIOUS ROUTES AT WILDOMAR, CA 92595 VARIOUS POST MILES DI UPGRADE IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD RIVERSIDE COUNTY ON VARIOUS ROUTES AT WILDOMAR, CA 92595 VARIOUS POST MILES DI UPGRADE IRRIGATION SYSTEM	ROBINSON, KERRY 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-3929	\$1,285,000 \$0 \$0	09/25/15 09/25/15 12/31/15	0% 0%
20.20 201130							
08-SBD-10-/.1 08-1G5404		IN SAN BERNARDINO AND RIVERSIDE COUNTIES ON ROUTES 10, 15, 40, 60, 62, 71, 91, 111,210, 215, AND 259 DIR'S ORDER EMERGENCY F.A. UPGRADE IRRIGATION SYSTEMS NETWORK	KANAAN CONSTRUCTION INC. 5220 4TH STREET SUITE #2 IRWINDALE, CA 91706	IBRAHIM, MAJED 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)538-5248	\$1,875,000 \$0 \$0	09/01/15 09/01/15 12/30/15	0% 0%
20.20 201130							
08-SBD-15-14.0/16.4 08-0K7104 STPL-6208-(016)N 620-8 01-(ACI)M 71 0-63-() HB4C		I-15 GLEN HELEN PKWY IC THRU I-215 IC TO KENWOOD IC AND I-215 FROM S/O DEVORE IC THRU I-15 IC AND RECONFIGURE WITH I REALIGN AND RECONFIGURE CONNECTORS	ATKINSON CONTRACTORS LP 18201 VON KARMAN AVE., STE800 IRVINE, CA 92612	SPENCER, OWEN 505 N. ARROWHEAD AVE SUITE 400 SAN BERNARDINO, CA 92401 (909)844-0619	\$227,824,013 \$208,974,887 \$0	11/13/12 11/26/12 06/12/17	71% 92%
08-SBD-15-15.4/30.8 08-0Q7404 IM- 015-(230)1 --()		IN SAN BERNARDINO COUNTY IN DEVORE AND HESPERIA FROM 0.76 MI S/O KENWOOD AVE TO 1.2 MI S/O WEST HESPERIA OH PAVEMENT REHAB & SLAB REPLACEMENT	COFFMAN/PARSONS A JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-3087	\$118,382,727 \$107,463,444 \$0	10/17/13 10/29/13 06/17/16	75% 91%
HA22							
08-SBD-15-29.6/70.1 08-0Q4704 NHPI-015 -(234)1 --()		NEAR HESPERIA AND BARSTOW FR OAK HILL TO SR 58. AND IN VICTORVILLE FR I-15 TO EMERALD RD PLACE OVERLAY AND FOG SEAL	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821	PARVINJAH, MOHSEN 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7755	\$4,669,281 \$3,508,245 \$0	04/15/15 04/27/15 02/10/16	86% 74%
HM1							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-42.5/46 08-3555V4 NHPI-015 -(237)1 E- -(STP)L		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 MI N/O MOJAVE DRIVE TO 1.5 MI N/O STODDARD WELLS ROAD OVERCROSSING WIDEN I-15	AMES CONSTRUCTION, INC. 391 N. MAIN STREET STE 302 CORONA CA 92880		\$70,585,277 \$0 \$0	11/05/15 11/25/15	0% 0%
08-SBD-15-70.1/75.3 08-1F5304 NHPI-015 -(236)1 --()		ON RTE 15 FROM RTE 15/58 SEPARATION TO 0.2 MI NORTHEAST OF RIVERSIDE DRIVE APPLY PAVEMENT PRESERVATION	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821	PHAM, THANH 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311-2366 (951)232-7262	\$2,407,190 \$2,348,560 \$0	05/19/15 06/11/15 12/17/15	100% 96% OVER RUN
08-SBD-15-171.8/173.8 08-0M2804 BRNH-PI -(015)3 7 2-75E -( ) HA21		IN SBD CO AT MOUNTAIN PASS FROM 0.3 MI S/O CENDA DITCH BRIDGE TO WHEATON WASH BRIDGE REPLACE CENDA DITCH BRIDGE AND	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	SANTOS, JOHN 94200 CLARK MOUNTAIN ROAD NIPTON, CA 92364 (951)538-5315	\$10,600,000 \$196,810 \$0	11/04/15 11/16/15 09/15/17	5% 2%
08-SBD-15-177.3/181.1 08-368504 CNHI-0153-(280)E HI01-53 0-(5E) --() HA42		FR 0.6 MI N/O YERMO RD OC TO 1.0 MI S/O MINNEOLA RD & FR 1.2 MI N/O NIPTON RD OC TO 0.5 MI S/O YATES WELL ROAD OC CONSTRUCCT COMM CONST COMM VEH ENFORCEMENT FACILITY	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103	SANTOS, JOHN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5315	\$40,729,026 \$40,006,890 \$0	10/14/13 11/01/13 02/28/16	0% 99%
08-SBD-18-8.3/17.7 08-0R2204 HSST-PG -( )P 8 04-9E -( )		ON ROUTE 18 IN SAN BERNARDINO COUNTY BETWEEN 0.02 MILES N/O SOUTHBOUND OFF-RAMP TO SIERRA WAY AND STATE ROUTE 18/ROUTE 138 INSTALL DOUBLE THRIE BEAM MEDIAN	ALCORN FENCE COMPANY 9901 GLENOAKS BOULEVARD SUN VALLEY CA 91352	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$4,167,700 \$84,963 \$0	09/24/15 10/14/15 06/01/16	0% 2%
08-SBD-18-17.7/31.9 08-1C7604 HM1		IN SAN BERNARIDNO COUNTY FROM JCT 138 TO JCT 330 AND FROM BIG BEAR DAM TO PINE KNOT (SBD 18 44.4/49.1) MILL AND OVERLAY EXISTING PAVEMENT	MATICH CORPORATION 1596 HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$4,545,374 \$3,982,979 \$0	05/20/15 06/10/15 03/23/16	70% 81% SUSPENDED

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-35.7/35.7 08-464904 NH- ( ) --()		IN SAN BERNARDINO COUNTY IN VARIOUS CITIESROUTES AND POST MILES INSTALL SOLAR POWERED TRAFFIC MONITOR STA	SERVITEK SOLUTIONS, INC. 636 BREA CANYON ROAD CITY OF INDUSTRY, CA 91789	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)840-8234	\$242,010 \$0 \$0	08/25/15 08/25/15	0% 0%
201315HB4 N							
08-SBD-18-101.9/0 08-0P9804 HSNH-P018-(048)E --()		IN ADELANTO AT BELLFLOWER STREET SIGNALIZE INTERSECTION. ADA	DREAMBUILDER CONSTRUCTION CORP 1324 E LAWSON LANE PLACENTIA CA 92870		\$451,061 \$0 \$0	06/19/15 07/08/15	0% 0%
HB1							
08-SBD-18-103.9/115.9 08-1F5804		NEAR VICTORVILLE FROM KOALA ROAD TO LOS ANGELES COUNTY LINE PLACE PREVENTIVE PAVEMENT TREATMENT	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET STE 1000 MODESTO CA 95354		\$889,271 \$0 \$0	04/29/15 05/08/15	0% 0%
08-SBD-38-15.0/49.5 08-0G6204 STP-P038-(018)E --()		NEAR ANGELUS OAKS FROM VALLEY OF THE FALLS DR TO NORTH JCT RTE 18 COLD PLANE AND OVERLAY 0.2' HMA-C	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229	TRAN, KEN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$10,766,746 \$11,721,417 \$0	03/14/14 03/26/14 02/11/16 02/19/16	100% 100% COMPLETED
HA22							
08-SBD-38-26.5/30.7 08-1G7904		IN SAN BERNARINO COUNTY FROM BARTON CREEK TO SOUTH FORK DIR'S ORDER EMERGENCY F.A. REPLACE CULVERTS	BEAR VALLEY PAVING, A CALIFORNIA CORPORATION 41841 GARSTIN DRIVE BIG BEAR LAKE, CA 92315	BENJAMIN, AMGAD 850 VIA LATA, SUITE 104 & 105 COLTON, CA 92324 (909)844-9731	\$785,000 \$0 \$0	11/09/15 11/09/15 12/31/15	0% 0%
20.20 201130							
08-SBD-38-26.6/26.8 08-336304 STP-P038-(020)E --()		NR BARTON FLATS AT HATHAWAY CREEK BR #54-0015 REPLACE BRIDGE DECK, UPGRADE BRIDGE	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,546,420 \$1,511,991 \$0	07/25/14 08/06/14 05/03/16	0% 0% PLANT EST SATIS
HA21							

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/16

Page 8  
03/01/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-94.7/99.7 08-0N56U4 NHPI-040 -(062)9 --() HA21		NR ESSEX AT HALLER WASH BRIDGE #54- 0891 LT & RT, ROJO WASH BR 54-0894 LT 1920 MAIN ST. SUITE 310 & RT & CLIPPER VALLEY WASH BR 54-0895 IRVINE CA 92614 LT & RT BRIDGE REPLACEMENT	OHL USA, INC.	DAVIS, DARCY 1044 E. BROADWAY STREET NEEDLES, CA 92363 (760)326-4684	\$20,792,998 \$11,696,833 \$0	01/22/15 02/10/15 04/10/17	44% 56%
08-SBD-40-101.3/101.3 08-1G7804		IN SAN BERNARDINO COUNTY NEAR NEEDLES AT HALFWAY WASH BRIDGE BR 54-0799 L/R 1920 MAIN STREET SUITE 310 DIR'S ORDER EMERGENCY F.A. STABILIZE STRUCTURES WITH RSP	OHL USA, INC. IRVINE, CA 92614	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4684	\$685,000 \$0 \$0	10/27/15 10/29/15 01/18/16 02/12/16	0% 0% COMPLETED
20.20 201130							
08-SBD-40-142.1/142.4 08-1G7604		IN SAN BERNARDINO COUNTY IN THE CITY OF NEEDLES FROM "L" STREET TO "J" STREET DIR'S ORDER EMERGENCY F.A. REPAIR STREET LIGHTS	KANAAN CONSTRUCTION INC. 5220 4TH STREET SUITE #2 IRWINDALE, CA 91706	IBRAHIM, MAJED 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)538-5248	\$135,000 \$0 \$0	10/29/15 10/29/15 12/16/15	0% 0%
20.20 201130							
08-SBD-58-22.2/31.1 08-043514 NHP-P058-(119)E --() HE14		NEAR HINKLEY FROM FR 2.4 MI W/O HIDDEN RIVER RD TO 0.7 MI E/O LENWOOD RD REALIGN & WIDEN SR-58 TO 4 LANE	SKANSKA-TEICHERT A JOINT VENTURE JOHN MATICH SENIOR PROJECT MANAGER 1995 AGUA MANSÁ ROAD RIVERSIDE CA 92509	SHAHIDI, SHAINÉ 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$116,025,124 \$48,637,612 \$0	12/30/14 01/29/15 02/09/17	35% 42%
08-SBD-60-/4.6 08-0Q7514 NHP-P060-(146)E --() HM2		. REPLACEMENT OF CONCRETE SLABS	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	ABUGHARBIEH, IMAD 9225 STELLAR CT. SUITE B CORONA, CA 92883 (951)232-3610	\$7,453,785 \$7,495,782 \$0	12/04/14 12/22/14 02/18/16 02/11/16	96% 95% COMPLETED
08-SBD-62-15.1/0 08-0R9604		PARADISE MAINTENANCE STATION (SBD 62 15.1) RECONSTRUCT WASHRACK SYSTEM	MGP CONSTRUCTION 111 N. GROVE AVE. UPLAND CA 91786	QUACH, ANDY 73-800 DINAH SHORE DR. #104 PALM DESERT, CA 92211 (951)232-6235	\$1,287,549 \$694,362 \$0	06/17/15 07/02/15 05/12/16	56% 54%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/16

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-32.7/33.5 08-0N5404		IN THE CITY OF TWENTY NINE PALMS FROM BULLION AVE TO CIENEGA AVE CONSTRUCT CONTINUOUS SIDEWALK, CURB	DESERT CONCEPTS CONSTRUCTION, INC. 77770 COUNTRY CLUB DR, STE D PALM DESERT CA 92211	GAYED, EZZ 850 S. VIA LATA #100- A COLTON, CA 92324 (951)830-6954	\$570,592 \$572,238 \$0	06/19/15 07/08/15 02/22/16 02/23/16	100% 97% OVER RUN
HB71							
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP)6 STP-BRST-(PP)0 BR- S95-(A20)0 HA21 SWPPP		IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE P O BOX 620 INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC NORTH HIGHLANDS CA 956600620	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	\$29,246,412 \$29,236,411 \$0	02/15/11 02/28/11 02/29/16	0% 0% PLANT EST SATIS
08-SBD-71-1.6/0 08-0N6804		IN THE CITY OF CHINO HILLS SB OFF= RAMP TO GRAND AVE. WIDEN OFFRAMP FROM OUTSIDESHOLDER	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	EHIRIM, DOMINIC 4295 E. JURUPA ST. SUITE 207 ONTARIO, CA 91761 (951)232-3523	\$673,409 \$363,231 \$0	06/17/15 07/08/15 04/05/16	30% 51%
HB4N							
08-SBD-138-2.3/15.2 08-3401U4 STP-P138-(049)E --()		IN SAN BERNARDINO COUNTY ON RTE 138 NEAR PHELAN FR 0.6 MI W/O PHELAN RD WIDEN TO 4-LNS FR PHELAN RD TO JCT	FLATIRON/HARDY & HARPER A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	LENART, ELVIRA 850 VIA LATA SUITE #104 COLTON, CA 92324 (951)232-8949	\$48,304,674 \$13,008,723 \$0	09/10/14 10/10/14 12/20/16	54% 27%
HE13							
08-SBD-138-24.1/0 08-0J8504 STP-P138-(048)E --()		NEAR CRESTLINE AT HORSETHIEF CREEK BRIDGE #54-0816 REPLACE EXISTING BRIDGE	STEVE P RADOS INC P O BOX 15128 SANTA ANA CA 92735	BENJAMIN, AMGAD 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-9731	\$6,037,231 \$4,500,984 \$0	07/01/14 07/21/14 08/29/16	72% 75%
HA21							
08-SBD-210-2.6/4.9 08-1G5604		IN THE CITY OF RANCHO CUCAMONGA ON ROUTES 210 AND 15 - TIE INTO ADJACENT RECYCLED WATER TRANSMISSION LINES DIR'S ORDER EMERGENCY F TIE INTO RECYCLED WATER TRANSMISSION LINES	STL LANDSCAPE INC. 8122 COMPTON AVE. LOS ANGELES, CA 90001	BENSON, DAVID 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,325,000 \$0 \$0	09/25/15 09/25/15 12/31/15	0% 0%
20.20 201130							

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 02/20/16**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-215-11.8/12.8 08-1F0304 HSNH-215 -(235)1 --()		ON ROUTE 215 IN SAN BERNARDINO COUNTY IN THE CITY OF SAN BERNARDINO, FROM 0.1 MILES TO 1.1 MILES NORTH OF UNIVERSITY PARKWAY UC INSTALL MGS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	BENJAMIN, AMGAD 850 VIA LATA SUITE 104/105 COLTON, CA 92324 (909)844-9731	\$392,653 \$353,328 \$0	04/30/15 05/19/15 01/25/16 01/27/16	100% 100%  COMPLETED
08-SBD-247-1.8/9.6 08-0F6604 STPH-P247-(011)E --()		IN YUCCA VALLEY FROM EL CORTEZ RD TO 0.1 MI N/O NAPA RD CONSTRUCT SHOULDERS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	GEORGES, SAMAR 15255 BEAR VALLEY ROAD HESPERIA, CA 92345392 (951)232-3748	\$9,837,541 \$9,863,308 \$0	04/28/14 05/16/14 02/23/16	0% 0%  PLANT EST SATIS
HB1							

**Totals:      Authorized Final Amt:      \$978,956,405      Completed to Date:      \$674,500,312      Work This Month:      \$0**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-10-1.0/0	08-0Q2004	1
08-RIV-10-6.3/7	08-0R4704	1
08-RIV-10-57.6/127	08-1G5114	1
08-RIV-10-97.8/104	08-1G5104	1
08-RIV-10-135.0/0	08-0L5904	1
08-RIV-10-/15.9	08-465514	1
08-RIV-15-8.7/15.3	08-1G4404	2
08-RIV-74-16.1/71.8	08-465524	2
08-RIV-74-63.0/0	08-383504	2
08-RIV-74-71.8/80.3	08-1E3304	2
08-RIV-79-33.9/40.3	08-1C0504	2
08-RIV-91-10.8/12.9	08-0R4604	2
08-RIV-91-15.6/21.6	08-448404	3
08-RIV-91-15.6/15.6	08-1G6804	3
08-RIV-91-17.4/0	08-1C8404	3
08-RIV-95-/36.2	08-1C3704	3
08-RIV-215-37.3/38.4	08-3348V4	3
08-RIV-215-38.6/39.7	08-334884	3
08-RIV-215-39.7/43	08-334874	4
08-RIV-371-56.0/61.9	08-1C1104	4
08-RIV-371-67.7/72.9	08-0M2004	4
08-SBD-10-3.3/6.7	08-1G5704	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-10-32.9/37.4	08-0K2924	4
08-SBD-10-24.3/0	08-1E4104	4
08-SBD-10-/30.9	08-0Q7604	5
08-SBD-10-/100	08-1G0304	5
08-SBD-10-/.1	08-1G5404	5
08-SBD-15-14.0/16.4	08-0K7104	5
08-SBD-15-29.6/70.1	08-0Q4704	5
08-SBD-15-42.5/46	08-3555V4	5
08-SBD-15-70.1/75.3	08-1F5304	6
08-SBD-15-171.8/173.8	08-0M2804	6
08-SBD-15-177.3/181.1	08-368504	6
08-SBD-15-15.4/30.8	08-0Q7404	6
08-SBD-18-17.7/31.9	08-1C7604	6
08-SBD-18-35.7/35.7	08-464904	6
08-SBD-18-101.9/0	08-0P9804	7
08-SBD-18-103.9/115.9	08-1F5804	7
08-SBD-18-8.3/17.7	08-0R2204	7
08-SBD-38-15.0/49.5	08-0G6204	7
08-SBD-38-26.5/30.7	08-1G7904	7
08-SBD-38-26.6/26.8	08-336304	7
08-SBD-40-101.3/101.3	08-1G7804	8
08-SBD-40-142.1/142.4	08-1G7604	8

<b>Statement of Ongoing Contracts - Index</b>		
<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-40-94.7/99.7	08-0N56U4	8
08-SBD-58-22.2/31.1	08-043514	8
08-SBD-60-/4.6	08-0Q7514	8
08-SBD-62-15.1/0	08-0R9604	8
08-SBD-62-32.7/33.5	08-0N5404	9
08-SBD-62-142.2/142.9	08-378704	9
08-SBD-71-1.6/0	08-0N6804	9
08-SBD-138-2.3/15.2	08-3401U4	9
08-SBD-138-24.1/0	08-0J8504	9
08-SBD-210-2.6/4.9	08-1G5604	9
08-SBD-215-11.8/12.8	08-1F0304	10
08-SBD-247-1.8/9.6	08-0F6604	10

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>08</b>			
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-		FEDERAL AID (INTERSTATE)	\$118,382,727	\$107,463,444
-F-		FEDERAL AID (PRIMARY)	\$12,137,845	\$196,810
-S-		FEDERAL AID (SECONDARY)	\$351,322,665	\$294,628,843
-SH-		STATE HIGHWAY	\$36,785,505	\$20,293,913

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	08		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
			\$460,327,663
			\$251,917,302
<b>District Total:</b>			<u><b>\$978,956,405</b></u>
			<u><b>\$674,500,312</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
08	\$31,118,185
<b>Work completed this Period:</b>	\$31,118,185