

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/10**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-.1/0 09-0AA034		IN INYO COUNTY IN BISHOP AT THE BISHOP MAINTENANCE STATION AT 1250 SPRUCE STREET INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698		\$177,223 \$0 \$0	03/18/10 04/22/10	0% 0%
09-INY-190-9.8/24.5 09-343104		IN INYO COUNTY NEAR OLANCHA FROM ROUTE 395 TO ROUTE 136 PLACE MODIFIED BINDER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO, CA 95352	(760)872-0794	\$765,338 \$0 \$0	04/05/10 04/22/10 07/30/10	0% 0%
HM1	WPCP						
09-INY-395-17.9/0 09-314504		IN INYO COUNTY SOUTH OF OLANCHA AT GILL STATION COSO ROAD AT THE COSO SAFETY ROADSIDE REST AREA UPGRADE SCENIC ROADSIDE REST AREA	BOWIE CONTRACTORS 42424 NORTH 4TH STREET EAST LANCASTER, CA 93535	HAKIM AL-FAYIZ 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-3240	\$1,120,550 \$1,124,889 \$18,796	07/21/09 08/05/09 04/01/10	0% 0%
HA26	WPCP						PLANT EST SATIS
09-INY-395-65.0/76.1 09-2144U4		IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/O JOSE HERNANDEZ PO BOX 5127 BAKERSFIELD, CA 93388-5127	KURT WEIERMAN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$39,915,243 \$32,168,160 \$0	06/16/08 07/09/08 10/01/10	72% 81%
HE13	SWPPP						
09-INY-395-76.6/0 09-340504		IN INYO COUNTY NEAR INDEPENDENCE AT WEST DUSTY LANE CONSTRUCT LEFT TURN LANE	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423 (775)267-6800		\$99,099 \$0 \$0	01/05/10 01/29/10	0% 0%
HB1	WPCP						SUSPENDED
09-INY-395-115.0/0 09-0AA014		IN INYO COUNTY IN BISHOP AT THE CALTRANS DISTRICT 9 OFFICE BUILDING AT 500 SOUTH MAIN STREET INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698		\$422,547 \$0 \$0	03/18/10 04/22/10	0% 0%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 04/20/10**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395-117.8/122.4 09-258014 ACNH-P395-(220)E --()		IN INYO COUNTY NEAR BISHOP FROM BARLOW LANE TO 0.1 KM EAST OF PLEASANT VALLEY DAM ROAD HOT MIX ASPHALT OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESMERALDA AVE MINDEN, NV 89423-4203	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)872-0789	\$8,360,814 \$8,308,804 \$0	10/30/08 11/14/08 08/17/10	0% 0%  PLANT EST SATIS
HA22	SWPPP						
09-KER-58-82.6/0 09-341904		IN KERN COUNTY NEAR KEENE AT THE TEHACHAPI CREEK OVERHEAD AND NEAR BORON AT BORAX ROAD OVERCROSSING REHABILITATE BRIDGE DECK	VICTORY ENGINEERS INC 575 EAST ALLUVIAL AVE STE 106 FRESNO, CA 93720	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$430,756 \$42,306 \$42,306	02/11/10 03/26/10 06/18/10	16% 10%
HA21	WPCP						
09-KER-58-94.1/0 09-341804		IN KERN COUNTY NEAR TEHACHAPI AT SUMMIT OVERHEAD AND AT SAND CANYON OVERHEAD PLACE BRIDGE DECK SEALS	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037		\$568,239 \$0 \$0	01/05/10 01/25/10	0% 0%
HM3	WPCP						
09-MNO-395-32.4/0 09-300704		IN MONO COUNTY SOUTH OF LEE VINING AT THE CRESTVIEW SAFETY ROADSIDE REST AREA REHABILITATE FOR ADA COMPLIANCE	REYMAN BROTHERS CONSTRUCTION 151 SOUTH 18TH STREET SPARKS, NV 89431	HAKIM AL-FAYIZ 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-3240	\$794,970 \$407,622 \$0	07/20/09 08/12/09 03/04/10	48% 51%
HA26	WPCP						
09-SBD-127-.1/3.2 09-339604 SARR-000C-(307)E 00-0C 3-(7E) --()		IN INYO AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS PLACE HOT MIX ASPHALT	QUALCON CONTRACTORS INC 1645 ESMERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP CA 93514 (760)872-0794	\$1,467,954 \$531,515 \$531,515	11/24/09 01/25/10 05/25/10	38% 36%
HM1	WPCP						

**Totals:      Authorized Final Amt:      \$54,122,734      Completed to Date:      \$42,583,296      Work This Month:      \$592,616**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
09-INY-6-.1/0	09-0AA034	1
09-INY-190-9.8/24.5	09-343104	1
09-INY-395-65.0/76.1	09-2144U4	1
09-INY-395-76.6/0	09-340504	1
09-INY-395-115.0/0	09-0AA014	1
09-INY-395-117.8/122.4	09-258014	1
09-INY-395-17.9/0	09-314504	2
09-KER-58-82.6/0	09-341904	2
09-KER-58-94.1/0	09-341804	2
09-MNO-395-32.4/0	09-300704	2
09-SBD-127-.1/3.2	09-339604	2

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
09			
<b>Federal Aid</b>			
-F-	FEDERAL AID (PRIMARY)	\$8,360,814	\$8,308,804
-SH-	STATE HIGHWAY	\$44,293,965	\$33,742,977
		\$1,467,954	\$531,515
<b>District Total:</b>		<b><u>\$54,122,734</u></b>	<b><u>\$42,583,296</u></b>

**Statement of Ongoing Contracts -Summary**

**District**

**Work Completed This Perio**

**Work completed this Period:**