State of California Department of Transportation Statement of Ongoing Contracts as of 01/20/07

District

09

Page 1 02/01/07

District	0,						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month		%Time % Work Message
	-115.0/129.5	IN INYO COUNTY IN AND NEAR BISHOP AT			\$5,197,007	09/12/06	0%
09-301704		VARIOUS LOCATIONS RESURFACE ROADWAY	P O BOX 50760		\$(\$(0%
			SPARKS NV 89435 (775)355-0420				
HA22	WPCP						
09-INY-570	9-/0	IN INYO COUNTY IN INDEPENDENCE AT TH	E DEN BOER ENGINEERING AND	CHRIS TALBOT	\$1,018,977	7 11/09/05	100%
09-311704		INDEPENDENCE MAINTENANCE STATION	4575 E CAMINO PAROCELA	500 S MAIN ST	\$1,018,053	3 11/22/05	100%
		UPGRADE EXISTING FACILITY		BISHOP CA 93514	\$0		100%
			PALM SPRINGS CA 92264	(760) 872-0794		12/22/06	
1.0						C	OMPLETED
HA12							
09-KER-58-	138.7/0	IN KERN COUNTY NEAR BORON AT THE	STEVENS CONSTRUCTION, INC.	HISHAM ALNATOUR	\$669,000		42%
09-333704		BORON SAFETY ROADSIDE REST AREA	530 WEST AVENUE L	P.O. BOX 81197	\$450,489		67%
		SEWER LINE CONSTRUCTION	LANCASTER, CA 93534	(661) 859-2428	\$376,890	03/16/07	
			Enverterence, en 93331	(001) 033 2120			
HA26	WPCP						
09-MNO-108	-/15	IN MONO COUNTY NEAR SONORA JUNCTION	CIMARRON, INC.	DANIEL DEYO	\$531,134	1 09/05/06	0%
09-307004		AT VARIOUS LOCATIONS	10424 CIMARRON TRAIL	500 SOUTH MAIN STREET	\$0		0%
		REPLACE EXISTING CULVERTS	OAKDALE, CA 95361	(760) 979 9794	\$0	09/07/07	
			OARDALE, CA 95361	(760) 872-0794		QI	JSPENDED
HA22	WPCP					51	NO E EMDED

 Totals:
 Authorized Final Amt:
 \$7,416,118
 Completed to Date:
 \$1,468,542
 Work This Month:
 \$376,890

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-395-115.0/129.5	09-301704	1
09-INY-5709-/0	09-311704	1
09-KER-58-138.7/0	09-333704	1
09-MNO-108-/15	09-307004	1

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-SH-	STATE HIGHWAY	\$7,416,118	\$1,468,542
District Total:		\$7,416,118	\$1,468,542

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
09	\$1,018,977
Work completed this Period:	\$1,018,977