

Page 1  
01/31/19

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-168-16.6/17.5 09-364104		IN INYO COUNTY NEAR BISHOP FROM 0.1 MILE WEST OF BARLOW LANE TO PACU LANE INSTALL SIGNAL	KANAAN CONSTRUCTION, INC 230 S IRWINDALE AVE IRWINDALE CA 91706 (626)775-4000		\$378,323 \$0 \$0	05/10/18 06/14/18	0% 0%
HB1							
09-INY-190-68.4/78 09-375004 CSTP-S190-(024)E --()		IN INYO COUNTY ABOUT 8 MILES WEST OF STOVEPIPE WELLS FROM 8.1 MILES WEST TO 1.5 MILES EAST OF WILDROSE ROAD THIN BLANKET OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	ADAM ZUMSTEIN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0652	\$2,210,108 \$2,298,834 \$0	04/24/18 05/16/18 12/26/18 12/26/18	100% 100% COMPLETED
09-INY-190-69.2/69.8 09-353204 HSST-S190-(025)E --()		IN INYO COUNTY ABOUT 14 MILES EAST OF PANAMINT SPRINGS FROM 0.4 MILE TO 1.0 MILE EAST OF TOWNE PASS CURVE CORRECTION	MEYERS EARTHWORK 4150 FIG TREE LN REDDING CA 96002 (530)365-8858		\$1,976,688 \$0 \$0	01/08/19 01/24/19	0% 0%
HB1							
09-INY-395-54.6/57.4 09-365904 B1ST-X027-(010)E --()		IN INYO COUNTY AT AND NEAR LONE PINE ON ROUTE 136 AT ROUTE 395 FROM 1.2 MILES SOUTH OF ROUTE 136 TO EAST INYO STREET MILL AND REPLACE HOT MIX ASPHALT	GRANITE CONSTRUCTION CO. 3005 JAMES RD BAKERSFIELD CA 93308 (661)399-3361	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$5,826,015 \$0 \$0	11/09/18 11/30/18 08/13/19	0% 0%
HA22							
09-INY-395-117.3/0 09-356804		IN INYO COUNTY ON US 395 AT THE NORTHERN INTERSECTION WITH SEE-VEE LANE INSTALL SIGNALS	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVE LA PUENTE CA 91748 (626)810-1338	LEE.SCOTese@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$692,350 \$415,245 \$0	10/02/17 10/27/17 06/01/19	100% 57% OVER RUN
HB4N							
09-MNO-395-34.1/34.1 09-356104		IN MONO COUNTY AT THE CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION. CONSTRUCT EQUIPMENT STORAGE BLDG	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)873-3301	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,931,272 \$2,889,392 \$235,825	01/31/17 05/09/17 02/07/19	95% 99%
HA12							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/19**

Page 2  
01/31/19

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 398 SURISE TERRACE 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. ARROYO GRANDE, CA 93420 (805)473-3016	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$6,714,212 \$6,208,431 \$0	03/09/15 03/26/15 11/24/21	100% 93%
HB34							
09-MNO-395-60.0/69.9 09-364704 SNHG-P395-(274)E --()		IN MONO COUNTY ABOUT 6.0 MILES SOUTH OF BRIDGEPORT FROM CONWAY RANCH ROAD 10780 SW CLUTTER RD TO ROUTE 270 REPLACE GUARDRAIL AND STAIN	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140 (503)682-2252		\$2,464,444 \$0 \$0	11/02/18 11/30/18	0% 0%
09-MNO-395-80.6/84.1 09-350804 HSNH-P395-(265)E --()		IN MONO COUNTY NEAR BRIDGEPORT FROM BUCKEYE ROAD TO 2.9 MILES SOUTH OF SWAUGER CANYON ROAD CONSTRUCT PULVERIZED ROADBED, HMA,	PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448 (805)473-3016	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$11,267,326 \$10,879,109 \$31,905	07/14/17 08/09/17 02/06/19	91% 98%
HB1							
09-MNO-395-93.7/106.3 09-373504		IN MONO COUNTY NEAR WALKER FROM ROUTE 108 TO EASTSIDE LANE  COLD IN-PLACE RECYCLE	ROAD AND HIGHWAY BUILDERS, LLC. PO BOX 70846 RENO NV 89570 (775)852-7283	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$11,155,910 \$11,332,021 \$0	04/24/18 05/16/18 01/23/19	96% 97%
HM1							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$45,616,648</u>	<b>Completed to Date:</b>	<u>\$34,023,034</u>	<b>Work This Month:</b>	<u>\$267,730</u>
----------------	------------------------------	---------------------	---------------------------	---------------------	-------------------------	------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
09-INY-168-16.6/17.5	09-364104	1
09-INY-190-68.4/78	09-375004	1
09-INY-190-69.2/69.8	09-353204	1
09-INY-395-54.6/57.4	09-365904	1
09-INY-395-117.3/0	09-356804	1
09-MNO-395-34.1/34.1	09-356104	1
09-MNO-395-52.3/53.7	09-335004	2
09-MNO-395-60.0/69.9	09-364704	2
09-MNO-395-80.6/84.1	09-350804	2
09-MNO-395-93.7/106.3	09-373504	2

**Statement of Ongoing Contracts - Federal Aid**

District	09			
Federal Aid		Category	Bid + CCO	Work Comp
-SH-		STATE HIGHWAY	\$15,157,854	\$14,636,659
			\$30,458,794	\$19,386,375
District Total:			\$45,616,648	\$34,023,034

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
-----------------	-----------------------------------

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
09	\$2,210,108
<b>Work completed this Period:</b>	\$2,210,108