

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/06**

Page 1  
10/02/06

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-INY-190-86.5/96.8 09-332204		IN INYO COUNTY ON ROUTE 190 FROM 1.3 KM EAST OF CANYON ROAD TO 4.8 KM WEST OF DAYLIGHT PASS ROAD RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD, CA 93388	KURT WEIERMANN 500 SOUTH MAIN STREET (760) 872-0781	\$1,950,543 \$375 \$0	05/22/06 06/06/06 12/01/06	0% 0%
	WPCP						SUSPENDED
09-INY-395-25.8/31.2 09-301404		IN INYO COUNTY NEAR OLANCHA AT VARIOUS LOCATIONS RESURFACE ROADWAY	GRANITE CONSTRUCTION COMPANY, PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST (760) 872-0794	\$3,470,602 \$3,364,164 \$0	04/25/06 05/10/06 09/22/06 09/22/06	100% 100%
HM1	WPCP						
09-INY-395-31.2/41.4 09-319704		IN INYO COUNTY NEAR OLANCHA FROM 0.2 KM SOUTH OF THE LOS ANGELES AQUEDUCT BRIDGE TO 1.0 KM SOUTH OF ASH CREEK BRIDGE RESURFACE ROADWAY	HIGHLAND CONSTRUCTION, INC. 133 NORTH PIXLEY STREET ORANGE, CA 92868	H. J. BLOMMER 500 SOUTH MAIN STREET (760) 872-0789	\$4,160,092 \$3,732,265 \$1,290,096	03/01/06 03/15/06 07/19/06	98% 90%
ACST-P395-(213)E P3-95 2-(3E) --()	SWPPP						
HB1							
09-INY-395-45.4/50.3 09-330604		IN INYO AND MONO COUNTIES AT LOCATIONS CHIP SEAL	VARIOUS INTERNATIONAL SURFACING W. JAXON BAKER, INC. PO BOX 994248 REDDING, CA 96099-4248	DANIEL DEYO 500 SOUTH MAIN STREET (760) 872-0794	\$704,194 \$631,630 \$0	03/15/06 03/24/06 09/25/06 09/25/06	100% 100%
HM1	WPCP						
09-INY-395-83.9/0 09-301504		IN INYO COUNTY NEAR INDEPENDENCE AT THE DIVISION CREEK ROADSIDE REST AREA REHABILITATE EXISTING REST AREA	DENBOER ENGINEERING AND 4575 E. CAMINO PAROCOLA PALM SPRINGS, CA 92264	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760) 872-0794	\$1,469,647 \$1,449,911 \$0	09/23/05 10/05/05 10/20/06	100% 100%
ACNH-P395-(207)E P3-95 2-(7E) --()	WPCP						
HA26							
09-INY-395-112.9/115 09-334104		IN INYO AND MONO COUNTIES NEAR BISHOP AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	W. JAXON BAKER, INC. PO BOX 994248 REDDING, CA 96099-4248	KURT WEIERMANN 500 SOUTH MAIN STREET (760) 872-0781	\$1,633,670 \$1,481,252 \$1,401,819	06/13/06 06/23/06 09/25/06 09/25/06	77% 90%
HM1	WPCP						SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/06**

Page 2  
10/02/06

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-INY-395-115.0/129.5 09-301704		IN INYO COUNTY IN AND NEAR BISHOP AT VARIOUS LOCATIONS RESURFACE ROADWAY	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760  SPARKS NV 89435 (775)355-0420		\$5,197,007 \$0 \$0	09/12/06 09/21/06	0% 0%
HA22	WPCP						
09-INY-395-/8.6 09-295504 ACNH-P395-(206)E --()		IN INYO COUNTY NEAR LITTLE LAKE FROM THE KERN AND INYO COUNTY LINE TO 1.6 KM SOUTH OF LITTLE LAKE ROAD RESURFACE EXISTING HIGHWAY	GRANITE CONSTRUCTION COMPANY PO BOX 5127  BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760) 872-0794	\$9,564,909 \$9,363,726 \$0	08/10/05 08/23/05 09/22/06 09/22/06	100% 100%
HA22	SWPPP						
09-INY-5709-/0 09-311704		IN INYO COUNTY IN INDEPENDENCE AT THE INDEPENDENCE MAINTENANCE STATION UPGRADE EXISTING FACILITY	DEN BOER ENGINEERING AND 4575 E CAMINO PAROCELA  PALM SPRINGS CA 92264	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760) 872-0794	\$1,005,235 \$836,708 \$128,000	11/09/05 11/22/05 01/04/07	100% 83%
HA12							
09-MNO-6-26.5/32.4 09-330404		IN MONO COUNTY NEAR BENTON AT VARIOUS LOCATIONS THIN BLANKET OVERLAY	SIERRA NEVADA CONSTRUCTION PO BOX 50760  SPARKS, NV 89435	DANIEL DEYO 500 SOUTH MAIN ST.  (760) 872-0794	\$2,310,007 \$2,315,326 \$0	12/02/05 12/13/05 09/01/06 09/01/06	100% 100%
HM1	WPCP					COMPLETED	
09-MNO-108-12.9/0 09-320604		IN MONO COUNTY ABOUT 19 KM WEST OF SONORA JUCTION AT WEST WALKER RIVER BRIDGE RESURFACE BRIDGE DECK	CONTRACTORS CHEMICAL INC 3130 DEPOT RD  HAYWARD CA 94545 (510)783-5631		\$122,276 \$0 \$0	04/26/06 05/03/06	0% 0%
HM3	WPCP						
09-MNO-108-/15 09-307004		IN MONO COUNTY NEAR SONORA JUNCTION AT VARIOUS LOCATIONS REPLACE EXISTING CULVERTS	CIMARRON, INC. 10424 CIMARRON TRAIL  OAKDALE, CA 95361	DANIEL DEYO 500 SOUTH MAIN STREET  (760) 872-0794	\$531,134 \$0 \$0	09/05/06 09/15/06 09/07/07	0% 0%
HA22	WPCP					SUSPENDED	

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/06**

Page 3  
10/02/06

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-MNO-158-5.4/5.7 09-295104		IN MONO COUNTY NEAR JUNE LAKE AT 0.8 KM SOUTH OF POWER HOUSE ROAD AND AT 0.2 KM SOUTH OF POWER HOUSE ROAD UPGRADE CULVERTS	AP ENGINEERING 1271 COLUMBIA AVE. SUITE 10  RIVERSIDE, CA 92507	DANIEL DEYO 500 SOUTH MAIN STREET  (760) 872-0794	\$424,783 \$244,051 \$233,686	04/11/06 04/25/06 11/13/06	40% 57%
HA22	WPCP						
09-MNO-395-6.0/12.6 09-335304		IN MONO COUNTY NEAR TOMS PLACE AT VARIOUS LOCATIONS ASPHALT RUBBER CHIP SEAL	INTERNATIONAL SURFACING PO BOX 4770  MODESTO, CA 95352	DANIEL DEYO 500 SOUTH MAIN STREET  (760) 872-0794	\$1,441,262 \$1,235,367 \$1,235,367	05/09/06 05/14/06 09/26/06	80% 86%
HM1	WPCP						
09-MNO-395-13.5/75.4 09-312804		IN MONO COUNTY NEAR TOMS PLACE AT THE CROWLEY LAKE DRIVE OVERCROSSING AND IN LEE VINING AT FIRST STREET AT THE LEE VINING MAINTENA INSTALL CHANGEABLE MESSAGE SIGNS	CLAYBORN CONTRACTING GROUP, 10556 COMBIE ROAD  AUBURN, CA 95602-8908	DANIEL DEYO 500 SOUTH MAIN ST. BISHOP, CA 93514 (760) 872-0794	\$409,679 \$412,109 \$0	10/18/05 10/27/05 09/13/06	100% 100%
HB4N	WPCP					COMPLETED	
09-MNO-395-24.3/25.7 09-294104		IN MONO COUNTY NEAR TOMS PLACE FROM 0.7 KM NORTH OF HOT CREEK HATCHERY ROAD TO 8.0 KM SOUTH OF MAMMOTH SCENIC LOOP ROAD INSTALL STANDARD FENCE	CROWN FENCE CO. 12118 BLOOMFIELD AVE.  SANTA FE SPRINGS, CA 90670	DANIEL DEYO 500 SOUTH MAIN STREET  (760) 872-0794	\$117,819 \$117,739 \$0	04/11/06 04/21/06 09/07/06	100% 100%
HA22	WPCP					COMPLETED	
09-MNO-395-93.0/120.5 09-317604 ACNH-P395-(210)E --()		IN MONO COUNTY AT AND NEAR WALKER FROM LITTLE WALKER RIVER ROAD TO THE NEVADA STATE LINE RESURFACE ROADWAY	CARLSON CONSTRUCTION CO. 1645 ESMERALDA AVE.  MINDEN, NV 89423-4203	H. J. BLOMMER 500 SOUTH MAIN STREET  (760) 872-0789	\$5,368,528 \$5,195,196 \$146,064	10/07/05 10/19/05 09/29/06	91% 96%
HA22	WPCP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$39,881,386</u>	<b>Completed to Date:</b>	<u>\$30,379,819</u>	<b>Work This Month:</b>	<u>\$4,435,032</u>
----------------	------------------------------	---------------------	---------------------------	---------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
09-INY-190-86.5/96.8	09-332204	1
09-INY-395-25.8/31.2	09-301404	1
09-INY-395-31.2/41.4	09-319704	1
09-INY-395-45.4/50.3	09-330604	1
09-INY-395-83.9/0	09-301504	1
09-INY-395-112.9/115	09-334104	1
09-INY-395-115.0/129.5	09-301704	2
09-INY-395-/8.6	09-295504	2
09-INY-5709-/0	09-311704	2
09-MNO-6-26.5/32.4	09-330404	2
09-MNO-108-12.9/0	09-320604	2
09-MNO-108-/15	09-307004	2
09-MNO-158-5.4/5.7	09-295104	3
09-MNO-395-6.0/12.6	09-335304	3
09-MNO-395-13.5/75.4	09-312804	3
09-MNO-395-24.3/25.7	09-294104	3
09-MNO-395-93.0/120.5	09-317604	3

#### Statement of Ongoing Contracts - Federal Aid

District 09

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	09		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-F-	FEDERAL AID (PRIMARY)	\$16,403,084	\$16,008,834
-S-	FEDERAL AID (SECONDARY)	\$4,160,092	\$3,732,265
-SH-	STATE HIGHWAY	\$19,318,210	\$10,638,721
<b>District Total:</b>		<b><u>\$39,881,386</u></b>	<b><u>\$30,379,819</u></b>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Period</b>
09	\$2,837,505
<b>Work completed this Period:</b>	\$2,837,505