

Yellow indicates where contractor will need to adjust construction method to be under required .3 PPV in/sec.

Doyle Drive
Pre-construction Conditions Survey List: Historic Buildings

Resource	Soil type	Contract #3 Distance in feet from construction	Contract #3 Highest impact construction method	Contract #3 expected PPV in/sec resulting at the building from this method	Contract #4 Distance in feet from construction	Contract #4 highest impact construction method	Contract #4 expected PPV in/sec resulting at the building from this method	Contract #5 Distance in feet from Construction	Contract #5 highest impact construction method	Contract #5 expected PPV in/sec resulting at the building from this method	Contract #6 Distance in feet from construction	Contract #6 highest impact construction method	Contract #6 expected PPV in/sec resulting at the building from this method	Contract #7 Distance in feet from construction: new / demo	Contract #7 highest impact construction method	Contract #7 expected PPV in/sec resulting at the building from this method
681 barracks	Qsr															
682 en. barracks and mess	Qsr	111	vibratory roller	0.03												
683 barracks	Qsr	55	vibratory roller	0.07												
1263 enlisted family housing	Qd	100	vibratory roller	0.03												
1266 enlisted family housing	Qd	120	vibratory roller hydraulic breaker	0.02												
1270 enlisted family housing	Qd/Qsr	134	vibratory roller hydraulic breaker	0.02												
1289 enlisted family housing	Sp	53	vibratory roller	0.07												
1290 enlisted family housing	Sp	65	vibratory roller	0.06												
1291 enlisted family housing	Qsr	74	vibratory roller	0.05												
1293 enlisted family housing	Qsr	96	vibratory roller	0.03												
649 Army reserve center	Qaf/Qsr	200	vibratory roller oscillating pile at depth*	0.01										64	vibratory roller / demo	0.06
650 Stilwell Hall	Qaf/Qsr	140	vibratory roller oscillating pile at depth*	0.02										14	vibratory roller / demo	0.47
651 Administration	Qaf/Qsr													147	vibratory roller / demo	0.02
652 transformer vault	Qd	281	vibratory roller oscillating pile at depth*	0.01										9	vibratory roller / demo	0.88
654 guard house	Qu													96	vibratory roller / demo	0.03
661 stable	Qd	166	vibratory roller	0.01												
662 stable	Qd	195	vibratory roller oscillating pile at depth*	0.01												
667 stable	Qd	183	vibratory roller oscillating pile at depth*	0.01												
669 Incinerator	Qd	130	24" CIDH no casing	0.01	130	24" CIDH no casing	0.01							170	vibratory roller / new/demo	0.01
966 Radio	Sp	97	vibratory roller	0.03										82	vibratory roller / new/demo	0.04
967 Film Vault	Qsr	97	vibratory roller	0.03										85	vibratory roller / new/demo	0.04
107 Switching Station	Qc				8.5	vibratory roller	0.95	139	vibratory roller excavator/hoeram	0.02						
108 Electric Shop	Qc/Qu				48	vibratory roller	0.08	183	vibratory roller excavator/hoeram	0.01						
123 Garage	Qu				119	vibratory roller excavator/hoeram	0.02									
150 VAC chapel	Qc/Qu				12	Drilling soil nails	0.10	143	vibratory roller excavator/hoeram	0.02						
151 VAC house	Qd				36	vibratory roller	0.13	175	vibratory roller excavator/hoeram	0.01						
152 VAC restroom	Qd				50	vibratory roller	0.08	185	vibratory roller excavator/hoeram	0.01						
153 VAC garage	Qd				44	vibratory roller	0.10	177	vibratory roller excavator/hoeram	0.01						
154 VAC maint. Garage	Qd				4	vibratory roller	2.73	133	vibratory roller excavator/hoeram	0.02						
VA Cemetery to first road	Qc/Qu/Qd															
105 barrack	Qaf/Qu/Qc				6	vibratory roller	1.55	108	vibratory roller	0.03						
106 band	Qaf				5	vibratory roller	2.00	92	vibratory roller excavator/hoeram	0.03						

Yellow indicates where contractor will need to adjust construction method to be under required .3 PPV in/sec.

Doyle Drive
Pre-construction Conditions Survey List: Historic Buildings

Resource	Soil type	Contract #3 Distance in feet from construction	Contract #3 Highest impact construction method	Contract #3 expected PPV in/sec resulting at the building from this method	Contract #4 Distance in feet from construction	Contract #4 highest impact construction method	Contract #4 expected PPV in/sec resulting at the building from this method	Contract #5 Distance in feet from Construction	Contract #5 highest impact construction method	Contract #5 expected PPV in/sec resulting at the building from this method	Contract #6 Distance in feet from construction	Contract #6 highest impact construction method	Contract #6 expected PPV in/sec resulting at the building from this method	Contract #7 Distance in feet from construction: new / demo	Contract #7 highest impact construction method	Contract #7 expected PPV in/sec resulting at the building from this method
122 gymnasium	Qc/Qu				27	vibratory roller	0.19	173	vibratory roller excavator/hoeram	0.01						
128 enlisted family housing	Qu				100	vibratory roller	0.03									
129 enlisted family housing	Qc/Qu				35	vibratory roller	0.13	175	vibratory roller excavator/hoeram	0.01						
603 commissary	Qaf				65	vibratory roller	0.06									
631 ammunition magazine	Qaf				97	vibratory roller	0.03	44	vibratory roller	0.10						
632 ammunition magazine	Qaf							165	vibratory roller hydraulic breaker	0.01						
Palace of Fine Arts	Qb				184	vibratory roller	0.01									
1151 Pool	Qaf				2	vibratory roller	7.21				2	vibratory roller	7.21			
1152 Gym	Qaf				9	vibratory roller	0.88				5	vibratory roller	2.00			
1160 warehouse	Qaf				19	vibratory roller	0.31				8	vibratory roller	1.04			
1170 warehouse	Qaf				22	vibratory roller	0.25				7	vibratory roller	1.25			
1182 warehouse	Qd				18	vibratory roller	0.33				20	vibratory roller	0.29			
1183 warehouse	Qd				25	vibratory roller hydraulic breaker	0.21				60	vibratory roller	0.06			
1184 warehouse	Qd				14	vibratory roller	0.47				98	vibratory roller hydraulic breaker	0.03			
1185 warehouse	Qd				77	vibratory roller	0.04				161	vibratory roller	0.02			
1186 warehouse	Qd				98	vibratory roller hydraulic breaker	0.03				125	vibratory roller hydraulic breaker	0.02			
1187 warehouse	Qd				84	vibratory roller	0.04				83	vibratory roller	0.04			
1188 warehouse	Qd				9	vibratory roller	0.88				16	vibratory roller	0.39			
210 Guard House	Qu							47	vibratory roller	0.09						
222 Warehouse	Qu							165	vibratory roller hydraulic breaker	0.01						
223 Warehouse	Qu							5	vibratory roller	2.00						
227 Warehouse								8	vibratory roller	1.04	11	vibratory roller	0.66			
228 bakery	Qaf							5	vibratory roller	2.00	16	vibratory roller	0.39			
229 bakery	Qaf/Qu							90	vibratory roller hydraulic breaker	0.03	41	vibratory roller	0.11			
1161 warehouse	Qaf				85	vibratory roller hydraulic breaker	0.04				83	vibratory roller	0.04			
1162 warehouse	Qaf				143	vibratory roller	0.02				3	vibratory roller	4.09			
1163 warehouse	Qaf				186	vibratory roller	0.01				3	vibratory roller	4.09			
1169 warehouse	Qaf				81	vibratory roller hydraulic breaker	0.04									
1063 med supply	Qaf															
1167 warehouse	Qaf															
1170 warehouse	Qaf															
Battery Slaughter	Ks/Qc							3	vibratory roller	4.09						
635 Battery Blaney	Ks/Qc							3	vibratory roller	4.09						
636 Battery Sherwood	Qc							71	vibratory roller	0.05						

Yellow indicates where contractor will need to adjust construction method to be under required .3 PPV in/sec.

**Doyle Drive
Pre-construction Conditions Survey List: Historic Buildings**

Resource	Soil type	Contract #3 Distance in feet from construction	Contract #3 Highest impact construction method	Contract #3 expected PPV in/sec resulting at the building from this method	Contract #4 Distance in feet from construction	Contract #4 highest impact construction method	Contract #4 expected PPV in/sec resulting at the building from this method	Contract #5 Distance in feet from Construction	Contract #5 highest impact construction method	Contract #5 expected PPV in/sec resulting at the building from this method	Contract #6 Distance in feet from construction	Contract #6 highest impact construction method	Contract #6 expected PPV in/sec resulting at the building from this method	Contract #7 Distance in feet from construction: new / demo	Contract #7 highest impact construction method	Contract #7 expected PPV in/sec resulting at the building from this method
----------	-----------	------------------------------------------------------	------------------------------------------------------	----------------------------------------------------------------------------------	------------------------------------------------------	------------------------------------------------------	----------------------------------------------------------------------------------	------------------------------------------------------	------------------------------------------------------	-------------------------------------------------------------------------------------	---------------------------------------------------	------------------------------------------------------	-------------------------------------------------------------------------------------	---------------------------------------------------------------------	------------------------------------------------------	----------------------------------------------------------------------------------

Equations taken from *Caltrans Transportation- and Construction-Induced Vibration Guidance Manual*

Eq. 9 PPV Impact Pile Driver = $PPV_{Ref} (25/D)^n \times (E_{equip}/E_{Ref})^{0.5}$ (in/sec)

Where:

PPV_{Ref} = 0.65 in/sec for a reference pile driver at 25 ft.

D = distance from pile driver to the receiver in ft. (Distance from Construction Column)

n = 1.4 is a value related to the vibration attenuation rate through ground

E_{Ref} = 36,000 ft-lb (rated energy of reference pile driver)

E_{equip} = rated energy of impact pile driver in ft-lbs. Pileco D225-22 - Pile Driver =555,300 ft-lb, APE HI 400U= 400,000 ft-lb

Soil Type

Qar = Slope debris and ravine fill

Qd = Dune sand

Qu = Surficial deposits (undifferentiated)

Qc = Colma Formation

Qaf = Artificial fill

Qb = Modern beach deposits

Sp = Serpentinite

Ks = Sheared rocks (undifferentiated)

Eq. 11 PPV Hydraulic Breaker = $PPV_{Ref} (25/D)^n \times (E_{equip}/E_{Ref})^{0.5}$ (in/sec)

Where:

PPV_{Ref} = 0.24 in/sec for a reference hydraulic breaker at 25 ft.

D = distance from hydraulic breaker to the receiver in ft. (Distance from Construction Column)

n = 1.4 (the value related to the attenuation rate through ground)

E_{Ref} = rated energy of reference hydraulic breaker Catarpillar H115 S (203-0905) = 5,000 ft-lbs.

Eq. 12 PPV Equipment = $PPV_{Ref} (25/D)^n$ (in/sec)

Where:

PPV_{Ref} = reference PPV at 25 ft. Taken from Table 18 below - Highest value used Vibratory Roller

D = distance from equipment to the receiver in ft. (Distance from Construction Column)

n = 1.4 (the value related to the attenuation rate through ground)

Table 18. Vibration Source Amplitudes for Construction Equipment

Equipment	Reference PPV at 25 ft. (in/sec)
Vibratory roller	0.210
Large bulldozer	0.089
Caisson drilling	0.089
Loaded trucks	0.076
Jackhammer	0.035
Small bulldozer	0.003
Crack-and-seat operations	2.4

Sources: Federal Transit Administration 1995 (except Hanson 2001 for vibratory rollers) and Caltrans 2000 for crack-and-seat-operations.

n value

N value of 1.4 was chosen (from Table 17) for the following reason:

1. Many of the soils within the Presidio are dune sands, soft bay muds, top soils.
2. Building 228 is built on fill that has been poorly consolidated.

Soil Class	Description of Soil Material
I	Weak or soft soils: loose soils, dry or partially saturated peat and muck, mud.
II	Competent soils: most sands, sandy clays, silty clays, gravel, silts, weathered
III	Hard soils: dense compacted sand, dry consolidated clay, consolidated glacial till, some exposed rock. (Cannot dig with shovel, need pick to break up)
IV	Hard, competent rock: bedrock, freshly exposed hard rock. (difficult to break

* piles in contract #3 are as follows (rock drill socket)

bent 2	45'
bent 3R	160'
bent 3L	140'
bent 4R	75'
bent 4L	65'

	Contract #3 Distance in feet from construction	Expected PPV form other type of construction vibratory roller or CIDH	Expected PPV* form Hydraulic Breaker (Caterpillar Model # H115 S (203-0905))	Contract #4 Distance in feet from construction	Expected PPV form other type of construction vibratory roller	Expected PPV* form Hydraulic Breaker (Caterpillar Model # H115 S (203-0905))	Contract #5 Distance in feet from Construction	Expected PPV form other type of construction vibratory roller	Expected PPV* form Hydraulic Breaker (Caterpillar Model # H115 S (203-0905))	Contract #6 Distance in feet from construction	Expected PPV form other type of construction vibratory roller	Expected PPV* form Hydraulic Breaker (Caterpillar Model # H115 S (203-0905))	Contract #7 Distance in feet from construction: new	Contract #7 Distance in feet from construction: demo	Expected PPV form other type of construction vibratory roller new	Expected PPV form other type of construction vibratory roller demo	Expected PPV* form Hydraulic Breaker (Caterpillar Model # H115 S (203-0905)) new	Expected PPV* form Hydraulic Breaker (Caterpillar Model # H115 S (203-0905)) demo
681 barracks																		
682 en. barracks and mess	88	0.04	0.03															
683 barracks	28	0.18	0.14															
1263 enlisted family housing	69	0.05	0.04															
1266 enlisted family housing	98	0.03	0.03															
1270 enlisted family housing	117	0.02	0.02															
1289 enlisted family housing (soil nails)	21	0.27	0.22															
1290 enlisted family housing (soil nails)	46	0.09	0.07															
1291 enlisted family housing (soil nails)	57	0.07	0.05															
1293 enlisted family housing (soil nails)	85	0.04	0.03															
649 Army reserve center	166	0.01	0.01										98	60	0.03	0.06	0.03	0.05
650 Stilwell Hall	123	0.02	0.02										51	9	0.08	0.88	0.06	0.71
651 Administration													183	141	0.01	0.02	0.01	0.02
652 transformer vault	123	0.02	0.02										51	9	0.08	0.88	0.06	0.71
654 guard house													131	96	0.02	0.03	0.02	0.03
661 stable	143	0.02	0.01															
662 stable	183	0.01	0.01															
667 stable	197	0.01	0.01															
669 Incinerator	82	0.02	0.03	82	0.02	0.03							170	170	0.01	0.01		
966 Radio	166	0.01	0.01										82	82	0.04	0.04		
967 Film Vault	174	0.01	0.01										85	85	0.04	0.04		
107 Switching Station				35	0.13	0.11	139	0.02	0.02									
108 Electric Shop				74	0.05	0.04	183	0.01	0.01									
123 Garage				119	0.02	0.02												
150 VAC chapel (soil nails)			soil nail drilling	1	3.17		143	0.02										
151 VAC house (soil nails)				36	0.13	0.10	175	0.01	0.01									
152 VAC restroom (soil nails)				50	0.08	0.06	185	0.01	0.01									
153 VAC garage (soil nails)				44	0.10	0.08	177	0.01	0.01									
154 VAC maint. Garage (soil nails)				4	2.73	2.21	133	0.02	0.02									
VA Cemetery to first road																		
105 barrack				14	0.47	0.38	108	0.03	0.02									
106 band				5	2.00	1.62	92	0.03	0.03									
122 gymnasium				48	0.08	0.07	173	0.01	0.01									
128 enlisted family housing				112	0.03	0.02												
129 enlisted family housing				51	0.08	0.06	175	0.01	0.01									
603 commissary				63	0.06	0.05												
631 ammunition magazine				155	0.02	0.01	44	0.10	0.08									
632 ammunition magazine							165	0.01	0.01									
Palace of Fine Arts				164	0.02	0.01												
1151 Pool				2	7.21	5.83				2	7.21	5.83						
1152 Gym				5	2.00	1.62				5	2.00	1.62						
1160 warehouse				8	1.04	0.84				8	1.04	0.84						
1170 warehouse				7	1.25	1.01				7	1.25	1.01						
1182 warehouse				28	0.18	0.14				20	0.29	0.23						
1183 warehouse				124	0.02	0.02				60	0.06	0.05						
1184 warehouse				10	0.76	0.61				98	0.03	0.03						
1185 warehouse				72	0.05	0.04				161	0.02	0.01						
1186 warehouse				182	0.01	0.01				125	0.02	0.02						
1187 warehouse				89	0.04	0.03				83	0.04	0.03						
1188 warehouse				18	0.33	0.27				16	0.39	0.32						
210 Guard House							47	0.09	0.07									
222 Warehouse							165	0.01	0.01									
223 Warehouse							5	2.00	1.62									
227 Warehouse							8	1.04	0.84	112	0.03	0.02						
228 bakery							5	2.00	1.62	16	0.39	0.32						
229 bakery							90	0.03	0.03	41	0.11	0.08						
1161 warehouse				95	0.03	0.03				83	0.04	0.03						
1162 warehouse				150	0.02	0.01				3	4.09	3.30						
1163 warehouse										3	4.09	3.30						
1169 warehouse				92	0.03	0.03												
1063 med supply																		
1167 warehouse																		
1170 warehouse																		
Battery Slaughter							3	4.09	3.30									
635 Battery Blaney							3	4.09	3.30									
636 Battery Sherwood							71	0.05	0.04									

soil nails- need depth tpo soil nails

Resource Name	Effect	Mitigation Measures	Notes
<u>Buildings</u>			
670	demolish		
201	move temporarily		
204	move to a new location		
230	deconstruct		
228	potentially lift in place		
106	close proximity to construction		
105	close proximity to construction		
Battery Sherwood	close proximity to construction		
Battery Slaughter	close proximity to construction		
Battery Blaney	close proximity to construction		
Palace of Fine Arts			

Structures

Table 15.1
Approximate generated vibration levels for various sources

Activity	Typical levels of ground vibration
Vibratory rollers	Up to 1.5 mm/s at distances of 25 m Higher levels could occur at closer distances; however, no damage would be expected for any building at distances greater than approximately 12 m (for a medium to heavy roller)
Hydraulic rock breakers (levels typical of a large rock breaker operating in hard sandstone)	4.50 mm/s at 5 m 1.30 mm/s at 10 m 0.4 mm/s at 20 m 0.10 mm/s at 50 m
Compactor	20 mm/s at distances of approximately 5 m, 2 mm/s at distances of 15 m. At distances greater than 30 m, vibration is usually below 0.3 mm/s
Pile driving/removal	1 to 3 mm/s at distances of 25 m to 50 m depending on soil conditions and the energy of the pile driving hammer These levels are well below the threshold of any possibility of damage to structures in the vicinity of these works. At closer distances to the piling operations, some compaction of loose fill would occur due to vibratory effects
Bulldozers	1 to 2 mm/s at distances of approximately 5 m. At distances greater than 20 m, vibration is usually below 0.2 mm/s
Air track drill	4 to 5 mm/s at a distance of approximately 5 m, and 1.5 mm/s at 10 m. At distances greater than 25 m, vibration is usually below 0.6 mm/s, and at 50 m or more, vibration is usually below 0.1 mm/s
Truck traffic (over normal (smooth) road surfaces)	0.01 to 0.2 mm/s at the footings of buildings located 10 to 20 m from a roadway
Truck traffic (over irregular surfaces)	0.1 to 2.0 mm/s at the footings of buildings located 10 m to 20 m from a roadway




Figure 1. Construction vibrations as a function of distance, after Wiss (1981)

Table 18. Vibration Source Amplitudes for Construction Equipment

Equipment	Reference PPV at 25 ft. (in/sec)
Vibratory roller	0.210
Large bulldozer	0.089
Caisson drilling	0.089
Loaded trucks	0.076
Jackhammer	0.035
Small bulldozer	0.003
Crack-and-seat operations	2.4

Sources: Federal Transit Administration 1995 (except Hanson 2001 for vibratory rollers) and Caltrans 2000 for crack-and-seat operations.

Vibratory roller

$$PPV_{Equipment} = PPV_{Ref} (25/D)^n \text{ (in/sec)}$$

	PPVref	25/D	(25/D) ⁿ	
25	0.21	1.00	1.00	0.21
30	0.21	0.83	0.82	0.171838
45	0.21	0.56	0.52	0.110007
100	0.21	0.25	0.22	0.045704

Table 19. Guideline Vibration Damage Potential Threshold Criteria

Structure and Condition	Maximum PPV (in/sec)	
	Transient Sources	Continuous/Frequent Intermittent Sources
Extremely fragile historic buildings, ruins, ancient monuments	0.12	0.08
Fragile buildings	0.2	0.1
Historic and some old buildings	0.5	0.25
Older residential structures	0.5	0.3
New residential structures	1.0	0.5
Modern industrial/commercial buildings	2.0	0.5

Note: Transient sources create a single isolated vibration event, such as blasting or drop balls. Continuous/frequent intermittent sources include impact pile drivers, pogo-stick compactors, crack-and-seat equipment, vibratory pile drivers, and vibratory compaction equipment.

Table 20. Guideline Vibration Annoyance Potential Criteria

Human Response	Maximum PPV (in/sec)	
	Transient Sources	Continuous/Frequent Intermittent Sources
Barely perceptible	0.04	0.01
Distinctly perceptible	0.25	0.04
Strongly perceptible	0.9	0.10
Severe	2.0	0.4

Note: Transient sources create a single isolated vibration event, such as blasting or drop balls. Continuous/frequent intermittent sources include impact pile drivers, pogo-stick compactors, crack-and-seat equipment, vibratory pile drivers, and vibratory compaction equipment.