



**2011/12 FISCAL YEAR  
CONTRACT FOR DELIVERY  
DISTRICT 12**

The California Department of Transportation

**Promises to Deliver**

								PLANNED DELIVERY DATES						
Project	County	Route	Program	Construction Value (1000's)	Right of Way Value (1000's)	PE Support Value (1000's)	Project Description	Project Approval & Environmental Document	Right of Way Certification	Plans, Specifications and Estimates	Ready to List	Award	Comments	
<b>FIRST QUARTER - July 1, 2011 to September 30, 2011</b>														
<b>SECOND QUARTER - October 1, 2011 to December 31, 2011</b>														
<b>THIRD QUARTER - January 1, 2012 to March 31, 2012</b>														
0H208	ORA	55	SHOPP	\$4,458	\$11,670	\$2,900	FLATTEN THE SLOPE ABOVE THE MAINTENANCE ACCESS ROAD		02/01/12	11/16/11	03/01/12	09/13/12		
0K520	ORA	91	SHOPP	\$1,000	\$0	\$370	OGAC OVERLAY, GROOVING, SAFETY LIGHTING, & UPGRADE ADA & GUARDRAIL		11/01/11	01/01/12	03/01/12	07/01/12		
0L760	ORA	405	HM-b	\$1,064	\$0	\$470	PLACE METHACRYLATE DECK SEAL TREATMENT, POLYESTER CONCRETE OVERLAY, JOINT SEALS.	11/01/11	02/01/12	12/15/11	03/01/12	07/01/12		
0M140	ORA	405	MINOR	\$668	\$0	\$668	INSTALL /UPGRADE CURB RAMPS, SIDEWALKS AND PEDESTRIAN PUSH BUTTONS TO COMPLY WITH ADA STANDARDS	09/01/11	01/10/12	11/15/11	02/15/12	05/31/12		
0M160	ORA	57	MINOR	\$790	\$10	\$790	INSTALL AND UPGRADE CURB RAMPS, PEDESTRIAN FACILITIES AT THE INTERCHANGES OF BALL ROAD & LINCOLN AVE TO COMPLY WITH ADA STANDARDS	09/01/11	01/10/12	11/15/11	02/15/12	05/31/12		
<b>FOURTH QUARTER - April 1, 2012 to June 30, 2012</b>														
0E310	ORA	74	STIP/LOCAL	\$37,814	\$28,753	\$11,863	RECONSTRUCT IC AT SR-74		05/15/12	02/01/12	06/01/12	09/21/12		
0J670	ORA	241	SHOPP	\$1,507	\$0	\$613	REVEGETATION OF EXPOSED SLOPES FOR NPDES CONCERNS AND SOURCE CONTROL			12/01/11	04/01/12	09/01/12		

	Completed
	To Be Completed

AADD	Authority to Advertise District Delegation
PE	Preliminary Engineering
VAR	Various