

**The California Department of Transportation  
Promises to Deliver!**

---



**PROJECT DELIVERY REPORT**

Status as of 9/26/05



# 05 06

**ROAD WORK AHEAD**

Let's Roll!

## The California Department of Transportation Promises to Deliver!

**1st QUARTER DELIVERY REPORT**

**16 Planned Deliveries**

DISTRICT	PROJECT	COUNTY	ROUTE	PROGRAMMED CONSTRUCTION CAPITAL VALUE	PROJECT DESCRIPTION	PROJECT APPROVAL & ENVIRONMENTAL DOCUMENT	RIGHT OF WAY CERTIFICATION	PLANS, SPECIFICATIONS AND ESTIMATES	READY TO LIST
1	30790	MEN	1	\$ 1,750,000	Realign roadway				
2	0C810	SHA	44	\$ 4,244,000	Construct concrete median barrier	★			
4	04152	MRN	580	\$ 33,010,000	Complete deck overlay, deck joint reconstruction & girder span				9/30/05
4	15014	ALA	580	\$ 1,317,000	Install changeable message signs				
5	0L550	MON	101	\$ 2,408,000	Median barrier				★
5	44601	SB	101	\$ 22,077,000	Widen to six lane freeway				★
6	40840	KER	14	\$ 44,131,000	Convert to four lane expressway				
6	46280	FRE	99	\$ 2,824,000	Highway planting restoration				★
7	23260	LA	5	\$ 819,000	Roadside access improvements				★
8	0C981	RIV	86	\$ 2,227,000	Install signals and left turn lanes	★			
8	0C982	RIV	86	\$ 1,242,000	Install signals and left turn lanes	★			
8	20433	SBD	210	\$ 600,000	Construct Park-N-Ride				
10	0F720	STA	99	\$ 2,938,000	Highway planting restoration				
12	0E05U	ORA	91	\$ 17,504,000	Pavement rehabilitation				
12	0F410	ORA	55	\$ 1,462,000	Improve signing and striping				
12	10167	ORA	5	\$ 176,629,000	Reconstruct and widen freeway				8/2/05
Total				\$ 315,182,000					

-  Completed
-  Completed Ahead of Schedule
-  Behind Schedule
-  To Be Completed

**FIRST QUARTER JULY 1 – SEPTEMBER 30**

Status as of 9/26/05



[www.dot.ca.gov](http://www.dot.ca.gov)

# 05 06

**ROAD WORK AHEAD**

Let's Roll!

## The California Department of Transportation Promises to Deliver!

**2nd QUARTER DELIVERY REPORT**

**37 Planned Deliveries**

DISTRICT	PROJECT	COUNTY	ROUTE	PROGRAMMED CONSTRUCTION CAPITAL VALUE	PROJECT DESCRIPTION	PROJECT APPROVAL & ENVIRONMENTAL DOCUMENT	RIGHT OF WAY CERTIFICATION	PLANS SPECIFICATIONS AND ESTIMATES	READY TO LIST
2	1C450	TEH	5	\$ 320,000	Highway landscaping		★		11/1/05
2	25147	TEH	99	\$ 3,680,000	Bridge replacement (scour)		10/1/05		10/1/05
2	35940	LAS	395	\$ 2,836,000	Widen shoulders and rumble strips			10/1/05	12/1/05
2	36060	SHA	89	\$ 9,074,000	Roadway rehabilitation		10/1/05		10/1/05
2	36170	TEH	5	\$ 6,512,000	Rebuild Northbound/Southbound safety roadside rest area		★	8/1/05	10/1/05
2	37780	PLU	70	\$ 2,496,000	Safety roadside rest area			9/13/05	11/15/05
2	37800	TRI	3	\$ 3,857,000	Replace bridge and upgrade rail		10/1/05	9/1/05	10/1/05
3	1A830	GLE	32	\$ 2,042,000	Asphalt concrete overlay		★		10/1/05
3	2C842	SAC		\$ 2,652,000	Fire, life, safety & Americans with Disabilities Act (ADA) repairs		11/1/05		11/1/05
3	3555U	ED	50	\$ 25,010,000	Operational improvements			★	★
3	3C200	BUT	99	\$ 263,000	Install traffic signals		10/1/05	9/1/05	10/1/05
4	0120J	ALA	80	\$ 10,000,000	Storm water treatment systems		10/1/05		10/1/05
4	0A810	CC	4	\$ 2,440,000	Remove gore signs and replace with overhead signs		10/1/05		11/1/05
4	24680	SM	35	\$ 2,367,000	Construct maintenance vehicle pullouts		★	9/1/05	11/1/05
4	24693	SCL	101	\$ 1,526,000	Construct maintenance vehicle pullouts		★		11/1/05
4	24904	ALA	238	\$ 87,000,000	Widening and rehabilitation				11/1/05
4	27201	SCL	280	\$ 17,587,000	Rehabilitate roadway		★	9/1/05	12/1/05
4	28761	SM	1	\$ 3,049,000	Overhead sign upgrade		★	10/1/05	12/1/05
5	0K110	SB	101	\$ 2,103,000	Median barrier			★	★
5	0K130	SCR	1	\$ 837,000	Median barrier			★	★
5	12910	SCR	1	\$ 43,536,000	Widen for merge lanes		11/1/05		11/23/05
5	48690	MON	68	\$ 3,282,000	Asphalt concrete overlay		★		★

**SECOND QUARTER OCTOBER 1 – DECEMBER 31**

Status as of 9/26/05



Completed
  Behind Schedule  
★ Completed Ahead of Schedule
  To Be Completed

[www.dot.ca.gov](http://www.dot.ca.gov)

# 05 06

**ROAD WORK AHEAD**

Let's Roll!

## The California Department of Transportation Promises to Deliver!

**2nd QUARTER DELIVERY REPORT**

**37 Planned Deliveries**

DISTRICT	PROJECT	COUNTY	ROUTE	PROGRAMMED CONSTRUCTION CAPITAL VALUE	PROJECT DESCRIPTION	PROJECT APPROVAL & ENVIRONMENTAL DOCUMENT	RIGHT OF WAY CERTIFICATION	PLANS, SPECIFICATIONS AND ESTIMATES	READY TO LIST
6	3829U	KER	41	\$ 19,915,000	Asphalt concrete overlay, widening and realignment		10/1/05		10/1/05
7	17990	LA	47	\$ 1,549,000	Highway planting restoration		★	★	11/19/05
7	21420	LA	2	\$ 14,292,000	Cold plane pavement and place rubberized asphalt concrete			12/6/05	12/15/05
7	22440	LA	170	\$ 8,140,000	Construct soundwalls		★		11/30/05
7	2266A	LA	5	\$ 9,267,000	Litter removal devices	11/15/05	9/23/05		11/30/05
9	31970	INY	395	\$ 4,615,000	Widen shoulders and place rumble strip		★	★	12/15/05
10	47080	ALA	580	\$ 15,300,000	Construct truck bypass		★		12/1/05
11	08094	SD	15	\$ 37,900,000	Construct managed lanes		★	7/17/05	12/20/05
11	25620	IMP	78	\$ 1,530,000	Mitigation	10/16/05	11/4/05		12/1/05
11	25920	SD	76	\$ 3,720,000	Construct median barrier		★	11/15/05	10/7/05
11	26350	IMP	8	\$ 487,000	Landscaping and scenic beautification	★	★	9/28/05	11/24/05
12	0C070	ORA	1	\$ 2,700,000	Install concrete median barrier and upgrade bridge rail		11/1/05	9/1/05	12/1/05
12	0E740	ORA	5	\$ 3,100,000	Widen off-ramp				10/1/05
12	0G050	ORA	91	\$ 1,360,000	Improve shoulder, restripe and improve illumination		★		★
12	0G070	ORA	73	\$ 1,560,000	Drainage improvement and open graded asphalt concrete			9/1/05	10/1/05
Total				\$ 357,904,000					

**SECOND QUARTER OCTOBER 1 – DECEMBER 31**

Status as of 9/26/05



Completed
  Behind Schedule  
 To Be Completed
 ★ Completed Ahead of Schedule

[www.dot.ca.gov](http://www.dot.ca.gov)

# 05 06

**ROAD WORK AHEAD**

Let's Roll!

## The California Department of Transportation Promises to Deliver!

**3rd QUARTER DELIVERY REPORT**

**72 Planned Deliveries**

DISTRICT	PROJECT	COUNTY	ROUTE	PROGRAMMED CONSTRUCTION CAPITAL VALUE	PROJECT DESCRIPTION	PROJECT APPROVAL & ENVIRONMENTAL DOCUMENT	RIGHT OF WAY CERTIFICATION	PLANS SPECIFICATIONS AND ESTIMATES	READY TO LIST
1	29770	MEN	20	\$ 8,686,000	Roadway rehabilitation			9/1/05	1/1/06
1	38570	MEN	1	\$ 35,000,000	Replace bridge	10/1/05	1/1/06	10/1/05	1/1/06
1	40960	DN	199	\$ 6,361,000	Curve realignment		2/1/06	12/1/05	2/1/06
1	45420	VAR	VAR	\$ 52,000	Pacific coast bike signs	11/1/05	1/1/06	1/1/06	1/1/06
2	0C910	TRI	299	\$ 1,400,000	Curve improvement		10/1/05		1/1/06
2	1C170	SHA	299	\$ 1,260,000	Improve sight distance		10/1/05		1/1/06
2	31120	SIS	161	\$ 8,507,000	Replace bridge		3/30/06	12/15/05	3/30/06
2	35990	SIS	97	\$ 4,518,000	Roadway rehabilitation		3/1/06	2/1/06	3/1/06
2	37460	PLU	70	\$ 1,900,000	Safety roadside rest area			11/1/05	2/1/06
2	38160	LAS	395	\$ 19,850,000	Shoulder widening and rumble strips		1/1/06	10/1/05	1/1/06
2	39130	SHA	44	\$ 1,591,000	Curve improvement and shoulder widening		10/1/05	12/1/05	1/1/06
2	39750	SHA	44	\$ 230,000	Highway planting			12/15/05	1/4/06
3	0C770	PLA	80	\$ 22,118,000	Pavement and drainage rehabilitation		1/1/06	10/1/05	1/1/06
3	0E680	YOL	5	\$ 3,740,000	Thrie beam median barrier		1/1/06	1/1/06	1/1/06
3	0E800	ED	50	\$ 500,000	Plant establishment and protection	★		★	★
3	1A530	NEV	20	\$ 19,420,000	Realignment and widening		1/1/06	11/1/05	1/1/06
3	1C972	PLA	267	\$ 2,800,000	Water quality and drainage improvement	8/1/05	1/1/06	11/1/05	1/1/06
3	29090	PLA	28	\$ 2,836,000	Water quality improvements	8/1/05	1/1/06	12/1/05	1/1/06
3	3C060	YUB		\$ 3,620,000	Construct warehouse		1/1/06	11/1/05	1/1/06
3	4A570	YUB	70	\$ 2,120,000	Construct two-way left turn lane, widen and add shoulders		4/1/06	2/1/06	1/1/06
4	0A130	SCL	85	\$ 3,312,000	Restore planting and upgrade irrigation		3/1/06	1/1/06	3/1/06
4	0C690	ALA	680	\$ 9,616,000	Grind existing pavement and place overlay		★	2/15/06	3/1/06

**THIRD QUARTER JANUARY 1 – MARCH 31**

Status as of 9/26/05



Completed
  Behind Schedule  
★ Completed Ahead of Schedule
  To Be Completed

[www.dot.ca.gov](http://www.dot.ca.gov)

# 05 06

**ROAD WORK AHEAD**

Let's Roll!

## The California Department of Transportation Promises to Deliver!

**3rd QUARTER DELIVERY REPORT**

**72 Planned Deliveries**

DISTRICT	PROJECT	COUNTY	ROUTE	PROGRAMMED CONSTRUCTION CAPITAL VALUE	PROJECT DESCRIPTION	PROJECT APPROVAL & ENVIRONMENTAL DOCUMENT	RIGHT OF WAY CERTIFICATION	PLANS SPECIFICATIONS AND ESTIMATES	READY TO LIST
4	0C860	SON	37	\$ 2,513,000	Asphalt concrete surfacing		2/1/06	2/1/06	3/1/06
4	1123U	SM	1	\$ 181,302,800	Construct tunnel		★	9/1/05	2/14/06
4	16361	ALA	260	\$ 15,159,000	Tunnel lighting		1/1/06	1/1/06	3/1/06
4	1A870	MRN	101	\$ 170,000	Native plant revegetation		2/1/06	12/1/05	2/1/06
4	22614	MRN	101	\$ 17,272,000	Construct HOV lane gap closure			1/1/06	2/1/06
5	0C540	MON	1	\$ 5,258,000	Construct retaining wall		11/15/05	11/15/05	2/1/06
5	0E240	MON	183	\$ 7,983,000	Pavement rehabilitation		1/1/06	10/24/05	3/1/06
5	0G410	SCR	17	\$ 4,326,000	Shoulder and lane widening		12/1/05	12/1/05	1/1/06
5	0G770	SB	101	\$ 3,078,000	Highway planting restoration		★	10/1/05	1/1/06
5	0J940	SCR	1	\$ 2,707,000	Concrete barrier		11/1/05	11/1/05	2/1/06
5	OL110	SLO	101	\$ 500,000	Plant native trees		1/1/06	10/1/05	1/1/06
5	OM320	MON	1	\$ 900,000	Construct soft median barrier and pullouts		12/1/05	12/1/05	1/2/06
5	45260	SLO	41	\$ 4,287,000	Extend truck passing lanes and widen shoulder		12/1/05	12/1/05	3/1/06
5	46860	SLO	46	\$ 3,811,000	Construct earth buttress embankment		★		1/1/06
5	47481	SB	101	\$ 768,000	Replacement planting		3/1/06	1/1/06	3/1/06
6	0A510	KER	58	\$ 765,000	Tree planting		2/1/06	1/1/06	3/30/06
6	0A860	KER	99	\$ 2,884,000	Construct median barrier		3/1/06	1/1/06	3/1/06
6	29330	MAD	99	\$ 34,114,000	Expressway to freeway with interchange		1/1/06	12/1/05	2/1/06
6	34234	FRE	180	\$ 1,379,000	Highway planting			10/15/05	1/1/06
6	34244	FRE	180	\$ 2,790,000	Highway planting		3/21/06	1/10/06	3/21/06
6	36460	KIN	41	\$ 4,394,000	Asphalt concrete overlay and shoulder widening		1/1/06	10/1/05	1/1/06
6	46360	KER	58	\$ 8,140,000	Replace pavement, overlay and median barrier			★	1/1/06

**THIRD QUARTER JANUARY 1 – MARCH 31**

Status as of 9/26/05



Completed
  Behind Schedule  
 To Be Completed
  Completed Ahead of Schedule

[www.dot.ca.gov](http://www.dot.ca.gov)

# 05 06

**ROAD WORK AHEAD**

Let's Roll!

## The California Department of Transportation Promises to Deliver!

**3rd QUARTER DELIVERY REPORT**

**72 Planned Deliveries**

DISTRICT	PROJECT	COUNTY	ROUTE	PROGRAMMED CONSTRUCTION CAPITAL VALUE	PROJECT DESCRIPTION	PROJECT APPROVAL & ENVIRONMENTAL DOCUMENT	RIGHT OF WAY CERTIFICATION	PLANS SPECIFICATIONS AND ESTIMATES	READY TO LIST
6	49020	TUL	99	\$ 4,774,000	Remove bridge		1/1/06		3/1/06
6	49750	FRE	168	\$ 2,904,000	Construct median barrier		3/1/06	1/1/06	3/1/06
7	0510C	LA	5	\$ 340,000	Landscaping		3/3/06	2/6/06	3/17/06
7	22030	LA	710	\$ 2,034,000	Pavement preservation		12/16/05	10/13/05	1/20/06
7	2267A	LA	10	\$ 8,500,000	Litter removal devices		11/30/05	2/2/06	3/8/06
7	23131	LA	2	\$ 15,800,000	Litter removal devices		1/11/06	12/12/05	1/26/06
7	23230	LA	101	\$ 2,645,000	Roadside access improvement			10/18/05	1/3/06
7	2324A	LA	5	\$ 1,545,000	Remove and replace diseased trees		1/3/06	10/26/05	1/11/06
7	2324F	VEN	33	\$ 1,061,000	Remove and replace diseased trees		1/6/06	11/16/05	2/1/06
7	23730	LA	710	\$ 1,972,000	Upgrade metal beam guardrail to concrete barrier		12/16/05	10/13/05	1/20/06
8	0A423	SBD	15	\$ 21,494,000	Pavement rehabilitation		12/2/05	10/3/05	1/1/06
8	0C180	SBD	215	\$ 4,016,000	Upgrade median barrier to concrete barrier		1/2/06	10/3/05	2/1/06
8	0E910	SBD	247	\$ 1,470,000	Signalize intersection and left turn pockets		1/2/06	12/1/05	3/1/06
8	38420	SBD	10	\$ 10,663,000	Traffic management systems and ramp widening		2/28/06	11/30/05	3/31/06
8	45661	RIV	91	\$ 18,905,000	Replace overcrossing		12/1/05	11/1/05	1/2/06
10	0H520	SJ	99	\$ 1,751,000	Install new signals		1/1/06	11/1/05	1/1/06
10	3A120	SJ	5	\$ 3,378,000	Northbound widening		2/1/06	1/1/06	3/1/06
11	06484	SD	15	\$ 5,200,000	Noise mitigation		10/3/05	9/27/05	1/8/06
11	07280	SD	78	\$ 7,426,000	Pavement rehabilitation		2/26/06	3/8/06	3/24/06
11	09189	SD	125	\$ 2,600,000	Mitigation planting		1/6/06	1/26/06	3/23/06
11	16573	SD	78	\$ 3,390,000	Widen bridge and upgrade bridge rails		12/18/05	1/3/06	2/14/06
11	23850	SD	252	\$ 2,609,000	Pavement rehabilitation		10/15/05	11/14/05	1/3/06

**THIRD QUARTER JANUARY 1 – MARCH 31**

Status as of 9/26/05



Completed
  Behind Schedule  
 To Be Completed
  Completed Ahead of Schedule

[www.dot.ca.gov](http://www.dot.ca.gov)

05 06

**ROAD WORK AHEAD**

Let's Roll!

# The California Department of Transportation Promises to Deliver!

**3rd QUARTER DELIVERY REPORT**

**72 Planned Deliveries**

DISTRICT	PROJECT	COUNTY	ROUTE	PROGRAMMED CONSTRUCTION CAPITAL VALUE	PROJECT DESCRIPTION	PROJECT APPROVAL & ENVIRONMENTAL DOCUMENT	RIGHT OF WAY CERTIFICATION	PLANS, SPECIFICATIONS AND ESTIMATES	READY TO LIST
11	26490	SD	5	\$ 1,258,000	Bicycle facility	7/21/05	12/23/05	1/8/06	2/5/06
12	0C550	ORA	133	\$ 1,588,000	Pavement rehabilitation		12/1/05	10/1/05	3/1/06
12	0C983	ORA	73	\$ 1,000,000	Storm water filters		10/7/05	9/16/05	1/1/06
12	0F741	ORA	1	\$ 940,000	Roadway street lighting		2/1/06	1/1/06	3/1/06
12	0F950	ORA	5	\$ 8,000,000	Reconstruct pavement		10/1/05	12/1/05	3/1/06
12	0G630	ORA	74	\$ 1,900,000	Place soft barrier and restore shoulder		12/1/05	10/1/05	1/1/06
Total				\$ 603,100,800					



# 05 06

**ROAD WORK AHEAD**

Let's Roll!

## The California Department of Transportation Promises to Deliver!

**4th QUARTER DELIVERY REPORT**

**49 Planned Deliveries**

DISTRICT	PROJECT	COUNTY	ROUTE	PROGRAMMED CONSTRUCTION CAPITAL VALUE	PROJECT DESCRIPTION	PROJECT APPROVAL & ENVIRONMENTAL DOCUMENT	RIGHT OF WAY CERTIFICATION	PLANS SPECIFICATIONS AND ESTIMATES	READY TO LIST
1	41180	MEN	20	\$ 2,200,000	Curve improvement	★	4/1/06	4/1/06	6/30/06
1	4146V	LAK	20	\$ 19,134,000	Rehabilitate roadway and realign curves		2/1/06	2/1/06	4/1/06
1	43840	HUM	101	\$ 13,760,000	Install median barrier		2/1/06	1/1/06	4/1/06
2	32802	SHA	273	\$ 2,096,000	Intersection improvements		5/1/06	3/1/06	5/1/06
2	37050	SHA	299	\$ 5,305,000	Realign highway		3/15/06	3/15/06	4/1/06
3	0A632	NEV	80	\$ 65,562,000	Roadway rehabilitation		5/1/06	4/1/06	6/1/06
3	1A97W	COL	20	\$ 19,907,000	Roadway rehabilitation	9/1/05	6/1/06	2/1/06	6/1/06
4	0A800	ALA	13	\$ 5,305,000	Remove gore signs and replace with overhead signs		4/1/06	1/1/06	5/1/06
4	0A890	NAP	12	\$ 2,483,000	Upgrade traffic barrier and guardrail end terminals		★	4/1/06	6/1/06
4	0A900	MRN	1	\$ 2,206,000	Upgrade metal beam guard rail		4/1/06	4/1/06	6/1/06
4	0C720	CC	4	\$ 11,242,000	Asphalt concrete resurfacing, slab replacement and grinding		4/1/06	4/1/06	6/1/06
4	0C830	SOL	505	\$ 14,750,000	Asphalt concrete resurfacing, and slab replacement		4/1/06	4/1/06	6/1/06
4	0C920	SF	101	\$ 8,281,000	Grind and replace pavement		6/1/06	4/1/06	6/1/06
4	0C950	SM	101	\$ 13,500,000	Replace slabs and grind pavement		5/1/06	3/1/06	6/1/06
4	0C960	SM	280	\$ 27,318,000	Replace failed slabs		★	1/1/06	6/1/06
4	0T14F	SOL	37	\$ 441,000	Mitigation planting		4/1/06	1/1/06	4/1/06
4	17240	ALA	84	\$ 22,576,000	Improve curve alignment and widen shoulders		6/1/06	2/1/06	6/1/06
4	17493	SCL	152	\$ 5,839,000	Construct truck climbing lane		4/1/06	1/1/06	4/1/06
4	1A390	SON	12	\$ 1,618,000	Highway planting restoration			5/1/06	6/1/06
4	26960	CC	24	\$ 36,484,000	Roadway widening and rehabilitation		2/1/06	2/1/06	6/1/06
4	27052	SCL	280	\$ 14,640,000	Upgrade metal beam barrier to concrete barrier		4/1/06	4/1/06	6/1/06
4	27083	SM	280	\$ 36,495,000	Upgrade metal beam barrier to concrete barrier		3/1/06	2/1/06	6/1/06

**FOURTH QUARTER APRIL 1 – JUNE 30**

Status as of 9/26/05



Completed
  Behind Schedule  
 To Be Completed
  Completed Ahead of Schedule

[www.dot.ca.gov](http://www.dot.ca.gov)

# 05 06

**ROAD WORK AHEAD**

Let's Roll!

## The California Department of Transportation Promises to Deliver!

**4th QUARTER DELIVERY REPORT**

**49 Planned Deliveries**

DISTRICT	PROJECT	COUNTY	ROUTE	PROGRAMMED CONSTRUCTION CAPITAL VALUE	PROJECT DESCRIPTION	PROJECT APPROVAL & ENVIRONMENTAL DOCUMENT	RIGHT OF WAY CERTIFICATION	PLANS SPECIFICATIONS AND ESTIMATES	READY TO LIST	
4	27100	SOL	80	\$ 3,387,000	Install overhead guide signs		3/1/06	3/1/06	6/1/06	
4	27212	CC	4	\$ 7,543,000	Overlay existing surface, widen shoulders and modify drainage		4/1/06	12/1/05	4/1/06	
4	27510	SOL	80	\$ 1,507,000	Modify ramp intersection and existing traffic signals		3/1/06	3/1/06	6/30/06	
4	44630	SOL	84	\$ 2,836,000	Replace bridge			4/1/06	6/30/06	
4	4C080	SOL	80	\$ 18,323,000	Bridge rehabilitation		4/1/06	1/1/06	4/1/06	
5	0A490	SB	166	\$ 17,331,000	Roadway rehabilitation		5/1/06	2/1/06	5/1/06	
5	28281	SB	150	\$ 250,000	Mitigation planting			1/1/06	4/1/06	
5	46410	MON	101	\$ 4,025,000	Upgrade and repair facilities		1/1/06	10/1/05	4/1/06	
5	49180	SCR	152	\$ 12,483,000	Pavement rehabilitation		6/1/06	2/24/06	6/1/06	
7	12942	LA	60	\$ 22,000,000	Widen freeway for high occupancy vehicle lane		4/3/06	2/8/06	5/5/06	
7	1294U	LA	60	\$ 70,000,000	Construct high occupancy vehicle lane		4/3/06	2/8/06	5/5/06	
7	18850	LA	134	\$ 26,793,000	Modify interchange		4/7/06	10/27/05	4/14/06	
7	18880	LA	405	\$ 1,220,000	Widen off ramp		3/17/06	1/23/06	4/3/06	
7	2324E	LA	210	\$ 1,591,000	Remove and replace diseased trees		1/13/06	1/25/06	4/10/06	
8	0C040	SBD	15	\$ 10,643,000	Regrade the median		7/1/05	2/2/06	1/2/06	4/3/06
8	0C070	SBD	15	\$ 1,350,000	Widen existing off ramp		2/20/06	1/18/06	4/5/06	
8	1A910	SBD	15	\$ 6,711,000	Regrade median and install barrier		3/10/06	1/2/06	4/3/06	
9	21460	INY	395	\$ 31,660,000	Widen to four lane expressway		3/1/06	12/1/05	4/1/06	
10	04995	AMA	49	\$ 1,339,000	Environmental mitigation		10/1/05	1/15/06	4/3/06	
10	0F300	SJ	99	\$ 12,100,000	Construct barrier		3/1/06	1/1/06	4/1/06	
10	36250	CAL	4	\$ 18,590,000	Construct expressway on new alignment		5/1/06	3/31/06	6/2/06	
11	09182	SD	905	\$ 131,366,000	Construct new freeway		1/17/06	2/26/06	4/3/06	

**FOURTH QUARTER APRIL 1 – JUNE 30**

Status as of 9/26/05



Completed
  Behind Schedule  
 To Be Completed
  Completed Ahead of Schedule

[www.dot.ca.gov](http://www.dot.ca.gov)

05 06

**ROAD WORK AHEAD**

Let's Roll!

# The California Department of Transportation Promises to Deliver!

**4th QUARTER DELIVERY REPORT**

**49 Planned Deliveries**

DISTRICT	PROJECT	COUNTY	ROUTE	PROGRAMMED CONSTRUCTION CAPITAL VALUE	PROJECT DESCRIPTION	PROJECT APPROVAL & ENVIRONMENTAL DOCUMENT	RIGHT OF WAY CERTIFICATION	PLANS SPECIFICATIONS AND ESTIMATES	READY TO LIST
11	25650	SD	188	\$ 662,000	Construct commercial vehicle enforcement facility	12/3/05	5/20/06	3/14/06	6/30/06
12	04320	ORA	74	\$ 27,575,000	Widen roadway	11/1/05	3/1/06	3/1/06	6/1/06
12	05621	ORA	90	\$ 27,298,000	Construct grade separation		3/1/06	11/1/05	5/1/06
12	0C870	ORA	5	\$ 1,650,000	Highway planting restoration		2/1/06	11/1/05	6/1/06
12	0G760	ORA	91	\$ 2,900,000	Improve drainage	9/1/05	10/1/05	9/1/05	4/1/06
Total				\$ 794,275,000					

**FOURTH QUARTER APRIL 1 – JUNE 30**

Status as of 9/26/05



- Completed
- Behind Schedule
- To Be Completed
- Completed Ahead of Schedule

[www.dot.ca.gov](http://www.dot.ca.gov)

05/06

**ROAD  
WORK  
AHEAD**

Let's Roll!

# The California Department of Transportation Promises to Deliver!

## DISPLAY ADVERTISING REPORT

### 2005 DISPLAY ADVERTISING SCHEDULE

PUBLICATIONS	RUN DATE
<input type="checkbox"/> Small Business Exchange	August
<input type="checkbox"/> Roads & Bridges Magazine	September
<input type="checkbox"/> Southern California Contractor's Association Magazine	Sept/Oct
<input type="checkbox"/> EUCA Digger Magazine	September
<input type="checkbox"/> Better Roads Magazine	September
<input type="checkbox"/> Transportation Builder Magazine	September
<input type="checkbox"/> Engineering News & Record (Source Book issue)	September
<input type="checkbox"/> AGC California Constructor	September
<input type="checkbox"/> California Construction	October
<input type="checkbox"/> Northwest Construction	October
<input type="checkbox"/> Southwest Contractor	October
<input type="checkbox"/> South Central Construction	October
<input type="checkbox"/> Stormwater Magazine	Nov/Dec
<input type="checkbox"/>	

**California is back in business!**



Caltrans is planning more than \$4.1 billion in transportation construction projects during the 05/06 fiscal year. To learn how you can be a part of the action, visit

**[www.dot.ca.gov](http://www.dot.ca.gov)**




**The California Department of Transportation**  
*Improving Mobility Across California*


**Arnold Schwarzenegger**  
Governor  
State of California

**Sunne Wright McPeak**  
Secretary  
Business, Transportation & Housing Agency

**Will Kempton**  
Director  
CA Department of Transportation



ICON ON  
CALTRANS  
HOME PAGE



**BIDS PAGE FEATURING  
CONTRACTING OPPORTUNITIES**

Status as of 9/26/05



**[www.dot.ca.gov](http://www.dot.ca.gov)**