

04-0120E4 (E2/T1 Foundations) RECEIVED

008509 JUL 18 05

04-SF-80-13.4, 13.8
ACBRIM-080-1(094)N

#381 Apr 3, 2005 Sun.

#382 Apr 4, 2005 Mon.

Archiving 04-0120Q4.
Received rate for Leffer Buckets.

#384 Apr 5, 2005 Tue.

Owners' meeting 10 a.m. The following items were discussed:

Rental rates – Need updates. Rates expired on 3/31.

Audit – CCO 17 and 18 audits on hold. Disagreement between Caltrans and KFM as to whether Abbas is a subcontractor and subject to Section 8-1.11. Need comments from Doug Rapp. Received costs from Westar and Rupert.

CCO 26 – Storage area reviewed and agreed on. Caltrans is investigating the rate. KFM submitted cost information. KFM feels that the cost is not subject to audit. At this time the CCO will not be agreed to. Rich Westerheid suggested revising the daily operating cost to include storage.

CCO #25 – Payment will be through acceptance.

Steel Storage – OIW needs to move material out of their yard. Can move offsite to Green Trucking yard. Cost to move is between \$10,000 and \$20,000. Storage extra. Will be stored in a 7,000 sqft. area. KFM will have material fenced off.

Menck – Shipping on 4/9 is not going to happen. Next available date is 5/19. Hammer is currently at Simms' yard in Texas.

CCO #22 – KFM objects to language regarding the audit.

Insurance – Westar insurance has lapsed. Will renew if necessary.

See agenda for more detail.

#385 Apr 6, 2005 Wed.

Archiving 04-0120Q4.
Paperwork.

#386 Apr 7, 2005 Thu.

Owners meeting cancelled. Pedro Sanchez, Rob Hartley and I went to KFM's office. Discussed various issues with Meda Schultz. Pedro said that CCO #22 and #26 need to be rewritten to protect both the State and Contractor rights relating to Section 8-1.11. Rob stated that materials costs should be deducted from any item work to be paid if the contract restarts. In particular is the cost for the couplers. Meda felt that this would not be a problem for KFM. Although she did not know if any subs would have an issue.

#387 Apr 8, 2005 Fri.

Paperwork.

#388 Apr 9, 2005 Sat.


Richard Duncan, P.E. Resident Engineer