

04-0120E4 (E2/T1 Foundations) RECEIVED

008515 JUL 18 8

04-SF-80-13.4, 13.8
ACBRIM-080-1(094)N

#402 Apr 24, 2005 Sun.

#403 Apr 25, 2005 Mon.

Meeting with Pedro Sanchez to discuss CCO's.

#404 Apr 26, 2005 Tue.

Owners' meeting cancelled today. Rescheduled for Wednesday.
Reviewed CCO's #22 and #27.

#405 Apr 27, 2005 Wed.

Owners' meeting 10:30 a.m. The following items were discussed:

Steel Inventory – KFM sent backup calculations for the steel discrepancy.

Audit – KFM wants to have KFM and Caltrans lawyers to come to an agreement on interpretation of 8-1.11.

CCO #17 and #18 – To be issued at Caltrans' estimated cost.

CCO #26 – Navigant to investigate storage and time and materials cost. Caltrans to issue a CCO based on comparable rental costs.

CCO #27 – KFM confirms that there was no labor on site the week between Christmas and New Year.

Tudor Barge – Caltrans will have KFM hold barge after expiration of lease.

Steel Storage – TBS needs to provide backup for cost of moving materials out of shop. Caltrans is requesting that KFM provide a written notice for any fabricator that has new work that is being affected steel being stored on site.

See agenda for more detail.

Reviewing CCO #27.

#406 Apr 28, 2005 Thu.

Meeting regarding restart was held at 10 a.m. at KFM's office. A list was compiled consisting of outstanding items at the time of termination. The items were ranked in order of importance based on affect to schedule and cost.

Reviewing CCO #27.

#407 Apr 29, 2005 Fri.

Diaries/paperwork.

#408 Apr 30, 2005 Sat.


Richard Duncan, P.E. Resident Engineer