

**04-0120E4 (E2/T1 Foundations)**

04-SF-80-13.4, 13.8  
ACBRIM-080-1(094)N

008523 JUL 18 8

#430 May 22, 2005 Sun.

#431 May 23, 2005 Mon.

Worked on paperwork.  
Reviewed estimate. Ok as is.

#432 May 24, 2005 Tue.

Notified Estimate Desk that estimate is ok to process.  
Owners' meeting 10:00 a.m. The following items were discussed:  
Hakkon – Will be used on other work 6/16-23.  
Audit – Process meeting scheduled for 5/20 was cancelled. To be rescheduled this week.  
Suppliers' packages should be available to Caltrans next week except Eaton. Eaton claims that they do not need to be audited.  
CCO #17 and #18 – Meeting scheduled today at 11 a.m. with Abbas to try and achieve and agreement on price.  
CCO #26 – Obtaining concurrences.  
Menck Hammers – Still on hold until further notice.  
CCO #22-1, #27 – KFM is still reviewing.  
CCO #28 – KFM says they have are reviewing a draft.  
Steel Storage – Decision on moving material from TBS' shop still being decided on by Headquarters. OIW submitted bills for moving 13 loads of steel.  
TIA #1 – Will be addressed as CCO #29. Draft to be submitted for KFM for review.  
Insurance – Abbas is required to obtain PEL insurance by KFM. KFM is requesting the Caltrans pay the insurance bill of \$20,000. Insurance expires 8/1.  
See agenda for more detail.

KFM claimed in the meeting to have a draft of CCO #28. I checked with Rafael Bolon. He said that it was transmitted to KFM for signature. I notified Pedro Sanchez. He called Rich Westerhied and informed him that they have the original CCO #28 for signature.

#433 May 25, 2005 Wed.

Worked on paperwork.

#434 May 26, 2005 Thu.

Safety meeting 8 a.m.  
Discussed CCO #29 with Rob Hartley. Clarified that CPM activity EFDPP03, "E2 Piles: Procure Raw Material (OD) 45 mm," was the operation affected in TIA #1.  
Revised CCO #29 based on Rob's comments.

#435 May 27, 2005 Fri.

Worked on paperwork.

#436 May 28, 2005 Sat.

  
Richard Duncan, P.E. District Representative