

04-0120E4 (E2/T1 Foundations)

008525 JUL 18 8

04-SF-80-13.4, 13.8
ACBRIM-080-1(094)N

#437 May 29, 2005 Sun.

#438 May 30, 2005 Mon.

Holiday

#439 May 21, 2005 Tue.

Owners' meeting 10:00 a.m. The following items were discussed:

Audit – KFM wants to have meeting with Caltrans to discuss the application of force account markups during termination. What markups are subs and suppliers allowed to apply and what should be applied to extra work after termination. Eaton scheduled for review on 6/21. Jesse on 6/8-9.

CCO #17 and #18 – Meeting scheduled Thursday to look at how costs are distributed of the extra work.

CCO #26 – Need to provide copy to KFM. Will be issued unilaterally.

Menck Hammers – Still on hold until further notice.

CCO #22-1, #27 – KFM is still reviewing.

CCO #28 – KFM is planning to submit EWB's. KFM has not returned CCO. They say they have a problem with the language regarding markups.

Steel Storage – Mittal/TBS/ISG to restart fabricating materials that are in process.

TIA #1 – Draft CCO sent to KFM.

See agenda for more detail.

Met with Pedro Sanchez and Mark Vilcheck at 1 p.m. to discuss meeting agendas. We should answer most of KFM's questions in the meeting and not put off to following meeting.

#440 Jun 1, 2005 Wed.

Worked on paperwork.

#441 Jun 2, 2005 Thu.

Forwarded SWPPP annual certification to KFM.

Updated Toll Bridge Funds Status for DO.

Left at 1:30. 2 ½ hrs. sick leave.

#442 Jun 3, 2005 Fri.

Forwarded funds status to Eva Ng.

#443 Jun 4, 2005 Sat.



Richard Duncan, P.E. District Representative