

04-0120E4 (E2/T1 Foundations)

RECEIVED

04-SF-80-13.4, 13.8
ACBRIM-080-1(094)N

008533 JUL 18 8

#479 Jul 10, 2005 Sun.

#480 Jul 11, 2005 Mon.

Discussed funds request with Rick Morrow and Mark Vilcheck. Rick had estimates for remobilization, delay, fabricators and cost escalation plus additional for contingency. I incorporated these amounts in the funds request except the contingency. I discussed the contingency with Pedro Sanchez. He said he will speak to Rick about how to best distribute the contingency amount. I sent out the draft request for review.

KFM requested a new labor surcharge for longshoremen. I contacted John Rodriguez about this and asked what information he needs. He e-mailed the following information:

I need the workers compensation premium sheets from them. And, a contact name & phone number of the insurance provider. They should be familiar with the process. Also, what classifications they want (i.e. Drilling, Dredging, Bridge, etc.) and approx labor composition of each type of work (i.e. Drilling-- 50% operators, 30% carpenters, 20% laborers).

#481 Jul 12, 2005 Tue.

Sick leave 2 ½ hrs.
Worked on diaries and paper work.

#482 Jul 13, 2005 Wed.

Rick Morrow called. He asked that I send Pochanna Chongkaichat copies of the conformed Special Provisions, January estimate and CCO log through January.

I drafted a letter to KFM for labor surcharge.

#483 Jul 14, 2005 Thu.

General office work.

#484 Jul 15, 2005 Fri.

Meda Schultz called about CCO's 22 and 27. Set up a meeting for next Wednesday at 1:30 p.m. to review. She also asked about backup calculations for CCO #26. I told her that I would speak to Mark Vilcheck about this.

I discussed CCO #26 with Mark. He said that Caltrans never said that KFM would be provided any backup information.

#485 Jul 16, 2005 Sat.



Richard Duncan, P.E. District Representative