

RESIDENT ENGINEER'S DAILY REPORT

ASST. RESIDENT ENGINEER'S DAILY REPORT

CEM-4501 (REV. 11/92) CT# 7541-3506-1 (field-modified)

RECEIVED

JOB STAMP

008537 JUL 19 8 58 AM '05

04-0120E4

SAS Marine Foundations & Pier Columns
04-SF-80-13.4, 13.8


- RESIDENT ENGINEER'S DAILY REPORT - FILE CAT. 45
- ASST. RESIDENT ENGINEER'S DAILY REPORT - FILE CAT. 46


REPORT NO.	490	DATE	07-21-05	M T W F S S (Indicate Day)
SHIFT HOUR:	START 0800 STOP 1630	TEMPERATURE	MIN 59 MAX 74	

WEATHER overcast, foggy, cool early AM; clearing and warming in the afternoon.

0800 - Safety mtg. hosted by Gary Lai. Discussed general safety awareness. Mtg. end ~0845.

1000 - Mtg. w/ GAtkinson, MSchultz (KFM) at SAS trailer. Topic discussed was CT development of material storage rates which were paid in CCO #26, processed unilaterally. RBolon provided explanation that rates were developed based on data from counties pertaining to outdoor and covered storage, taxes, and utility costs. MSchultz asked if during comparison of sites consideration was given to access to/from facilities, such as barge and rail access. RBolon explained that access and usage of facility were factored in to the extent possible with respect to industrial-use facilities with access of material. MSchultz also asked if the rate considered whether sites were "secure". This was not considered. Compensation for labor associated with "protecting from damage" all material is not included in CCO #26 and material handling costs are tracked on extra work tickets from each fabrication shop. MSchultz pointed out that CCO #26 did not include payment of mark-up to KFM for the material storage, and also mentioned that KFM has to pay tax on the payments for material storage. RBolon and GAtkinson to meet, 07-22-05 F to begin review of fabricators' extra work tickets. Mtg. ended ~1050.



SIGNATURE  TITLE Mark Vilcheck, Structures Representative