

04-0120E4 (E2/T1 Foundations)

RECEIVED

008552 JUL 18 8

04-SF-80-13.4, 13.8
ACBRIM-080-1(094)N

#507 Aug 7, 2005 Sun.

#508 Aug 8, 2005 Mon.

General office work.
Forwarded contract information for 04-012054 to Pete Siegenthaler.

#509 Aug 9, 2005 Tue.

Owners' meeting 8:00 a.m. The following items were discussed:
Hammer – KFM located a 500 hammer in Richmond. The 1700 is located in McDermott's yard.
CCO #28 – KFM to submit EWB's for labor and equipment.
ISG Payment – Will be paid on MOH.
T1 Bubble Curtain – Still waiting to see if environmental agencies will agree to eliminating the bubble curtain for temporary work. Will wait for outcome of follow up meetings with the agencies before directing KFM to proceed with the bubble curtain.
See agenda for more detail.

#510 Aug 10, 2005 Wed.

Rafael Bolon, Rob Hartley and I Met with Pedro Sanchez. Pedro is going to be on vacation beginning tomorrow and all of next week. Discussed issues to be addressed while he is out. The funds request needs to be revised. The alternatives need to be revised. KFM will issue EWB's for CCO #28. Will approve what we can justify. Westar will have to pay prevailing wage. Estimate will be run next week. Pedro said we should review with Rick Morrow before submitting.

#511 Aug 11, 2005 Thu.

Sent CCO log and NOPC log to Janet Adams and Pochanna Chongchaikat.

#512 Aug 12, 2005 Fri.

General office work.

#513 Aug 13, 2005 Sat.


Richard Duncan, P.E. District Representative