

**04-0120E4 (E2/T1 Foundations)**

RECEIVED

008559 JUL 18 8

04-SF-80-13.4, 13.8  
ACBRIM-080-1(094)N

#556 Sep 25, 2005 Sun.

#557 Sep 26, 2005 Mon.

Worked on diaries and paper work.

#558 Sep 27, 2005 Tue.

Owners' meeting 8:00 a.m. The following items were discussed:  
CCO #25-2 – Need concurrence.  
Alcatraz disposal – KFM still reviewing permit.  
Fabricator restart – Need to move material from USI to KOS.  
See agenda for more detail.  
Ryan Smith to replace Steve Gilbert as District Materials Engineer.  
Worked on diaries.

#559 Sep 28, 2005 Wed.

3 hours sick leave.  
Meeting at 1:15 with Rick Morrow to discuss KFM restart proposal. In attendance were Mark Woods, Mark Vilcheck, Rafael Bolon and Gino. KFM submitted termination costs from subs (category 1), sub/supplier restart costs (category 7) and permanent materials restart costs (category 8). Rick wants to review costs and check if reasonable.

#560 Sep 29, 2005 Thu.

Reviewing costs submitted by KFM.

#561 Sep 30, 2005 Fri.

Reviewing costs submitted by KFM.  
Met at 1:15 with Pedro Sanchez to discuss review of restart proposal.

#562 Oct 1, 2005 Sat.

  
Richard Duncan, P.E. District Representative