

04-0120E4 (E2/T1 Foundations)

008561 JUL 18 8

04-SF-80-13.4, 13.8
ACBRIM-080-1(094)N

#570 Oct 9, 2005 Sun.

#571 Oct 10, 2005 Mon.

Holiday.

#572 Oct 11, 2005 Tue.

Owners' meeting 8:00 a.m. The following items were discussed:

CCO #25-2 – Toll Bridge oversight committee concurred with CCO. Need Headquarters approval.

Schedule – KFM has schedule ready

Alcatraz disposal – KFM will submit proposal next week.

Fabricators – Need to move plate from USI to KOS. Plan to truck out by the end of the month.

Temp Fence – Gate will be added per letter from Caltrans sent prior to termination.

Boat access – KFM planning to have boat access by mid December.

See agenda for more detail.

Received e-mail for m Charles Smith regarding Alcatraz disposal. DMMO may consider T1 disposal if KFM performs a grain size analysis.

Meeting at 1 p.m. to discuss KFM cost proposal with Rick Morrow. Caltrans needs to develop an independent cost proposal. Project completion will be March 2008.

#573 Oct 12, 2005 Wed.

Reviewing KFM restart proposal. Looking into cost for Harbor Shores.

I received a follow up e-mail from Charles Smith regarding T1 disposal. He said that DMMO prefers reuse of the T1 material and are not likely to approve of disposal at Alcatraz.

#574 Oct 13, 2005 Thu.

Safety meeting 8 a.m.

DRB meeting 10 a.m.

Meeting at 3 p.m. to discuss KFM's proposal. Reviewed Caltrans estimates with Rick Morrow.

#575 Oct 14, 2005 Fri.

3 hours sick leave.

Went to KFM's office to review bid documents to use for restart cost estimate.

#576 Oct 15, 2005 Sat.



Richard Duncan, P.E. District Representative