

**04-0120E4 (E2/T1 Foundations)**

008566 JUL 23 8

04-SF-80-13.4, 13.8  
ACBRIM-080-1(094)N

#598 Nov 6, 2005 Sun.

#599 Nov 7, 2005 Mon.

Pedro Sanchez and I met with Rich Maurer from Project Development to discuss potential conflicts with upcoming P4 contract. Rich brought a copy of the final plan for ESA fencing at retaining walls at W2. Project Development is going to request a CCO to install a chain link fence around the retaining walls. Other potential conflicts are with falsework installation on F4 contract and duct bank from P4 contract. At this time it appears that E4 will be completed before any conflicts arise.

Sent funds status spreadsheet to Frederick Tagomolilla.

#600 Nov 8, 2005 Tue.

Owners' meeting 8 a.m. The following items were discussed:

Field work – Next week KFM will be installing fence and T1 template.

Alcatraz disposal – KFM still has not submitted.

Fabricators – KOS audit has been performed. No major issues.

SWPPP – KFM to submit new contact information.

YBI power – May conflict with SAS falsework. KFM will deal with the issue if it comes up in the future.

CCO #25-2 – KFM will hold on to until restart CCO is agreed to.

See agenda for more detail.

I went to investigate the W2 retaining walls.

Worked on PowerPoint.

Reviewed CCO #29. Discussed with Pedro Sanchez. TIA for 79 days and CCO #22 are not addressed in the CCO. They should be included.

#601 Nov 9, 2005 Wed.

I notified Greg Ressio of KFM's intention to begin work on YBI.

I received and e-mail from Jen Tsai from Environmental Planning and Engineering. Notice of Completion has not been sent to the water board.

Worked on funds request. Sent to Lorna Benne. Also requested to be scheduled on the next Peer Review.

#602 Nov 10, 2005 Thu.

Attended RE meeting, 4 hrs.

I discussed funds request with Lorna Benne and Bob Finney. Bob wants to simplify the request to state that the contract was terminated and restarted and will cost \$81,000,000.

#603 Nov 11, 2005 Fri.

Holiday.

#604 Nov 12, 2005 Sat.

  
Richard Duncan, P.E. District Representative