

04-0120E4 (E2/T1 Foundations)

008572 JUL 23 8

04-SF-80-13.4, 13.8
ACBRIM-080-1(094)N

#604 Nov 13, 2005 Sun.

#605 Nov 14, 2005 Mon.

I discussed bird surveys with Melissa Barrow. She said a bird survey does not need to be performed until February. I sent draft funds request to Pochanna Chongchaikat for review.

#606 Nov 15, 2005 Tue.

Owners' meeting 8 a.m. The following items were discussed:

Field work – KFM to install fence and T1 template.

Alcatraz disposal – KFM ready to submit.

Fabricators – Plates are being shipped to KOS.

SWPPP – KFM will submit 11/16.

YBI power – KFM will place along gravel construction road. One pole will be placed near torpedo building.

CCO #25-2 – KFM is going to hold on to until they conform that CCO is going to be included as part of CCO #29.

See agenda for more detail.

Received funds request from Pochanna Chongchaikat with modifications. Funds request was then forwarded to Lorna Benne.

I received an e-mail from Melissa Barrow stating that she has contacted environmental agencies about the contract restart.

#607 Nov 16, 2005 Wed.

Requested staking for ESA retaining wall at W2 site.

#608 Nov 17, 2005 Thu.

Worked in field.

#609 Nov 18, 2005 Fri.

Attended Peer Review from 8 to 11 a.m. Bob Finney stated that the funds request needs to be revised to include a statement as to how this request fits into Toll Bridge funding.

Surveys staked the ESA retaining wall.

Ran estimate.

#610 Nov 19, 2005 Sat.



Richard Duncan, P.E. District Representative