

04-0120E4 (E2/T1 Foundations)

008603 JUL 23 8

04-SF-80-13.4, 13.8
ACBRIM-080-1(094)N

#633 Dec 11, 2005 Sun.

#634 Dec 12, 2005 Mon.

Supplemental funds approved today. Sent CADb backend to Lorna Benne for updating.
Finalized CCO #29 and delivered to CCO Desk for processing.
Caltrans Cultural Resources branch contacted Construction requesting the k-rail and fence be removed from in front of the Torpedo Building door. They need access for a manlift tomorrow. CC Myers will perform the work under the 04-0120R4 contract.

#635 Dec 13, 2005 Tue.

Attended an AC seminar at the DO from 8 a.m. to 12 p.m.
Greg Ressio from the Coast Guard called and stated that the USCG base is on heightened security and all vehicles entering the base will be searched. He asked that I pass this information on at the owners' meeting.
Owners' meeting 1 p.m. The following items were discussed:
Field – Anchor blocks will be delivered tomorrow.
Alcatraz disposal – Pending KFM. .
CCO #29 – In process at DO. Should be ready for this month's estimate.
CCO – CCO #30 will be written for isolation material and #31 will be written for PJP-UT.
Estimate meeting – Scheduled for 1:30 on 12/15.
USCG – I notified everyone of the heightened security.
SWPPP – Walkthroughs will be initiated again since work is picking up.
See agenda for more detail.

#636 Dec 14, 2005 Wed.

I spoke to Rhonda Webber. CCO #29 is ready.

#637 Dec 15, 2005 Thu.

Safety Meeting 8 a.m.
Met with Meda Schultz of KFM and Rafael Bolon to review payment items for this month. \$21,000,000 will be paid for CCO #29. KFM has additional MOH. Will submit for METS inspection.
Worked on estimate.

#638 Dec 16, 2005 Fri.

Worked on estimate. Input CTI.

#639 Dec 17, 2005 Sat.



Richard Duncan, P.E. District Representative