

Job Stamp  
04-0220L4  
OTD1  
04-0120J4(SWTS)  
04-ALA-80-2.5/5.6  
Projects

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
**Mehran Ardakanian**  
**CONSTRUCTION ENGINEER'S**  
**DAILY REPORT**

File No.: **45**  
Report No. 236-242  
Date: Aug. 06 – 12, 2007  
MTWTFSS

**Monday #236 08-06-2007 --**

- Returned Jared's phone call from Friday to clarify the response to the barrier rail dimension calculation.
- Reviewed staffs timesheet. Requested staff to keep the log outside my office updated daily.
- Attended the Small Business meeting hosted by Derek Pool. A senior position to be advertised to encourage small business participation on the MCM contract.
- Reviewed the 2<sup>nd</sup> draft of the \$2 Mil. Funds request and provided my comments to Rich (J job).
- Received 2 more RFI's (#6 & #7) regarding welding for shop fabrication of piles and shear keys. Emailed them to all including Jal Birdy & Venkatesh Iyre. Emailed Venkatesh & Jal on the responses we're waiting for RFI's 4 & 5 sent last week, as the contractor needs an answer to proceed.
- Provided Dan Ambuel a copy of my training record, per his request.
- Contacted Ron Matin, set up the ISD meeting with Richard McCall for this Thursday at 9 a.m.

**Tuesday #237 08-07-2007 --**

- Contract administration.

**Wednesday #238 08-08-2007 --**

- Review of staff's timesheet.
- Provided Dan Ambuel with staff's training log, per his request.
- Conducted a tele-con with Amer Bata, Markian Petrina, Venkatesh Iyre, Al Ely, Jal Birdy, Ade Akinsanya, Bob Fish, Vin Trin & Adam Wang to go over RFI's 4 to 8. Jal will respond to the pending answers to 4 to 8 and Venkatesh to 6 to 8, as 4 & 5 have been responded by METS.
- Created an RFI log, to keep track on in-coming and out-going RFI inquiries and responses..

**Thursday #239 08-09-2007 --**

- Attended the Pre-ISD Meeting, hosted by Ron Matin from 9 to 10:15. In attendance were Ben Ghafghazi, myself, Lyle Sreg, Bob Camblin & Ed Slack from Harris Salinas Rebar, Greg Allen & Andy Wehrenberg from MCM, Carrick Pierce from Avar and Al Sanchez from Cadre. Discussed the requirements and we'll start having regular update meetings, the first to be scheduled by MCM, once they have an internal meeting among MCM, Harris & Cadre.
- Andy Wehrenberg submitted the trestle design for review and approval. Provided a copy to Ibrahim Qawasmi & Rateb Al-Khairi for review.
- Completed response to RFI 4 & 5. Awaiting METS-Venkatesh to respond to RFI 6, 7 & 8, as Jal-Design has provided a response already. Called and talked to Venkatesh at 1:30 p.m., he was to email me a response today, I was in the office 'til 4:30 with no response. Informed Ben, in case he gets a response, so he could reply tomorrow.
- Responded the dimension error to Andy-MCM, use the 2999mm.

**Friday #240 08-10-2007 --**


- Contract administration.

**Saturday #241 08-11-2007 --**

- No work performed.

**Sunday #242 08-12-2007 --**

- No work performed.

  
Mehran Ardakanian  
Senior RE/Bridge Construction Engineer