

Job Stamp
04-0220L4
OTD1
04-0120J4(SWTS)
04-ALA-80-2.5/5.6
Projects

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Mehran Ardakanian
CONSTRUCTION ENGINEER'S
DAILY REPORT

File No.: 45
Report No. 306-312
Date: Oct. 15 – 21, 2007
MTWTFSS

Monday #306 10-15-2007 --

- Printed out the September daily reports to be field by Sybil.
- Conducted staff meeting from 8 to 8:30, refer to meeting notes from Sybil.
- Rateb to meet Rich Foley to have him review his calculations. Rich to ask Andy-MCM for revised plans, so he could approve it.
- Mulu to have Awal review his calculations for the Cofferdam submittal and have it responded to by the end of the week.
- Mulu to complete shop plan reviews for the 12" precast prestressed piles by the end of the week.
- Ibrahim to review the precast pile mix design submitted.
- We received rev. 0, 1, & 2 of the pile-handling plan on 10/12/07.
- Review and approve staff's time sheet.
- Requested Mahmoud to submit a request to go over 40 hrs of OT for the month, so I could get Amer's approval.
- Check lotus notes emails.
- Printed out the month of August & September 2007 daily reports to be filed in PMIV.

Tuesday #307 10-16-2007 --


- Archived Lotus Notes.
- Review & approval of staff's timesheet.
- Provided Win Maung the form for obtaining an S number, to be able to submit his timesheets.
- Reviewed the conditional trestle review approval, pending on the 5 feet clearance requested from PG&E at our meeting held on 8/31/07.
- Requested Mulu to contact Andy-MCM to discuss his initial review comments on the Cofferdam submittal.
- Requested Rich Foley to contact Greg-MCM regarding the trestle construction to proceed to 18-4 and not 18-6 on the main line (near the gas line), Foley has no issue with that.

Wednesday #308 10-17-2007 --

- Provided staff their annual Individual Development Plans for the year and will meet on Monday to complete the reviews.
- Drafted CCO 15 memo.
- Met with Bill Howe & Fernando Velez to discuss the PG&E Gas line location issue around the vicinity of Pier 18L and the temporary trestle bridge, which will cross it in 8 different locations.

Thursday #309 10-18-2007 --

- Hosted the weekly scheduling meeting from 10-10:30 with MCM. Refer to meeting minutes form Sybil.
- Discussed the Gas Line/PG&E with Bill Howe, Amer Bata & Fernando Velez. Bill is working on getting a sub form Seattle come and locate the piles, using equipments and divers. If there is no organic material that would cause air bubbles, they can locate the pile with some accuracy, but if there were air bubbles, it would distract the sonar waves and give a blank reading that would not be able to locate the line.
- Jim Gallego requested an update on all submittals to date, received and responded to by tomorrow, so he could verify the CPM to date.


Mehran Ardakanian
Senior RE/Bridge Construction Engineer

Job Stamp
04-0220L4
OTD1
04-0120J4(SWTS)
04-ALA-80-2.5/5.6
Projects

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Mehran Ardakanian
CONSTRUCTION ENGINEER'S
DAILY REPORT

File No.: **45**
Report No. 306-312
Date: Oct. 15 – 21, 2007
MTWTFSS

Friday #310 10-19-2007 --

- Clean up lotus notes, as I cannot send any emails!
- Attended a meeting at 10:30 with Amer Bata, Bill Howe & Fernando Velez to discuss the Gas line and Trestle issue. Bill will respond to MCM's letter regarding this issue and he has obtained a letter from the sub who relocated the line, where it states the accuracy to be within 2%, we'll provide this info. to MCM and have them proceed.
- Attended a tele-con at 11 with Markian Petrina, Ade Adkinsanya, Adam Wang, Jal Birdy, Richard Chang, Hassan Al-Natur to discuss NDT requirements on the shear ring, where it is not stated on the special provisions. Jal to make up a plan, where it will say only welds in shear are critical and need NDT, this will be a CCO.
- Requested staff to work on the Estimate, as Ben is out of the office today..

Saturday #311 10-20-2007 --

- Refer to staff's field report for activity.

Sunday #312 10-21-2007 --

- No work performed.


Mehran Ardakanian
Senior RE/Bridge Construction Engineer

sk