



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:57 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 015 Const Calendar Day 828

Date: 20-Mar-200 Friday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jun-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day If no, explain:

Diary:

Dispute

General

Met with Amer Bata to discuss Frame #2 prestressing.
 Inspect Frame #2 before deck pour on Monday.
 Harris Salinas's crew is working long shifts to place deck rebar for Frame #2 deck.
 AVAR's crew continued to push strands in Frame #1.

