



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:31 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 005 Const Calendar Day 846 Date: 07-Apr-2009 Tuesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 27-Oct-09 Status: Approved

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Light Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Office work**

- Talked to Amer regarding Inspectors daily diaries and timely submittal . Also, a mechanism to track Extra Work change order work and diaries accurately documenting the work and give an estimate of the cost of the operation. Talked to Reba to see if we could get a print out from the PMIV with employees name and reported diary. She will discuss with IV and let us know. Asked Sybil to rearrange the spreadsheet she is using now so we can update later when we hear from Reba.
- Received an email from Abigail Fabricante Associate Safety Engineer of Cal/OSHA acknowledging the receipt of the information they had requested from us. She will I will keep us abreast of any findings they may have with regards to the accident. She also added that Mr. Cunningham did stay in the hospital overnight and was treated with pain medication for fractured ribs, back pain, he had 11 stitches and 6 staples to his head.
- Talked to Dennis McCollum to give his documents regarding SWPPP Amendment /cellcrete to Linda Cox.
- Sent out an email to staff informing them that access trestle will be closed as of 12:00 noon today. The trestle was scheduled to have been removed yesterday but MCM did not get to it until today.
- Signed C-93 for CCO 48-1, Mechanical pulling of conductors in WB Structure. Also, signed C-93 for CCO 81, Utility Vault Relocation at Abut 23L. Received I&A from HQ for CCO 9-1, Install anchor Rods at Abut. 23L.
- Received a request from Paul Jefferson, CT Inspector on SSD project, for keys to the Van. He will accompany the Coast Guard to substations on Skyway. Gave him the keys, he will coordinate the sign-in requirement with the PIO office and MCM release form. The tour will be from 12:30 P.M. to 2:00 P.M.
- Received an email from Chris Knoche, postponed the SWPPP Inspection scheduled for this Thursday to the following Thursday, April 16, 2009, at 8:00 a.m., due to Dennis McCollum being out sick.
- Received TIAs from MCM for CCO 33, 75, 84, and 94. Jim to review and respond to these TIAs.
- Received Source Inspection Lab Report for observing sampling of rebars with T-heads on 4/3/09 form Richard Suydam, Associate Steel Inspector, Office of Structure Materials, Quality Assurance and Source Inspection, Los Angeles Branch.
- Received an email from Chris Kikham of CalOSHA submitting his final version of the compliance assistance letter for the 01-30-09 walk-through.

