



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:30 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 012 Const Calendar Day 855 Date: 16-Apr-2009 Thursday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 27-Oct-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day If no, explain:

<p>Diary:</p> <p>Office work</p> <ul style="list-style-type: none"> ·Amer cancelled the senior meeting today. ·Reviewed and signed Safety Meeting Report Form PMS-0110 for safety meetings on 4/6/09 and 4/13/09. ·Signed C-93 and CCO # 31-1, additional funds for maintain SWPPP. ·Signed STL #1475, WB approach slab dimension clarification and sent to MCM. ·Conducted the Weekly Scheduling Meeting. All schedule updates are in. Jim Gallego to review and comment. MCM has not yet received a response whether they can work on the Labor Day weekend to trench instead of Jack and Bore. Bill Howe is researching that. Also, there was a question regarding the provisions to contain cellcrete at the North side precast wall where it ends. Bill Howe is looking into this. Also, MCM said that EBMUD post photo survey would be done on 4/20/09. Hovik will contact MCM and EBMUD to coordinate. Talked to Bill Howe about this and he was aware of the issues. ·Reviewed and approved daily diaries and time sheets. 	<p>Dispute</p> <p><input type="checkbox"/></p>
--	--

