



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:30 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 014 Const Calendar Day 859 Date: 20-Apr-2009 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 27-Oct-09 Status: Approved

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day  If no, explain:

<p><b>Diary:</b></p> <p><b>Office work</b></p> <ul style="list-style-type: none"> <li>-Contractor's controlling operation: To DP &amp; CW: WB Frame 1 Pre-stressing &amp; Grout.</li> <li>-Attended the safety meeting. Kim Robert talked about Sun Safety and showed a video and a power point presentation on UV Rays and the importance of sun protection. Minimize exposure to the sun as much as possible. Use sunglasses and use sunscreen lotion when working in the sun.</li> <li>-Following the safety meeting continued with work discussion and work update. The follow up SWPPP Inspection for 3/26/09 was performed last Friday but have no rating yet. Issues of importance are General House Keeping, Stockpile management and dust control. For work update, cellcrete, mole substation and electrical work continue. For structures, pre-stressing and grouting at WB Frame 1 and 2 continues.</li> <li>-Following the meeting, conducted staff meeting to go over pending issues and individual assignments. Today will prepare and run progress estimate #22. Hovik informed me that some of the District Leads do not submit their calculations and estimates in a timely manner and this causes a delay in finalizing the estimates sending to DO. I will bring this up at our next senior meeting.</li> <li>-Went to the jobsite to observe work progress.</li> <li>-Richard Schatzman of CT Audio/Video services (622-5903) stopped by my office to arrange for using the Van on Skyway for his video update of the site. He will need the Van from 9 to 11 a.m. tomorrow. Talked to Ernie and Hovik to meet with him tomorrow to get the keys and be escorted to the site.</li> <li>-Received an email from Prakash Siva to provide my evaluation of the consultant's performance (ADM 2031). Signed C-93 and CCO 106, Furnish and Drive Piles for CMS B, to go to MCM for signature. Same for CCO 81, Utility Vault and waterline relocation.</li> <li>-Signed CCO 31-1, additional funds, to go to DO.</li> <li>-CCO 84, suspend Frame 1 pour, needs Amer's signature before going to the DO.</li> </ul>	<p>Dispute</p> <p><input type="checkbox"/></p>
--	--