



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:54 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 038 Const Calendar Day 860

Date: 21-Apr-2009 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jun-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day If no, explain:

Diary:

Dispute

General

I went to the West Approach office to review CCO's.

I met with Amer regarding the staff reduction plan.

Matt and Ibrahim are going to help out with laying out the anchor bolts at the hinges and abutment 23.

I called Victor Maletic regarding his inquiring to plan sheet #255 and 256.

AVAR started to prestress Frame #1, longitudinally today after they lost one trumpet in girder C last week.

MCM repaired the concrete behind the trumpet and AVAR pulled all strands and replaced them.

