



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:53 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 043 Const Calendar Day 867

Date: 28-Apr-2009 Tuesday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jun-09 Status: Approved

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day If no, explain:

Diary:

Dispute

General

I went to the West Approach project to meeting with Rod Lambert regarding his retirement paperwork. I also discussed with Rod and Take Mau the West Approach Project As-Built status.

Chuck and I discussed staffing schedules.

I met with John McEwen to discuss the false work removal on the WB.

MCM began jacking the Skyway EB back up.

AVAR continued to stress Frame #1 deck.

MCM is building falsework for the EB between bents 18 and 19.

MCM submitted a mix design for review and approval to pour back the prestress blockouts.

I met with Mulu to discuss MCM's mix design.

