



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:29 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 020 Const Calendar Day 867 Date: 28-Apr-2009 Tuesday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: 07:00 am 04:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 27-Oct-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day If no, explain:

Diary:

Dispute

Office work

-Met with Amer in the morning to go over CCO 105, Revising temporary electrical work, to see if the CCO is justified. The CCO was written as EW@FA to maintain power to CMS 65 and two signs on MRDTR. The reason for this CCO was to keep all existing and temporary facilities that were currently active up and running for the duration of the contract and when the MRDTR and EBDTR are being built. After rewiring the contract documents, it was not immediately clear if this work is considered extra work per Section 10-3.04 MAINTAINING EXISTING AND TEMPORARY ELECTRICAL SYSTEMS, of the special provisions where it states all work related to temporary work is included in the contract unit prices for other items. I later met with Raj, and he said he would also review the CCO and requests for an ATP later this afternoon. I sent an email to Amer saying that I do not believe this work should be considered Extra Work unless there are other information the can be provided to indicate otherwise.

-Reviewed and approved the WSWDs #88 and Weekly Status to go to MCM. This WSWDs Report #088 for week ending 25-Apr-09 contained the added 13-days due to CCO #084 and #094.

-Worked with Sybil to organize the Furlough tracking spreadsheet for the group .

-Received a partial Draft plan sheets for Dumbarton bridge retrofit work to review and prepare for the Dumbarton Bridge Risk Meeting on 4-30-09.

-Had a discussion with Amer regarding availability of Sybil to help Reba with PMIV work while Marta is recovering from her surgery, probably for the next 6-8 weeks. I told him I had no problem with Sybil helping but she needs to keep up with her work for admin.

