



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:53 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 045 Const Calendar Day 869

Date: 30-Apr-2009 Thursday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jun-09 Status: Approved

**Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day  If no, explain:

**Diary:**

Dispute

**General**

I attended the weekly scheduling meeting with MCM.  
 Chris emailed the casting company to proceed with sign structure piles.  
 AVAR completed the deck stressing today and have yet to complete longitudinal prestressing - possibly tomorrow.  
 Chris was informed today that MCM can grout first, then release the falsework or release the falsework, and then grout.  
 Temporary Tower pile driving for the EB will begin on Monday.  
 Chris was directed to take a grout bag to the local lab for testings, and CT will pay for this.  
 I attended a meeting at the District Office for the Dumbarton Bridge Retrofit Risk Management.

