



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:28 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 024 Const Calendar Day 873 Date: 04-May-200 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 27-Oct-09 Status: Approved

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition
			Overcast/ Rain

Working Day  If no, explain:

**Diary:**

Dispute

**Office work**

- Contractor's controlling operation: To DP: Remob & lightweight fill, to CW: Survey Skyway & Confirm EBF1 Camber.
- Attended the safety meeting. Nguyen Thong prepared and delivered an interactive question and answer presentation reviewing the Code of Safe Practices. The Water Board performed their unannounced site inspection of the project last Friday for SWPPP compliance. The Board's recommendation was immediately responded to. A copy of the inspection report and recommendation was given to the Department. Following the safety meeting we continued with work discussion and work update for the structure and district activities and schedules. Structures informed the group that two tendons had broken during the prestressing and they are working with design to see if this will be OK.
- Following the meeting, conducted staff meeting to go over pending issues and individual assignments. Talked about diaries and the new tracking requirements. Hovik said that some inspectors take too long to review the EWBs and provide their diary and tentative agreement in support of the bills. Jeff will draft a response letter to NOPC#11, Hinge FW Pipe Hanger Changes. Also draft a C-93 to settle NOPC #5, BOE fees claim.
- We had an internal meeting with Amer, Bill, Mehran, Hazzaa and Raj to discuss the validity of CCO #105, Temporary electrical changes. Section 10-3.04, Maintaining Existing and Temporary Electrical Systems, clearly defines the requirements of maintaining the temporary electrical systems and keeping them in operation at all times. Cost will be included in contract items prices of other work items. After the discussion, it was determined to can this CCO and not remove the existing Power Poles on maintenance road. The contractor will have to work around the power poles or do the MRDTR after the new mole substation is up and running. Bill called Greg to cancel the work that was scheduled for tonight.
- Received MCM letter 489, requesting a weather day for May 1, 200 per CCO 75 agreement. CCO 75 only agrees to weather days for weather delays between 16/6/08 and 4/30/09. May 1, 2009 is not subject to CCO 75 agreement. This also applies to MCM requests for weather days for 5/2/09, 5/3/09 and 5/4/09 per MCM letters 490, 491, and 492.
- Received an email from Stefan Galvez requesting clarification for use and maintenance of filter fabric and plywood on the trestle per CCO 78. We will only use and maintain CCO 78 if there are excavation and dirt activities on trestle. Will respond to this email later.