



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 2:52 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 052 Const Calendar Day 880

Date: 11-May-200 Monday

Inspector Name: El-Mahmoud, Hazzaa

Title: Sr. Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break:

Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben

Approved Date: 12-Jun-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4PM
Precipitation	Rain		Condition

Working Day If no, explain:

Diary:	Dispute
General	<input type="checkbox"/>
<p>I spoke to Victor regarding survey control insdie the Skyway to control the pipe beam sliding procedures. Victor will come and meet with Matt and Abe to set survey control today.</p> <p>I met with Matt and Abe to discuss the OTD grades and to give them a heads-up about Victor's visit. Chuck and I dsicussed the approach slab at Abutment 23L. I reminded Chuck that the roadway will have a 30-mm overlay, but the approach slab will not.</p> <p>Cheryl Poulin and two of her staff members came to the job site for a tour today of the OTD!, South South Detour, the Skyway, and the SAS and West Approach projects.</p> <p>The OTD1 Tower is snugged tight today.</p>	

