



**Oakland Touchdown**

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:28 PM

**Daily Diary Report by Bid Item**

Contract No. 04-0120L4

Diary #: 029 Const Calendar Day 880 Date: 11-May-200 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 12-May-09 Status: Approved

**Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition Clear

Working Day  If no, explain:

**Diary:**

Dispute

**Office work**

- Contractor's controlling operation: To DP: Remob & lightweight fill, to CW: Survey Skyway & Confirm EBF1 Camber.
- Call/email from Heather Rowe of PIO. The CTC commissioners and the new Executive Director, Bimla Rhinehart, will be visiting the project this Friday, 5/15, between the hours of noon and 5pm. We expect about 12 people. She will be contacting us to coordinate access to the job sites. There is a need for the van and someone to escort them through the site. Talked to Ernie and asked him to coordinate with Heather. Left a message for Heather of same. (510-316-0133).
- Received a phone message from Sybil Kramer. She will take today as sick day and will not report to work.
- Richard Duncan will be in a Survey class today and tomorrow. Richmond.
- Attended the safety meeting. Limor Rozmarin prepared and delivered a Power Point Presentation and video on Risk Communication. The presentation stressed the importance of communication on work safety. Communication includes establishing relationship, defining risk and communicate the risk and set expectations. Following the safety meeting, we talked about the SWPPP issues with the staff. Dust control seems to be an ongoing problem. Followed up with a project progress report on District and Structures items.
- Reviewed and signed Survey request 87, major structure, set centerline from 19R to 18R, and request 88, Misc. for implementation.
- Received OTD1 Project Earned Value Analysis - As of 4/20/09 from Trish stoop.
- Received Loss Survey Reports from Safeworks and AIG for the month of April from Rick Raef of Willis Insurance Services. Also received the Safeworks Loss Survey Report for OTD for May 5, 2009.
- Received a Yellow rating for SWPPP inspection performed on 5/7/09. They noted that there was still a lot of fine-grained debris on the trestle mostly in the vicinity of E18R and E19R. Spilled concrete from one of the concrete washouts for the cellular concrete operation was observed and an area underneath I-80 had multiple broken bags of spilled cement. There are several other deficiencies that are discussed in the report. The most serious issue observed were the non-bermed grout mixing operations on the new viaduct that also had liquids that was beginning to flow off the edge into the bay but was cleaned up.

